FORM 27 Rev 5/22

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Document Number: 403418873
Receive Date:
Report taken by:

Site Investigation and Remediation Workplan (Initial Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.
This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27.
This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.
Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATON

Name of Operator: NOBLE ENERGY INC Operator No: 100322
Address: 2001 16TH STREET SUITE 900
City: DENVER State: CO Zip: 80202
Contact Person: Mo Montoya Email: DenverRegulatory@chevron.onmicrosoft.com

Phone Numbers
Phone: (303) 228-4000
Mobile: ( )

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #:
Initial Form 27 Document #: 403418873

PURPOSE INFORMATION

- [ ] Rule 913.c.(1): Pit or Cuttings Trench closure.
- [ ] Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- [ ] Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- [ ] Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- [ ] Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- [ ] Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- [ ] Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- [ ] Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- [X] Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- [ ] Rule 913.g: Changes of Operator.
- [ ] Rule 915.b: Request to leave elevated inorganics in situ.
- [ ] Other:

SITE INFORMATION

No Multiple Facilities

Facility Type: WELL Facility ID: API #: 123-31167 County Name: WELD
Facility Name: KOHLHOFF USX AB 17-03P Latitude: 40.577960 Longitude: -104.576260
** correct Lat/Long if needed: Latitude: Longitude:
QtrQtr: NENW Sec: 17 Twp: 7N Range: 64W Meridian: 6 Sensitive Area? Yes

SITE CONDITIONS

General soil type - USCS Classifications SW
Most Sensitive Adjacent Land Use Grassland
Is domestic water well within 1/4 mile? No
Is surface water within 1/4 mile? Yes
Is groundwater less than 20 feet below ground surface? No

Other Potential Receptors within 1/4 mile

Well Within Pronghorn Winter Concentration Area HPH
Riverine 0.17mi NE

SITE INVESTIGATION PLAN

TYPE OF WASTE:

- [X] **E&P Waste**
  - [X] Produced Water
  - [X] Oil
  - [ ] Condensate
  - [ ] Drilling Fluids
  - [ ] Drill Cuttings
- [ ] **Other E&P Waste**
  - [ ] Workover Fluids
  - [ ] Tank Bottoms
  - [ ] Pigging Waste
  - [ ] Rig Wash
  - [ ] Spent Filters
  - [ ] Pit Bottoms
  - [ ] Other (as described by EPA) _____
- [ ] **Non-E&P Waste** _____

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
UNDETERMINED	GROUNDWATER	NA	Lab analysis if encountered
UNDETERMINED	SOILS	NA	Lab analysis

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

Pursuant to COGCC Rule 911 a site investigation will be conducted pertaining to the KOHLHOFF USX AB17-03P wellhead cut and cap and flowline abandonment. The wellhead will be cut and capped per COGCC rules. Approximately 291' of flowline will be abandoned-in-place. This flowline lies in a common trench with at least one other line. So as to not disturb the other line(s) sharing the common trench, soil samples will only be taken at the wellhead and at the endpoint of the flowline. The COGCC will be updated in a supplemental Form 27 if a portion of the flowline is able to be removed. The Flowline Pre-Abandonment Notice Document number is included under Related Forms.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

[X] Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

A grab soil sample will be collected at the base of the excavation or the area showing the highest degree of impact during field screening activities at the wellhead excavation. A grab confirmation soil sample will be collected at the wellhead excavation and start/end points of the flowline. Additionally, soil samples will be field screened at the N-E-S-W sides of the wellhead. Soil samples will be analyzed by a certified laboratory for TPH (total volatile [C6-C10] and extractable [C10-C36] hydrocarbons) organic compounds in soil per COGCC Table 915-1, and EC, SAR, pH, and boron. All samples collected will be analyzed by a certified laboratory using approved COGCC laboratory analysis methods.

Proposed Groundwater Sampling

[X] Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

If groundwater is encountered during the site investigation a grab groundwater will be collected and analyzed for all organic compounds per COGCC Table 915-1.

Proposed Surface Water Sampling

[ ] Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

[ ] Additional alternative investigative actions described in attached Site Investigation Plan (summary):

Visual inspection of the wellhead area will occur during abandonment activities. Field personnel will field screen all disturbed areas using visual and olfactory senses to determine if laboratory confirmation sampling is required. The COGCC Wellhead Closure Checklist will be utilized and filled out during the abandonment process. A photolog will be submitted on the Subsequent Form 27.

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected: 0

Number of soil samples exceeeding 915-1:

Was the areal and vertical extent of soil contamination delineated?:

Approximate areal extent (square feet):

NA / ND

Highest concentration of TPH (mg/kg):

Highest concentration of SAR:

BTEX > 915-1:

Vertical Extent > 915-1 (in feet):

Groundwater

Number of groundwater samples collected: 0

Was extent of groundwater contaminated delineated?: No

Depth to groundwater (below ground surface, in feet):

Number of groundwater monitoring wells installed:

Number of groundwater samples exceeding 915-1:

Highest concentration of Benzene (µg/l):

Highest concentration of Toluene (µg/l):

Highest concentration of Ethylbenzene (µg/l):

Highest concentration of Xylene (µg/l):

Highest concentration of Methane (mg/l):

Surface Water

0 Number of surface water samples collected

Number of surface water samples exceeding 915-1

If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

☐ Were impacts to adjacent property or offsite impacts identified?

☐ Were background samples collected as part of this site investigation?

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards):

Volume of liquid waste (barrels):

☐ Is further site investigation required?

REMEDIAL ACTION PLAN

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

No source was generated.

REMEDIATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

NA

Soil Remediation Summary

☐ **In Situ** ☐ **Ex Situ**

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Air sparge / Soil vapor extraction

_____ Natural Attenuation

_____ Other _____

_____ Excavate and offsite disposal

If Yes: Estimated Volume (Cubic Yards) _____

Name of Licensed Disposal Facility or COGCC Facility ID # _____

_____ Excavate and onsite remediation

_____ Land Treatment

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Other _____

Groundwater Remediation Summary

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Air sparge / Soil vapor extraction

_____ Natural Attenuation

_____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

[X] Quarterly [ ] Semi-Annually [ ] Annually [ ] Other

[ ] **Request Alternative Reporting Schedule:**

[ ] Semi-Annually [ ] Annually [ ] Other

Rule 913.e:
After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type: [ ] Groundwater Monitoring [ ] Land Treatment Progress Report [ ] O&M Report

[X] Other Supplemental Form 27

Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).
If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Noble intends to directly address the costs of remediation at the locations as part of our asset retirement obligation process and operations. Noble has general liability insurance (policy MWZZ 316714) and financial assurance in compliance with COGCC rules. Records are available on the COGCC's website.

Operator anticipates the remaining cost for this project to be: $ 0

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? No

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards

E&P waste (solid) description

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility:

Volume of E&P Waste (liquid) in barrels

E&P waste (liquid) description

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility:

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Reclamation will be in accordance with COGCC 1000 Series Rules.

Is the described reclamation complete? No

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim ☐ Final

Did the Surface Owner provide the seed mix?

If YES, does the seed mix comply with local soil conservation district recommendations?

Did the local soil conservation district provide the seed mix?

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation.

Proposed date of completion of Reclamation.

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. 05/11/2023

Actual Spill or Release date, or date of discovery.

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date).

Proposed site investigation commencement. 07/01/2023

Proposed completion of site investigation.

REMEDIAL ACTION DATES

Proposed start date of Remediation.

Proposed date of completion of Remediation.

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

☐ Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

OPERATOR COMMENT

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Julie Webb

Title: Senior Regulatory Analyst

Submit Date:

Email: DenverRegulatory@chevron.onmicrosoft.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved:

Date:

Remediation Project Number:

COA Type	Description

0 COA

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num	Name
403418881	SITE MAP

Total Attach: 1 Files

General Comments

User Group	Comment	Comment Date
		Stamp Upon Approval

Total: 0 comment(s)