
Main Pass 1" = 10'



Rental Pack 7" = 100'

X Accelerometer	-918.00	902.00	-1.00	1.00	gee
Y Accelerometer	-912.00	896.00	-1.00	1.00	gee
Z Accelerometer	-0.33	-897.20	0.00	1.00	gee

Segmented Cement Bond Log Calibration Report

Serial Number: FW1906-032
Tool Model: Probe275acc

Calibration Casing Diameter: 4.500 in
Calibration Depth: 1058.350 ft

Master Calibration, performed Wed May 24 16:44:10 2023:

	Raw (v)		Calibrated (mv)		Results	
	Zero	Cal	Zero	Cal	Gain	Offset
3'	0.006	0.943	0.150	81.196	86.509	-0.340
CAL	0.008	0.798				
5'	0.007	0.699	0.150	81.196	117.068	-0.677
SUM						
S1	0.008	1.045	0.000	100.000	96.350	-0.723
S2	0.007	1.126	0.000	100.000	89.381	-0.650
S3	0.007	1.028	0.000	100.000	97.932	-0.656
S4	0.006	0.896	0.000	100.000	112.429	-0.718
S5	0.006	0.921	0.000	100.000	109.321	-0.705
S6	0.008	0.928	0.000	100.000	108.675	-0.845
S7	0.007	0.981	0.000	100.000	102.658	-0.713
S8	0.006	1.008	0.000	100.000	99.826	-0.590

Internal Reference Calibration, performed (Not Performed):

	Raw (v)		Calibrated (v)		Results	
	Zero	Cal	Zero	Cal	Gain	Offset
CAL	0.000	0.000	0.008	0.798	1.000	0.000

Air Zero Calibration, performed Wed May 24 16:32:50 2023:

	Raw (v)	Calibrated (v)	Results
	Zero	Zero	Offset
3'	0.000	0.000	0.000
5'	0.000	0.000	0.000
SUM			
S1	0.000	0.000	0.000
S2	0.000	0.000	0.000
S3	0.000	0.000	0.000
S4	0.000	0.000	0.000
S5	0.000	0.000	0.000
S6	0.000	0.000	0.000
S7	0.000	0.000	0.000
S8	0.000	0.000	0.000

Inclinometer Calibration Report

Performed: (Not Performed)

	Low Read.	High Read.	Low Ref.	High Ref.	
X Accelerometer	0.00	1.00	0.00	1.00	gee
Y Accelerometer	0.00	1.00	0.00	1.00	gee
Z Accelerometer	0.00	1.00	0.00	1.00	gee

Sensor	Offset (ft)	Schematic	Description	Length (ft)	O.D. (in)	Weight (lb
GCT_FMWR	14.56		Titan CHD-1375 MOD Titan Modified 1-3/8" Assembled Electric Cable Head with 1" Fishing Neck	1.04	1.38	1.00
mSec_Count	14.56					
RBT_Status	14.56					
Error_Ct	14.56					
			SO BS CENT-2750-4500 Slip Over 2-3/4" I.D. for 4-1/2" O.D. Casing Bow Spring Centralizer	1.33	3.25	10.00
			RBT8acc-Probe275acc (FW1906-032) 2.75" Radial Corrosion with accelerometer	8.75	2.75	110.00
WVFS8	9.02					
WVFS7	9.02					
WVFS6	9.02					
WVFS5	9.02					
WVFS4	9.02					
WVFS3	9.02					
WVFS2	9.02					
WVFS1	9.02					
WVF3FT	9.02					
WVF5FT	8.02					
RBT_ACCZ	4.77					
RBT_ACCY	4.77					
RBT_ACCX	4.77					
WVFSYNC	4.77					
WVFCAL	4.77					
GCT_HV	4.76					
CCL$2	3.81					
CCL$1	3.81					
GCT_Temp	3.26		SO BS CENT-2750-4500 Slip Over 2-3/4" I.D. for 4-1/2" O.D. Casing Bow Spring Centralizer	1.33	3.25	10.00
GR	2.39					
GCT_IntTemp	1.67		GCT_acc-50-GCT275-0000 (FW0701-23) Probe 2.75" Gamma Ray - CCL w/Temp (Single Pin)	4.77	2.75	55.00
GCT_ACCZ	0.00					
GCT_ACCY	0.00					
GCT_ACCX	0.00					

Dataset: tep_fed_wmc_432-19-793_rcbl.db: field/well/run1/main
Total length: 14.56 ft
Total weight: 196.00 lb
O.D.: 3.25 in

Company TEP Rocky Mountain LLC
Well Federal WMC 432-19-793
Field Rulison
County Garfield State Colorado

THE WIRELINE GROUP

Radial Cement Bond
Gamma Ray
Casing Collar Log