From: Jenkins - DNR, Steve
To: Schendzielos, Charles
Cc: Hamacher, Tyson; Tracy, Brandon [Bedrock Petroleum Consultants]; RBUAROregulatory
Subject: [**EXTERNAL**] Re: VOLKENS 31-22 (11031)
Date: Friday, February 23, 2024 12:28:33 PM
Attachments: image001.png

Be aware this external email contains an attachment and/or link.
Ensure the email and contents are expected. If there are concerns, please submit suspicious messages to the Cyber Intelligence Center using the Report Phishing button.

Charlie et al:
I am good with the CIBP.
Please attach the CBL to the Subsequent Form 6.
Thanks,
Steve

On Fri, Feb 23, 2024 at 12:22 PM Schendzielos, Charles <charles.schendzielos@chevron.com> wrote:

> Greetings Steve,
>
> I've attached the CBL we've just run for this well, as the procedure calls for perforations at 1753' and 2253', but we are unable to even inject at 2253' to try and circulate.
>
> It appears as though we have a combination of heavy mud and/or cement pretty solidly up the annulus, and we have remedial cement in the producing casing to 381' (50' below the Fox Hills base).
>
> Sort of out of options, would a CIBP with adequate cement inside of production casing satisfy our A-Sand plug requirement if we do say 300' in the casing on top of a CIBP? Base on what this log is showing?
>
> Appreciate it!
>
> **Charlie Schendzielos**
>
> Well Intervention Engineer
>
> charles.schendzielos@chevron.com
>
> Rockies Business Unit
>
> Chevron U.S.A. Inc.
>
> 2115 117th Ave.
>
> Greeley,CO 80634

Mobile 970 342 6667

--

Stephen C. Jenkins, P.E., C.P.E.S.C.

North Central Area Engineer

C 720.846.8066 | F 303.894.2109
1120 Lincoln Street, Suite 801, Denver, CO 80203
Your steve.jenkins@state.co.us | www.colorado.gov/ecmc