REMEDIATION AND RECLAMATION PROGRESS TRACKER

REMEDIATION PROJECT **30288**

Type of project	P&A&R	**Scope**	Wellhead / pumpjack; Seperator / metershed combo; tank; NO flowline; Lease road - land owner wants to keep
Well Name:	Allen 13-19		
API:	05-125-06637		
Facility ID:	304407		
Land use around well:	Pasture		
Lat	39.690089	**Area**	South
Long	-102.225685	**Route**	Bonny

Key Progress Dates	EC	% Growth	Actions Taken	Extra comments	Next steps
10/24/2023	NA	NA	Well location: Removed pump jack, metershed/seperator, water tank; Took 4 samples - 1 tank, 1 well head, 1 metershed/seprator combo, 1 background; recontoured locations, applied gypsum		
10/20/2024	back .33; rest .03 to 4.5	NA	All samples had high arsenic, inluding background at 1.00 mg/kg, rest 1.17 to 1.34; Tank had high SAR 150, ph9.0; Well head had high ph of 10; Seperaor high EC 4.5		
9/9/2024	well head .38; Background .23	5%	60% regrowth, only 5% perennial		Q1/Q2 2025 take confirmaton samples; Also decompact, stitch straw and seed with conservation aproved seed mix; Lease road to stay with land owner - get paperwork in place for that