OGCC FORM 4

00410268

OIL AND GAS CONSERVATION COMMISSION
DEPARTMENT OF NATURAL RESOURCES
OF THE STATE OF COLORADO

RECEIVED
JUL 10 1972
COLO. OIL & GAS CONS. COMM.

File in duplicate for Patented and Federal lands.
File in triplicate for State lands.

API #05-001-6531

5. LEASE DESIGNATION AND SERIAL NO.

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL [X] GAS WELL [ ] OTHER

7. UNIT AGREEMENT NAME

2. NAME OF OPERATOR: Amoco Production Company

8. FARM OR LEASE NAME: Emma E. McVey

3. ADDRESS OF OPERATOR: P. O. Box 1400 Riverton, Wyoming 82501

9. WELL NO.: 1

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface: 2010 FEL 660 FNL Sec. 29 T3S R65W
At proposed prod. zone

10. FIELD AND POOL, OR WILDCAT: Wildcat

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA: Sec. 29 T3S R65W

14. PERMIT NO.: 72-472

15. ELEVATIONS (Show whether DF, RT, GR, etc.): 5543 GL 5552 RDB

12. COUNTY: Adams

13. STATE: Colorado

16. **Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data**

NOTICE OF INTENTION TO:				SUBSEQUENT REPORT OF:			
TEST WATER SHUT-OFF	[ ]	PULL OR ALTER CASING	[ ]	WATER SHUT-OFF	[ ]	REPAIRING WELL	[ ]
FRACTURE TREAT	[ ]	MULTIPLE COMPLETE	[ ]	FRACTURE TREATMENT	[ ]	ALTERING CASING	[ ]
SHOOT OR ACIDIZE	[ ]	ABANDON	[ ]	SHOOTING OR ACIDIZING	[ ]	ABANDONMENT	[ ]
REPAIR WELL	[ ]	CHANGE PLANS	[ ]	(Other) Setting Casing			[X]
(Other)				(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)			

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Date of work 6/14/72 and 6/29/72

Well spudded 6/14/72 and drilled to TD 205' where 6 jts. 8-5/8" 8RT K55 casing was run and set at 205' RDB. Cemented with 200 sx reg x 2% CaCl.

TD 8831 Ran 280 jts 5-1/2" 17# N80 , K55 15.5# x 14# K55 casing was run and sat at 8831' RDB. Cemented x 200 sx 50-50 pozmix, 2% gel, 10% salt and 0.75% CFR2.

DVR	
FJP	✓
HHM	✓
JAM	✓
JJD	✓

18. I hereby certify that the foregoing is true and correct

SIGNED E. C. Woodall TITLE Area Superintendent DATE 7/6/72

(This space for Federal or State office use)

APPROVED BY M. Rogers TITLE DIRECTOR O & G CONS. COMM. DATE JUL 12 1972

CONDITIONS OF APPROVAL, IF ANY: