Schneider Summit Services

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	03/25/25	**Operator**	**Bison IV Operating**	**Well Name:**	**Box Elder 2**		API # 05-001-05098
Field:				**Consultant:**	Rusty Tucker / Storm Abeyta	**AFE #:**	
County:	Adams			**Phone:**	970-380-2326 / 307-840-2994	**Csg Depth / TD:**	
Operation:	Re-entry, P&A			**Rig Contractor:**	Hurricane #28	**Size / Grade:**	
				Location:		**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
18:00	1:00	7:00	MIRU rig from the Bass Box Elder Farms 7-44, move equipment.
1:00	6:00	5:00	Move trailers and small equipment to location
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	03/26/25	**Operator**	**Bison IV Operating**	**Well Name:**	**Box Elder 2**		API # 05-001-05098
Field:				**Consultant:**	Rusty Tucker / Storm Abeyta	**AFE #:**	
County:	Adams			**Phone:**	970-380-2326 / 307-840-2994	**Csg Depth / TD:**	
Operation:	Re-entry, P&A			**Rig Contractor:**	Hurricane #28	**Size / Grade:**	
				Location:		**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	16:00	10:00	Continue to clean tanks on the Bass Box Elder 7-44 and move tanks & water to location
16:00	22:00	6:00	Pressure test BOP. 250 psi low/ 3,000 psi high on both Pipe Rams and Blind Rams
22:00	23:30	1:30	NU Bird Bath and Washington Head. RU workfloor.
23:30	1:00	1:30	RU Power Swivel and circulating equipment
1:00	6:00	5:00	Tag 10' from surface. Drill cement to 40'
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
				End of Tubing:	

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	03/27/25	**Operator**	**Bison IV Operating**	**Well Name:**	**Box Elder 2**		API # 05-001-05098
Field:				**Consultant:**	Rusty Tucker / Storm Abeyta	**AFE #:**	
County:	Adams			**Phone:**	970-380-2326 / 307-840-2994	**Csg Depth / TD:**	
Operation:	Re-entry, P&A			**Rig Contractor:**	Hurricane #28	**Size / Grade:**	
				Location:		**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	11:30	5:30	Drill sand from 40' to 60' & started getting water up the outside of surface CSG.SD the pump
11:30	12:30	1:00	Sucked up what water we could, LD the drill collars & hang back swivel
12:30	18:00	5:30	Wait on Magnum Cementers. RIH 2 JTS of 2 7/8" TBG to 60'
18:00	19:00	1:00	MIRU Magnum Cementers to tbg.
19:00	19:45	0:45	Pump 24 sks 15.8 ppg of G class cement down tbg and up backside of surface csg.
19:45	4:00	8:15	Wait for cement to set up and cure.
4:00	6:00	2:00	RU Power Swivel and one drill collar w/ 6-1/4" Tri-Cone Bit.Wait on cement
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	03/28/25	**Operator**	**Bison IV Operating**	**Well Name:**	**Box Elder 2**		API # 05-001-05098
Field:				**Consultant:**	Rusty Tucker / Storm Abeyta	**AFE #:**	
County:	Adams			**Phone:**	970-380-2326 / 307-840-2994	**Csg Depth / TD:**	
Operation:	Re-entry, P&A			**Rig Contractor:**	Hurricane #28	**Size / Grade:**	
				Location:		**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	12:00	6:00	Wait on cement
12:00	15:00	3:00	RIH w/6 1/4" bit, tag cement @ 15', drill to 60', through cement
15:00	5:00	14:00	Clean out sand to 106'. Sand in returns.
5:00	6:00	1:00	POOH to check bit condition, bit is worn, will change
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

Schneider Summit Services

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	03/29/25	**Operator**	**Bison IV Operating**	**Well Name:**	**Box Elder 2**		API # 05-001-05098
Field:				**Consultant:**	Rusty Tucker / Storm Abeyta	**AFE #:**	
County:	Adams			**Phone:**	970-380-2326 / 307-840-2994	**Csg Depth / TD:**	
Operation:	Re-entry, P&A			**Rig Contractor:**	Hurricane #28	**Size / Grade:**	
				Location:		**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	11:30	5:30	RIH w/new 6 1/4" bit.Drill to 156'
11:30	13:00	1:30	Made a connection and pressured up when we started pumping again, couldn't find the plug on surface, LD drill collars
13:00	16:30	3:30	Bit was plugged w/sand. RIH and tagged 5' higher, circulated a lot of sand, drill to 209'. Fall through
16:30	19:00	2:30	Circulate clean.
19:00	19:45	0:45	Hang back Power Swivel
19:45	20:00	0:15	Tag @ 317'. 3 jts
20:00	20:30	0:30	RU Power Swivel and Circulating equipment.
20:30	2:00	5:30	Clean out to 806' w/ 18 jts.
2:00	4:00	2:00	At 904' w/ 212 jts in the hole tag cement
4:00	6:00	2:00	Drill to 1,132'
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	03/30/25	**Operator**	**Bison IV Operating**	**Well Name:**	**Box Elder 2**		API # 05-001-05098
Field:				**Consultant:**	Rusty Tucker	**AFE #:**	
County:	Adams			**Phone:**	970-380-2326	**Csg Depth / TD:**	
Operation:	Re-entry, P&A			**Rig Contractor:**	Hurricane #28	**Size / Grade:**	
				Location:			
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	11:00	5:00	Drill from 1,132' to 1,261'. Decision was made to SD, circulate clean
11:00	13:30	2:30	Hang back the swivel, LD TBG & drill collars, SWI & SDFN
13:30			Crew travel

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
58.00

)

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	04/08/25	**Operator**	**Bison IV Operating**	**Well Name:**	**Box Elder 2**	API # 05-001-05098
Field:				**Consultant:**	Rusty Tucker Storm Abeyta	**AFE #:**
County:	Adams			**Phone:**	970-380-2326 307-840-2994	**Csg Depth / TD:**
Operation:	Re-entry, P&A			**Rig Contractor:**	Hurricane #28	**Size / Grade:**
				Location:		
				Lat/Long:		**Perforations:**

BREAKDOWN OF OPERATIONS				**TUBING, BHA, Rods**					
From	**To**	**Hrs**	**Description**	**Quantity**	**OD**	**ID**	**Description**	**Length**	**Top**
6:00	9:00	3:00	Start equipment, RIH w/ 2 7/8" muleshoe & TBG. Tagged @ 240', RU the power swivel and continued to 294'						
9:00	12:00	3:00	Continue to rotate and circulate to 1,270'						
12:00	15:00	3:00	RIH to 1,420, tagged something, PU the power swivel, 1,530						
15:00	17:00	2:00	Lost circulation, added LCM (cedar fiber, sawdust) & polymer to increase the VIS got it back, circulated clean						
17:00	18:30	1:30	Wash down to 1,959' w/ 60 jts in the hole.						
18:30	19:00	0:30	Hang back Power Swivel.						
19:00	20:00	1:00	RIH to 4,572'. RU circulation equipment.						
20:00	21:00	1:00	Circulate. Lost circulation.						
21:00	21:30	0:30	PU Power Swivel. RU circulating equipment.						
21:30	5:00	7:30	Pump broke down. Bleed off tbg. Swivel out 2 jts. Hang back power swivel. Wait on tools to fix pump. LD 70 Jts to keep tbg moving.						
5:00	6:00	1:00	Try to circulate, no circulation						
6:00									
								End of Tubing:	

0:00
58.00

)

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	04/09/25	**Operator**	**Bison IV Operating**	**Well Name:**	**Box Elder 2**		API # 05-001-05098
Field:				**Consultant:**	Rusty Tucker Storm Abeyta	**AFE #:**	
County:	Adams			**Phone:**	970-380-2326 307-840-2994	**Csg Depth / TD:**	
Operation:	Re-entry, P&A			**Rig Contractor:**	Hurricane #28	**Size / Grade:**	
				Location:			
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	9:00	3:00	Pull 20 JTS, build VIS, add LCM & were able to get circulation back, circulate clean
9:00	12:00	3:00	Continue RIH, 10 JTS at a time & circulating, lost circulation again, continue to build mud vis & add LCM, Got circulation back
12:00	15:00	3:00	Kept loosing circulation and getting it back, @ 1,857'
15:00	18:00	3:00	Clean down to 1,950'. Circulate clean.
18:00	0:01	6:01	Clean down to 2,250'. Circulate clean.
0:01	4:00	3:59	Clean down to 2,710'. Circulate clean.
4:00	6:00	2:00	Clean down to 2,873', Circulate clean
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
58.00
)

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	04/10/25	**Operator**	**Bison IV Operating**	**Well Name:**	**Box Elder 2**		API # 05-001-05098
Field:				**Consultant:**	Rusty Tucker Storm Abeyta	**AFE #:**	
County:	Adams			**Phone:**	970-380-2326 307-840-2994	**Csg Depth / TD:**	
Operation:	Re-entry, P&A			**Rig Contractor:**	Hurricane #28	**Size / Grade:**	
				Location:			
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	9:00	3:00	Circulating @ 4,012'
9:00	12:00	3:00	Circulating @ 4,961'
12:00	15:00	3:00	Tagged something @ 5,295, circulated clean & PU the power swivel, circulate & rotate down to 5,517'
15:00	18:00	3:00	Continue to 5,550, circulate clean, hang back the swivel & RIH to 5,877'. Running 5 jts and circulating.
18:00	20:30	2:30	Run in to 6,500'. (Stop and circulate every 5 jts)
20:30	23:30	3:00	Lost circulation. RU Power Swivel. Start adding LCM to fluid to try and regain circulation. Could not get circulation
23:30	0:30	1:00	Hang back power swivel and pull 10 jts
0:30	2:00	1:30	Try to get circulation. No circulation.
2:00	3:30	1:30	Pull 20 stands. Add LCM to fluid. No circulation.
3:30	5:00	1:30	Pull 10 stands. Add LCM to fluid. No circulation.
5:00	6:00	1:00	Pull 15 stands. Start mixing a high vis pill w/LCM
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
58.00

)

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	04/11/25	**Operator**	**Bison IV Operating**	**Well Name:**	**Box Elder 2**		API # 05-001-05098
Field:				**Consultant:**	Rusty Tucker Storm Abeyta	**AFE #:**	
County:	Adams			**Phone:**	970-380-2326 307-840-2994	**Csg Depth / TD:**	
Operation:	Re-entry, P&A			**Rig Contractor:**	Hurricane #28	**Size / Grade:**	
				Location:			
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	10:30	4:30	Pulled up to 395', started circulating and mixing mud, started in the hole, mixing mud and conditioning the hole
10:30	13:00	2:30	RIH to 657 & ' tagged up, had to PU the power swivel and worked through it. Recovered some coal and lost some fluid, mixed LCM and circulated down to 1,404'
13:00	15:00	2:00	Hang back the swivel, circulate down to 1,926'
15:00	17:00	2:00	Clean to 2,612'. Circulate clean.
17:00	19:00	2:00	Clean to 3,265'. Circulate clean.
19:00	23:00	4:00	Clean to 4,571'. Circulate clean
23:00	3:00	4:00	Clean to 5,517'. Circulate clean.
3:00	4:00	1:00	Clean to 5,844'. Circulate clean.
4:00	6:00	2:00	Clean to 6,171'. Circulate clean
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
58.00
)

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	04/12/25	**Operator**	**Bison IV Operating**	**Well Name:**	**Box Elder 2**		API # 05-001-05098
Field:				**Consultant:**	Rusty Tucker Storm Abeyta	**AFE #:**	
County:	Adams			**Phone:**	970-380-2326 307-840-2994	**Csg Depth / TD:**	
Operation:	Re-entry, P&A			**Rig Contractor:**	Hurricane #28	**Size / Grade:**	
				Location:			
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	12:00	6:00	circulating every 10 JTS to 6,694', tagged up on something, were stuck, PU the power swivel & work free, couldn't get circulation, pull up to 6,659' anf got circulation, rotate and circulate to 6,498'
12:00	15:00	3:00	Rotate & circulate to 6,627'
15:00	17:00	2:00	Wash down to 6,700'. Circulate clean.
17:00	22:00	5:00	Wash down to 7,280'. Circulate clean.
22:00	1:00	3:00	Wash down to 7,605'. Circulate clean.
1:00	4:00	3:00	Wash down to 7,864'. Circulate clean.
4:00	6:00	2:00	Wash down to 8,092', Circulate clean
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
58.00

)

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	04/13/25	**Operator**	**Bison IV Operating**	**Well Name:**	**Box Elder 2**		API # 05-001-05098
Field:				**Consultant:**	Rusty Tucker Storm Abeyta	**AFE #:**	
County:	Adams			**Phone:**	970-380-2326 307-840-2994	**Csg Depth / TD:**	
Operation:	Re-entry, P&A			**Rig Contractor:**	Hurricane #28	**Size / Grade:**	
				Location:			
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS				TUBING, BHA, Rods					
From	**To**	**Hrs**	**Description**	**Quantity**	**OD**	**ID**	**Description**	**Length**	**Top**
6:00	12:00	6:00	Clean to 8,414' @ 10:00, circulate clean						
12:00	13:00	1:00	Circulate while waiting for cementers						
13:00	14:45	1:45	Magnum Cementers arrived, RU, held safety meeting and pumped 52 sks of 15.8#, 1.15 Yield Class G cement @ 8,414'						
14:45	15:00	0:15	LD 20 JTS (7,768')						
15:00	16:00	1:00	RU Cementers to tbg. Attempt to circulate to pump cement. Tbg is plugged.						
16:00	19:00	3:00	TOOH to surface. 29 jts plugged w/ cement.						
19:00	20:30	1:30	TIH and tag @ 1,400'						
20:30	21:00	0:30	RU Power Swivel and circulation equipment.						
21:00	22:00	1:00	Wash down to 1,432'. Circulate clean.						
22:00	22:30	0:30	Hang back Power Swivel and continue in the hole						
22:30	23:45	1:15	TIH to 6,655' w/ 204 jts.						
23:45	0:30	0:45	Shut down due to lightning.						
0:30	1:15	0:45	Continue TIH and tag @ 7,721'.						
1:15	1:45	0:30	RU Power Swivel and circulation equipment.						
1:45	3:00	1:15	Wash down to 7,764'. Circulate 30 minutes.						
3:00	3:30	0:30	Hang back Power Swivel RU Magnum Cementers to tbg.						
3:30	4:15	0:45	Pump 5 bbls water, 100 sks of 15.8#, 1.15 Yield Class G cement, 40.5 bbls water displacement.						
4:15	5:00	0:45	LD 40 jts. TBG is pulling wet, RU to circulate						
5:00	5:30	0:30	Circulate						
5:30	6:00	0:30	LD TBG						
6:00									
								End of Tubing:	

0:00
58.00
)

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	04/14/25	Operator	Bison IV Operating	Well Name:	Box Elder 2		API # 05-001-05098
Field:				Consultant:	Rusty Tucker Storm Abeyta	AFE #:	
County:	Adams			Phone:	970-380-2326 307-840-2994	Csg Depth / TD:	
Operation:	Re-entry, P&A			Rig Contractor:	Hurricane #28	Size / Grade:	
				Location:			
				Lat/Long:		Perforations:	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	7:00	1:00	LD total of 146 JTS, 92 JTS in the hole, 3000'
7:00	8:00	1:00	RU Magnum Cementers & pump 50 sks of 15.8#, 1.15 Yield Class G cement, good returns throughout
8:00	8:30	0:30	LD 36 JTS, 56 in the hole, 1,824'
8:30	9:15	0:45	Magnum pump 101 sks of 15.8#, 1.15 Yield Class G cement
9:15	14:00	4:45	LD 10 JTS and stand the rest back, wait on cement to set up
14:00	15:00	1:00	RIH and tag cement @ 1,432', LD TBG to 980'
15:00	16:00	1:00	Magnum pumped 50 sks of 15.8#, 1.15 Yield Class G cement, good returns
16:00	20:00	4:00	Wait on cement
20:00	20:15	0:15	RIH and tag cement @ 836'. LD TBG to 261'
20:15	21:30	1:15	RU Magnum Cementers & pump 92 sks of 15.8#, 1.15 Yield Class G cement, good returns throughout.
21:30	22:00	0:30	LD 8 jts.
22:00	23:30	1:30	RDMO Magnum Cementers.
23:30	0:30	1:00	RD workfloor. Cat walk and pipe racks.
0:30	2:00	1:30	ND BOP Stack
2:00	6:00	4:00	RD Pump and tanks. RD service rig and prepare to move equipment.
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
58.00

)

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	04/15/25	**Operator**	**Bison IV Operating**	**Well Name:**	**Box Elder 2**		API # 05-001-05098
Field:				**Consultant:**	Rusty Tucker Storm Abeyta	**AFE #:**	
County:	Adams			**Phone:**	970-380-2326 307-840-2994	**Csg Depth / TD:**	
Operation:	Re-entry, P&A			**Rig Contractor:**	Hurricane #28	**Size / Grade:**	
				Location:			
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	12:00	6:00	Finish RD of equipment, haul of mud from work tanks
12:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
58.00
)

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	05/22/25	**Operator**	**Bison IV Operating**	**Well Name:**	**Box Elder 2**		API # 05-001-05098
Field:				**Consultant:**	Rusty Tucker Storm Abeyta	**AFE #:**	
County:	Adams			**Phone:**	970-380-2326 307-840-2994	**Csg Depth / TD:**	
Operation:	Re-entry, P&A			**Rig Contractor:**	Hurricane #28	**Size / Grade:**	
				Location:			
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00			MIRU CHAMPION ROUSTABOUT CREW AND WELDER
			DUG UP WELLHEAD AND CUT CASING OFF 6' BELOW GROUD LEVEL
			VERIFY CEMENT AT SURFACE INSIDE CASING AND PREFORM 15 MINUTE BUBBLE TEST (GOOD TEST, NO BUBBLES WERE SEEN) SUSAN SHERMAN ALSO SCANNED CASING WITH HER FLIR CAMERS.
			WELD CAP ON CASING WITH REQUIRES INFO.
			BACK FILL HOLE, RDMO CREW AND EQUIPMENT.

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
				End of Tubing:	