AXIS ENERGY SERVICES CEMENT

PO Box 329
Ft. Lupton, CO 80621
(303) 654-9202

"Here Safety Meets Quality at the Axis of Efficency"

Date of Service	Job Type	Customer	Consultant	Well Name	Last Tckt	Ticket #
6/3/2025	Balance Plug	Chevron	Jorge Nava	Wells Ranch AA 26-14	No	5270

State	County	API	Rig	Operator
Colorado	Weld	05-123-25628	Axis 2714	Samuel Dominguez

Well Information

	Work String	Prod CSG	Surface	OH (I.D.)	Annular
OD & Weight	2 3/8" 4.7#	4 1/2" 11.6#			
bbl/ft	0.00387	0.0155	0	0.0000	
Length	2461	2461			
Capacity	9.52	38.15	0.00	0.00	0.00
OD & Weight					
bbl/ft	0	0	0	0.0000	
Length					
Capacity	0.00	0.00	0.00	0.00	0.00
OD & Weight					
bbl/ft	0	0	0	0.0000	
Length					
Capacity	0.00	0.00	0.00	0.00	0.00
Buoyancy	0.76	Buoyancy	0.76	Buoyancy	0.76
Lift Pressure	PRV	Lift Pressure	PRV	Lift Pressure	PRV
1984	*1500*				

Water	
Temp	85 °F
PH	7
Chloride	0

Well Description	Depth in Ft
TOC	2,330
CIBP	2,461
EOT	2,461

Drivers, Crew and Equipment Allocation

Driver and Heavy Duty Equipment			
Driver	Tractor	Trailer	Mileage
Roger Garcia	8461	CP2900	
Jose Serrano	8109	CB7521	
Total Heavy Duty Mileage			0

Crew and Light Duty Equipment		
Crew	Equipment	Mileage
Samuel Dominguez	7475	
Total Light Duty Mileage		0

Misc. Tools or Equipment Required or Requested

G Neat	50	Blend	0	Blend	0		
Desc	**Qty**	**Rate**	**Total**	**Desc**	**Qty**	**Rate**	**Total**
G Neat	50						
Blend	0						
Blend	0						
Pump & Bulk 1st 4hr	1						

Print *Sign* *Date*

See page 2 for job log and any necessary remarks

AXIS ENERGY SERVICES CEMENT

PO Box 329
Ft. Lupton, CO 80621
(303) 654-9202

Here Safety meets Quality at the Axis of Efficency"

Date of Service	Customer	Consultant	Well Name	Last Tckt	Ticket #
6/3/2025	Chevron	Jorge Nava	Wells Ranch AA 26-14	No	5270

State	County	API	Rig	Mileage	Operator
Colorado	Weld	05-123-25628	Axis 2714	0	Samuel Dominguez

Job Specific Remarks

pumped a 10 sk balance plug (50 sk min)

Time	Injection		Pressure	Slurry		Job Log
	Rate	BBL	PSI	Weight	Yield	
12:00						Left Axis yard
1:00						Arrived on location
1:15						JSA Spot and rig up
2:00						JSA Pump schedule w/ Rig crew
2:10	0.5	2	2500	8.34		Pressure test
2:14	2.5	5	600	8.34		Break Circulation Fresh water
2:16	2.5	2.04	600	15.8	1.15	Mix and pump Cement
2:17	2.5	8.95	600	8.34		Displace fresh water (wash down hole)
2:21						Shutdown and release pressure
2:22						Standby for rig crew
2:50						Job Canceled by Consultant
3:00						JSA Rig down Cement equipment
3:10						Leave location
4:10						Arrive back at Axis yard

Customer Name (print) (sign)

Date of Service	6/3/2025
Ticket total	

AXIS ENERGY SERVICES CEMENT

PO Box 329
Ft. Lupton, CO 80621
(303) 654-9202

"Here Safety Meets Quality at the Axis of Efficency"

Date of Service	Job Type	Customer	Consultant	Well Name	Last Tckt	Ticket #
6/4/2025	Surface	Chevron	Jorge Nava	Wells Ranch AA 26-14	No	5275

State	County	API	Rig	Operator
Colorado	Weld	05-123-25628	Axis 2714	Samuel Dominguez

Well Information

	Work String	Prod CSG	Surface	OH (I.D.)	Annular
OD & Weight	2 3/8" 4.7#		8 5/8" 24#	9	
bbl/ft	0.00387	0	0.0636	0.0787	
Length	620		570	50	
Capacity	2.40	0.00	36.25	3.93	0.00
OD & Weight					
bbl/ft	0	0	0	0.0000	
Length					
Capacity	0.00	0.00	0.00	0.00	0.00
OD & Weight					
bbl/ft	0	0	0	0.0000	
Length					
Capacity	0.00	0.00	0.00	0.00	0.00
Buoyancy	0.76	Buoyancy	0.76	Buoyancy	0.76
Lift Pressure	PRV	Lift Pressure	PRV	Lift Pressure	PRV
500	250				

Water

Temp	81 °F
PH	7
Chloride	0

Well Description	Depth in Ft
TOC	?
Shoe	570
EOT	620

Drivers, Crew and Equipment Allocation

Driver and Heavy Duty Equipment

Driver	Tractor	Trailer	Mileage
Roger Garcia	8461	CP2900	
Jose Serrano	8109	CB7521	
Total Heavy Duty Mileage			0

Crew and Light Duty Equipment

Crew	Equipment	Mlleage
Samuel Dominguez	7475	
Total Light Duty Mileage		0

Misc. Tools or Equipment Required or Requested

G Neat	378	Blend	0	Blend	0

Desc	Qty	Rate	Total	Desc	Qty	Rate	Total
G Neat	378						
Blend	0						
Blend	0						
Pump & Bulk 1st 4hr	1						
Add'l hours after 4hr	1					$1.50	$75.00

Print *Sign* *Date*

See page 2 for job log and any necessary remarks

144226-03

AXIS ENERGY SERVICES CEMENT

PO Box 329
Ft. Lupton, CO 80621
(303) 654-9202

Here Safety meets Quality at the Axis of Efficency"

Date of Service	Customer	Consultant	Well Name	Last Tckt	Ticket #
6/4/2025	Chevron	Jorge Nava	Wells Ranch AA 26-14	No	5275

State	County	API	Rig	Mileage	Operator
Colorado	Weld	05-123-25628	Axis 2714	0	Samuel Dominguez

Job Specific Remarks

pumped 378 sks and lost circulation, rig crew is gonna try and tag cement later today once the sample gets hard

Time	Injection		Pressure	Slurry		Job Log
	Rate	BBL	PSI	Weight	Yield	
8:00						Left Axis yard
9:00						Arrived on location
9:15						JSA Spot and rig up
10:20						JSA Pump schedule w/ Rig crew
10:30	0.5	2	2500	8.34		Pressure test
10:34	2.5	5	600	8.34		Break Circulation Fresh water
10:36	2.5	77.42	600	15.8	1.15	Mix and pump Cement
11:07						Shutdown and release pressure
11:08						Wash Pumps and lines
11:18						JSA Rig down Cement equipment
11:28						Leave location
12:28						Arrive back at Axis yard

Customer Name (print) (sign)

Date of Service	6/4/2025
Ticket total	

AXIS ENERGY SERVICES CEMENT

PO Box 329
Ft. Lupton, CO 80621
(303) 654-9202

"Here Safety Meets Quality at the Axis of Efficency"

Date of Service	Job Type	Customer	Consultant	Well Name	Last Tckt	Ticket #
6/5/2025	Surface	Chevron	Jorge Nava	Wells Ranch AA 26-14	Yes	5278

State	County	API	Rig	Operator
Colorado	Weld	05-123-25628	Axis 2714	Samuel Dominguez

Well Information

	Work String	Prod CSG	Surface	OH (I.D.)	Annular
OD & Weight	2 3/8" 4.7#		8 5/8" 24#		
bbl/ft	0.00387	0	0.0636	0.0000	
Length	379		379		
Capacity	1.47	0.00	24.10	0.00	0.00
OD & Weight					
bbl/ft	0	0	0	0.0000	
Length					
Capacity	0.00	0.00	0.00	0.00	0.00
OD & Weight					
bbl/ft	0	0	0	0.0000	
Length					
Capacity	0.00	0.00	0.00	0.00	0.00
Buoyancy	0.76	Buoyancy	0.76	Buoyancy	0.76
Lift Pressure	PRV	Lift Pressure	PRV	Lift Pressure	PRV
306	250				

Water

Temp	80 °F
PH	7
Chloride	0

Well Description	Depth in Ft
TOC	0
EOT	379

Drivers, Crew and Equipment Allocation

Driver and Heavy Duty Equipment

Driver	Tractor	Trailer	Mileage
Roger Garcia	8461	CP2900	
Jorge Ronquillo	1435	CB7016	
Total Heavy Duty Mileage			0

Crew and Light Duty Equipment

Crew	Equipment	Mileage
Samuel Dominguez	7475	
Total Light Duty Mileage		0

Misc. Tools or Equipment Required or Requested

G Neat	122	Blend	0	Blend	0

Desc	Qty	Rate	Total
G Neat	122		
Blend	0		
Blend	0		
Pump & Bulk 1st 4hr	1		

Desc	Qty	Rate	Total

Print *Sign* *Date*

See page 2 for job log and any necessary remarks

AXIS CEMENT ENERGY SERVICES

PO Box 329
Ft. Lupton, CO 80621
(303) 654-9202

Here Safety meets Quality at the Axis of Efficency"

Date of Service	Customer	Consultant	Well Name	Last Tckt	Ticket #
6/5/2025	Chevron	Jorge Nava	Wells Ranch AA 26-14	Yes	5278

State	County	API	Rig	Mileage	Operator
Colorado	Weld	05-123-25628	Axis 2714	0	Samuel Dominguez

Job Specific Remarks

pumped 122 sks to surface

Time	Injection		Pressure	Slurry		Job Log
	Rate	BBL	PSI	Weight	Yield	
6:30						Left Axis yard
7:30						Arrived on location
7:45						JSA Spot and rig up
7:58						JSA Pump schedule w/ Rig crew
8:08	0.5	2	2500	8.34		Pressure test
8:12	2.5	20	600	8.34		Break Circulation Fresh water
8:20	2.5	24.98	600	15.8	1.15	Mix and pump Cement
8:30						Shutdown and release pressure
8:31						Wash Pumps and lines
8:41						Standby for rig crew (wash equiptment)
9:00						JSA Rig down Cement equipment
9:10						Leave location
10:10						Arrive back at Axis yard

Customer Name (print) (sign)

Date of Service	6/5/2025
Ticket total	