0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	08/27/25	**Operator**	**Bison IV Operating**	**Well Name:**	**Speaker 1**		API # 05-123-10255
Field:	Baja			**Consultant:**	Rusty Tucker / Colt Kenney	**AFE #:**	8306.235
County:	Weld			**Phone:**	970-380-2326 / 970-712-0525	**Csg Depth / TD:**	
Operation:	Re-entry P&A			**Rig Contractor:**	Hurricane #9	**Size / Grade:**	
				Location:	NENE Sec 24, T7N, R60W	**Weight / Thread:**	
				Lat/Long:	40.566086 / -104.03378	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	12:45	6:45	MIRU rig and equipment
12:45	14:30	1:45	NUWH, crossover flange, spool, flow cross & BOP
14:30	19:00	4:30	RU rig floor & flowlines, place the pipe wrangler & pipe racks, R/U power swivel.
19:00	22:45	3:45	M/U 7 7/8 rock bit and 3 1/2 DC tag 16' out on first plug drill out cement plug 4' and fall through. RIH tag @ 65'. Pressure test casing 250 psi (Good Test). Continue to drill with 7 7/8" bit getting sand back in the returns. 157' fall through sand oil in returns now, RIH to 254' no tag.
22:45	0:00	1:15	POOH lay down 3 1/2 DC and 7 7/8" Bit.
0:00	3:00	3:00	RIH with mule shoe and 2 7/8 EUE tubing, tag @508' R/U power swivel. Wash down to 818' with power swivel.
3:00	6:00	3:00	Continue washing joints down to 981' pipe falling on its own now circ btms up. Hang back the swivel and circulate to 1,467'
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
				End of Tubing:	

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	08/28/25	**Operator**	**Bison IV Operating**	**Well Name:**	**Speaker 1**		API # 05-123-10255
Field:	Baja			**Consultant:**	Rusty Tucker / Colt Kenney	**AFE #:**	8306.235
County:	Weld			**Phone:**	970-380-2326 / 970-712-0525	**Csg Depth / TD:**	
Operation:	Re-entry P&A			**Rig Contractor:**	Hurricane #9	**Size / Grade:**	
				Location:	NENE Sec 24, T7N, R60W	**Weight / Thread:**	
				Lat/Long:	40.566086 / -104.03378	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	9:00	3:00	Circulate from 1,467' to 2,937'
9:00	11:00	2:00	Circulate to 3,138', getting heavy returns, hit something
11:00	15:00	4:00	PU the power swivel, worked through the tight spot & down to 3,296' circulate clean, circulate & swivel down to 3,588', hang back the swivel
15:00	18:00	3:00	Circulate down to 4,561'
18:00	21:00	3:00	Circulate down to 5,378'
21:00	22:30	1:30	Circulate down to 5,976' & tag CSG top with 184 joints.
22:30	1:15	2:45	LD 1 JT and PU a 10' sub. Circulate well bore clean wait for cement to AOL.
1:15	2:15	1:00	R/U Cement equipment. Axis held safety meeting, pressure test lines and pumped 100 sks of 15.8#, 1.15 Y G cement and displaced w/32.6 BBLS, good returns throughout
2:15	4:30	2:15	Lay down 10' sub and 135 joints of 2 7/8 EUE. EOT @1,582'
4:30	5:00	0:30	RU Axis and pump 75 SKS of 15.8#, 1.15 Y G cement w/2% CC and displaced w/7.5 BBLS
5:00	6:00	1:00	LD 8 JTS, stand back 20 stands, WOC
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	08/29/25	**Operator**	**Bison IV Operating**	**Well Name:**	**Speaker 1**		API # 05-123-10255
Field:	Baja			**Consultant:**	Rusty Tucker / Colt Kenney	**AFE #:**	8306.235
County:	Weld			**Phone:**	970-380-2326 / 970-712-0525	**Csg Depth / TD:**	
Operation:	Re-entry P&A			**Rig Contractor:**	Hurricane #9	**Size / Grade:**	
				Location:	NENE Sec 24, T7N, R60W	**Weight / Thread:**	
				Lat/Long:	40.566086 / -104.03378	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	9:00	3:00	WOC
9:00	9:30	0:30	Tag 1,306', LD 23 JTS, EOT @ 560'
9:30	11:00	1:30	Pump 200 SKS of 15.8# 1.15 Y G cement w/2% CC. Did not get cement to surface
11:00	15:00	4:00	LD TBG, WOC
15:00	15:30	0:30	RIH and tag @ 265', circulate clean
15:30	16:00	0:30	Pump 200 SKS of 15.8#, 1.15Y of G cement w/2% CC, cement to surface
16:00	17:00	1:00	LD TBG, RD of equipment
17:00	17:15	0:15	Top off well with 10 SKS of 15.8#, 1.15Y of G cement w/2% CC
17:15	18:00	0:45	RDMO
18:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	09/12/25	**Operator**	**Bison IV Operating**	**Well Name:**	**Speaker 1**		API # 05-123-10255
Field:	Baja			**Consultant:**	Rusty Tucker / Colt Kenney	**AFE #:**	8306.235
County:	Weld			**Phone:**	970-380-2326 / 970-712-0525	**Csg Depth / TD:**	
Operation:	Re-entry P&A			**Rig Contractor:**	Hurricane #9	**Size / Grade:**	
				Location:	NENE Sec 24, T7N, R60W	**Weight / Thread:**	
				Lat/Long:	40.566086 / -104.03378	**Perforations:**	

BREAKDOWN OF OPERATIONS / TUBING, BHA, Rods

From	To	Hrs	Description	Quantity	OD	ID	Description	Length	Top
6:00			SAFETY MEETING /JASA						
			ROAD ROUSTABOUT CREW AND BACK HOE TO LOCATION.						
			DUG UP CASING AND CUT OFF 5' BELOW GROUND LEVEL.						
			CONDUCTED 15 MINUTE BUBBLE TEST AND NO BUBBLES WERE SEEN.						
			WELDED PLATE ON SURFACE CASING.						
			BACKFILL AND CLEAN UP LOCATION.						
			ROAD TO NEXT LOCATION.						
							End of Tubing:		