0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	09/02/25	**Operator**	**Bison IV Operating**	**Well Name:**	**JOHN 1**	
Field:	Grover		**Days: Tim Crumb**	**Consultant:**	Tim Grumb / Mike Griffin	**AFE / API #:** 05-123-12912
County:	Weld		**Nights: Mike Griffin**	**Phone:**	479-322-0982 / 307-421-9309	**Csg Depth / TD:** 247'
Operation:	Cleanout			**Rig Contractor:**	Axis #724	**Size / Grade:** 8 5/8 J55
				Location:	NWNW Section: 25 T7N-R 60W	**Weight / Thread:** 24#, 8rd
				Lat/Long:		**Perforations:**

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	6:15	0:15	SAFTY MEETING /JSA
6:15	18:00	11:45	RU all support equipment. NDWH. NUBOP. R/U Power Swivel, Load racks w/ 2-7/8 6.5# N80 8rd, drift & tally
18:00	21:00	3:00	P/U and TIH,install 7-7/8 cone bit, bit sub, 6- 3-1/2 DC's, XO, sivel down, tag cmt 5' in hole, drill out cmt appox 50', drill out stringers, go to 221'
21:00	21:30	0:30	Attempt to pressure up to 250 psi, could only pressure up to 140 psi, pumping into formation, S/D pressure went to 0 psi
21:30	0:00	2:30	Continue to swivel down to 417' didn't tag any cmt, roll hole clean
0:00	0:45	0:45	L/D swivel, TOOH w/ tbg & L/D 6 3-1/2 collars, Std back 6 jts 2-7/8 6.5# N80 tbg
0:45	1:30	0:45	TIH w/ 10 jts 2-7/8 N80 tbg w/ notch CollarCir hole @326'
1:30	1:45	0:15	Cir hole, 3-1/2 BPM @ 200 psi
1:45	2:00	0:15	TIH w/ 4 jts total 14 jts, stack out r/u pump cir hole 3-1/2 bpm @ 457'
2:00	4:00	2:00	TIH w/ 6 jts total 20 jts, tbg floating, r/u pump cir hole 4 bpm @ 653', R/U power swivel
4:00	6:00	2:00	Swivel down 8 jts, Total 28 jts @ 914', load rack w/ tbg, drift & tally
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
				End of Tubing:	

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	09/03/25	**Operator**	**Bison IV Operating**	**Well Name:**	**JOHN 1**		
Field:	Grover		**Days: Tim Crumb**	**Consultant:**	Tim Grumb / Mike Griffin	**AFE / API #:**	05-123-12912
County:	Weld		**Nights: Mike Griffin**	**Phone:**	479-322-0982 / 307-421-9309	**Csg Depth / TD:**	247'
Operation:	Cleanout			**Rig Contractor:**	Axis #724	**Size / Grade:**	8 5/8 J55
				Location:	NWNW Section: 25 T7N-R 60W	**Weight / Thread:**	24#, 8rd
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	6:15	0:15	SAFTY MEETING /JSA
6:15	11:30	5:15	Continue to swivel down to 1534'
11:30	13:00	1:30	POWER SWIVEL PACKING FAILED ,HOSE REPLACED
13:00	22:30	9:30	RACK SWIVEL BACK RIH 10 JNTS , CIRCALATE BU, 208 jts @ 6790'
22:30	0:30	2:00	R/U to condition hole, pump 4 bpm, pour 5 gal sapp down tbg 4 times every 15 mins cir hole
0:30	1:39	1:09	R/U Axis Cementers, pump 1st plug 50 sx 10.2 bbls f/ 6790'-6620'
1:30	2:30	1:00	L/D 22 jts 2-7/8 N80 @ 6072'
2:30	3:00	0:30	Pump 2nd plug 6072'-5732', 100 sx cmt 20.4 bbls
3:00	5:00	2:00	L/D 138 jts 2-7/8 N80 @ 1567'
5:00	6:00	1:00	Cir & Condition hole
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	09/04/25	**Operator**	**Bison IV Operating**	**Well Name:**	**JOHN 1**		
Field:	Grover		**Days: Tim Crumb**	**Consultant:**	Tim Crumb / Mike Griffin	**AFE / API #:**	05-123-12912
County:	Weld		**Nights: Mike Griffin**	**Phone:**	479-322-0982 / 307-421-9309	**Csg Depth / TD:**	247'
Operation:	Cleanout			**Rig Contractor:**	Axis #724	**Size / Grade:**	8 5/8 J55
				Location:	NWNW Section: 25 T7N-R 60W	**Weight / Thread:**	24#, 8rd
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	6:15	0:15	SAFTY MEETING /JSA
6:15	7:00	0:45	Cir & Condition hole
7:00	7:45	0:45	Pump 3 rd plug 1567'-1346', 95 sx cmt 15.3 bbls
7:45	9:00	1:15	TOOH TO 1300' wait on cement 4hrs
9:00	14:00	5:00	TIH to Tag TOC 1396'
14:00	15:00	1:00	Tooh to 587' pump cement 210 sx 43bbls no displacement
15:00	19:00	4:00	Wait on cement 4 hrs
19:00	19:30	0:30	TIH w/ 2-7/8 N80 run 16 jts tag @ 522'
19:30	20:00	0:30	R/U Axis Cememters, start pump wtr cir mud out of well, Mix & Pump 200 sx 41 bbls cmt, didn't cir cement to surf
20:00	20:30	0:30	TOOH & L/D 16 jts 2-7/8 N80 tbg
20:30	0:00	3:30	WOC
0:00	0:15	0:15	TIH w/ 2-7/8 N80 run 11 jts tag 359'
0:15	1:00	0:45	Mix & Pump 215 sx 44 bbls G cmt w/ 2% CACL & Celloflake, cir 4 bbls cmt to pit
1:00	1:30	0:30	TOOH & L/D 11 jts 2-7/8 N80 tbg
1:30	2:00	0:30	N/D BOP & Flow cross
2:00	2:15	0:15	Top off Well w/ 15 sx G cmt 3 bbls
2:15	3:15	1:00	R/D Rig & Equipment
3:15			
			`

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
				End of Tubing:	

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	09/05/25	**Operator**	**Bison IV Operating**	**Well Name:**	**JOHN 1**		
Field:	Grover		**Days: Tim Crumb**	**Consultant:**	Tim Crumb / Mike Griffin	**AFE / API #:**	05-123-12912
County:	Weld		**Nights: Mike Griffin**	**Phone:**	479-322-0982 / 307-421-9309	**Csg Depth / TD:**	247'
Operation:	Cleanout			**Rig Contractor:**	Axis #724	**Size / Grade:**	8 5/8 J55
				Location:	NWNW Section: 25 T7N-R 60W	**Weight / Thread:**	24#, 8rd
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	6:15	0:15	SAFTY MEETING /JSA
6:15	12:00	5:45	Load trucks for move.
12:00	14:00	2:00	All equment off location, location cleaned
			End of well and report
			`

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
				End of Tubing:	

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	09/05/25	**Operator**	**Bison IV Operating**	**Well Name:**	**JOHN 1**		
Field:	Grover		**Days: Tim Crumb**	**Consultant:**	Tim Crumb / Mike Griffin	**AFE / API #:**	05-123-12912
County:	Weld		**Nights: Mike Griffin**	**Phone:**	479-322-0982 / 307-421-9309	**Csg Depth / TD:**	247'
Operation:	Cleanout			**Rig Contractor:**	Axis #724	**Size / Grade:**	8 5/8 J55
				Location:	NWNW Section: 25 T7N-R 60W	**Weight / Thread:**	24#, 8rd
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00			SAFTY MEETING /JSA
			ROAD ROUSTABOUT CREW AND BACK HOE TO LOCATION.
			DUG UP CASING AND CUT OFF 5' BELOW GROUND LEVEL.
			CONDUCTED 15 MINUTE BUBBLE TEST AND NO BUBBLES WERE SEEN.
			WELDED PLATE ON SURFACE CASING.
			BACKFILL AND CLEAN UP LOCATION.
			ROAD TO NEXT LOCATION.

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
				End of Tubing:	