Schneider Summit Services

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	08/22/25	**Operator**	**Bison IV**	**Well Name:**	**Amber 10-12**		05-123-14557
Field:	BAJA			**Consultant:**	Rusty Tucker / Colt Kenney	**AFE #:**	8306.235
County:	Weld			**Phone:**	970-380-2326 / 970-712-0525	**Csg Depth / TD:**	6,930'
Operation:	Re-entry / P&A			**Rig Contractor:**	Hurricane	**Size / Grade:**	
				Location:	NWSE Sec 12, T7N, R60W	**Weight / Thread:**	
				Lat/Long:	40.587856 / -104.037520	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
16:30	22:00	5:30	MIRU Hurricane and support equipment.
22:00	0:00	2:00	N/U BOP, R/U rig floor, spot in pipe wrangler.
0:00	0:40	0:40	Rig crew take lunch.
0:40	2:00	1:20	M/U RIH with 6 1/4 tri cone bit tag @40' R/U power swivel
2:00	4:30	2:30	Start drilling cement @40' drill down 12' and fall through cement. Contuniue to RIH. Tag @271'. Pressure test 8 5/8 casing to 250 psi (Good Test). Continue to drill out cement.
4:30	6:00	1:30	Drill to 370', returns are all sand
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

Schneider Summit Services

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	08/23/25	**Operator**	**Bison IV**	**Well Name:**	**Amber 10-12**		05-123-14557
Field:	BAJA			**Consultant:**	Rusty Tucker / Colt Kenney	**AFE #:**	8306.235
County:	Weld			**Phone:**	970-380-2326 / 970-712-0525	**Csg Depth / TD:**	6,930'
Operation:	Re-entry / P&A			**Rig Contractor:**	Hurricane	**Size / Grade:**	
				Location:	NWSE Sec 12, T7N, R60W	**Weight / Thread:**	
				Lat/Long:	40.587856 / -104.037520	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	6:30	0:30	Drill from 370' to 380', starting getting clay back in returns
6:30	9:45	3:15	PU off bottom and circulate,WOO
9:45	10:45	1:00	Hang back the power swivel & POOH w/bit
10:45	11:15	0:30	RIH w 2 7/8" TBG to 370',
11:15	18:30	7:15	Circulate
18:30	22:30	4:00	Lay down 2 7/8. Wait for wireline to AOL.
22:30	23:30	1:00	R/U wireline RIH with Gryo, log from 370' to 50'. @370' INC=0.86 AZM=24.96 @320' INC=0.29 AZM-110.72.
23:30	1:15	1:45	M/U 6 1/8 PDC bit and 5 1/2 motor BHA with DD tools, pick up 8 joints of 2 7/8 PH6.
1:15	1:30	0:15	R/U wireline RIH with Gryo get tool face.
1:30	2:00	0:30	R/U power swivel .
2:00	4:30	2:30	Start sliding/drilling from 370' to 502' Current INC=0.51
4:30	6:00	1:30	Drill & slide to 657', INC 1.68
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

Schneider Summit Services

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	08/24/25	**Operator**	**Bison IV**	**Well Name:**	**Amber 10-12**		05-123-14557
Field:	BAJA			**Consultant:**	Rusty Tucker / Colt Kenney	**AFE #:**	8306.235
County:	Weld			**Phone:**	970-380-2326 / 970-712-0525	**Csg Depth / TD:**	6,930'
Operation:	Re-entry / P&A			**Rig Contractor:**	Hurricane	**Size / Grade:**	
				Location:	NWSE Sec 12, T7N, R60W	**Weight / Thread:**	
				Lat/Long:	40.587856 / -104.037520	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	9:00	3:00	Drill & slide from 657' to 890', INC .24
9:00	12:00	3:00	Drill to 1,030', INC .42
12:00	12:30	0:30	Drill to 1,070' and re-entered the original hole
12:30	13:15	0:45	Circulate to 1,183', circulate clean
13:15	15:15	2:00	LD TBG and BHA
15:15	16:30	1:15	Move 2 7/8" TBG to pipe racks & tally, RIH w/muleshoe & TBG
16:30	18:00	1:30	Circulate from 493', to 1,144' circulate clean
18:00	21:00	3:00	Circulate from 1,144', to 2,773'
21:00	0:00	3:00	Tag @3,074' R/U power swivel. Soft tags with joint #95 pushing something down hole. Continue to swivel joints in the hole to 3,425' Sliding in to 3,588' Circ btms up.
0:00	3:00	3:00	Rack back swivel, Circulate from 3,588' to 4,887'.
3:00	6:00	3:00	Circulate from 4,887 to 5,864'
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

Schneider Summit Services

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	08/25/25	**Operator**	**Bison IV**	**Well Name:**	**Amber 10-12**		05-123-14557
Field:	BAJA			**Consultant:**	Rusty Tucker / Colt Kenney	**AFE #:**	8306.235
County:	Weld			**Phone:**	970-380-2326 / 970-712-0525	**Csg Depth / TD:**	6,930'
Operation:	Re-entry / P&A			**Rig Contractor:**	Hurricane	**Size / Grade:**	
				Location:	NWSE Sec 12, T7N, R60W	**Weight / Thread:**	
				Lat/Long:	40.587856 / -104.037520	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	9:00	3:00	Drill from 5,864' to 6,653
9:00	12:30	3:30	Tagged something, PU the power swivel & swivel down to 6,802', ciculate clean, RU Axis cementers
12:30	13:15	0:45	Axis held safety meeting, pressure test lines and pumped 50 sks of 15.8#, 1.15 Y G cement and displaced w/38.3 BBLS, good returns throughout
13:15	14:45	1:30	LD 10 JTS and started pulling wet, Circulate clean, LD total of 22 JTS, EOT @ 6,088' RU Axis
14:45	15:15	0:30	Pump 100 SKS of 15.8#, 1.15 Y G cement and displace w/33.1 BBLS, good returns throughout
15:15	17:30	2:15	LD 139 JTS of TBG, EOT @ 1,572'
17:30	17:45	0:15	Est circ. All pressure and fluid migration has been eliminated, static conditions (COA)
17:45	18:00	0:15	Pump 150 SKS of 15.8#, 1.15 Y G cement with 2% CC and displace w/5.8 BBLS, good returns throughout
18:00	18:30	0:30	Lay down 16 JTS, stand back 16 stands.
18:30	22:30	4:00	(COA) 4 Hour WOC.
22:30	23:30	1:00	RIH with mule shoe. Tag TOC@1,026', Lay down, 17 JTS in the hole EOT@560'
23:30	23:50	0:20	Pump 185 SKS of 15.8#, 1.15 Y G cement with 2% CC. Cement back to
23:50	1:30	1:40	Lay down 17 JTS. R/D rig floor, N/D BOP.
1:30	1:40	0:10	Top off well with 15 SKS of 15.8#, 1.15 Y G cement with 2% CC
1:40	6:00	4:20	R/D Hurricane rig and all support equipment. Wait for day light for rig move.
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

Schneider Summit Services

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	08/26/25	**Operator**	**Bison IV**	**Well Name:**	**Amber 10-12**		05-123-14557
Field:	BAJA			**Consultant:**	Rusty Tucker / Colt Kenney	**AFE #:**	8306.235
County:	Weld			**Phone:**	970-380-2326 / 970-712-0525	**Csg Depth / TD:**	6,930'
Operation:	Re-entry / P&A			**Rig Contractor:**	Hurricane	**Size / Grade:**	
				Location:	NWSE Sec 12, T7N, R60W	**Weight / Thread:**	
				Lat/Long:	40.587856 / -104.037520	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	16:00	10:00	Clean mud system and rig work tank, WOO, couldn't get trucks to move
16:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	09/12/25	**Operator**	**Bison IV**	**Well Name:**	**Amber 10-12**		05-123-14557
Field:	BAJA			**Consultant:**	Rusty Tucker / Colt Kenney	**AFE #:**	8306.235
County:	Weld			**Phone:**	970-380-2326 / 970-712-0525	**Csg Depth / TD:**	6,930'
Operation:	Re-entry / P&A			**Rig Contractor:**	Hurricane	**Size / Grade:**	
				Location:	NWSE Sec 12, T7N, R60W	**Weight / Thread:**	
				Lat/Long:	40.587856 / -104.037520	**Perforations:**	

BREAKDOWN OF OPERATIONS | **TUBING, BHA, Rods**

From	To	Hrs	Description	Quantity	OD	ID	Description	Length	Top
6:00			SAFETY MEETING /JASA						
			ROAD ROUSTABOUT CREW AND BACK HOE TO LOCATION.						
			DUG UP CASING AND CUT OFF 5' BELOW GROUND LEVEL.						
			CONDUCTED 15 MINUTE BUBBLE TEST AND NO BUBBLES WERE SEEN.						
			WELDED PLATE ON SURFACE CASING.						
			BACKFILL AND CLEAN UP LOCATION.						
			ROAD TO NEXT LOCATION.						
							End of Tubing:		