0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	09/10/25	Operator	Bison IV	Well Name:	FREEMAN 1		
Field:				Consultant:	Dave Donoho / Tim Crumb	AFE #:	
County:	Weld			Phone:	970 534 0677 / 479 322 0982	Csg Depth / TD:	
Operation:	Complition			Rig Contractor:	Axis	Size / Grade:	
				Location:		Weight / Thread:	
				Lat/Long:		Perforations:	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
			DUG UP SURFACE CSG. CUT OFF 2' OF CSG.
			WELD EXTENSION ON EXISTIG CSG.
			BACKFILL AROUND CSG

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
				End of Tubing:	

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	09/11/25	**Operator**	**Bison IV**	**Well Name:**	**FREEMAN 1**		
Field:				**Consultant:**	Dave Donoho / Tim Crumb	**AFE #:**	
County:	Weld			**Phone:**	970 534 0677 / 479 322 0982	**Csg Depth / TD:**	
Operation:	REENTRY / P&A			**Rig Contractor:**	Axis	**Size / Grade:**	
				Location:		**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	7:00	1:00	TRAVEL
7:00	12:00	5:00	MIRU.
12:00	13:45	1:45	NUBOP, INSTALL RIG FLOOR
13:45	16:00	2:15	INSTALL PUMP LINES. INSTALL PIPE WRANGLER, RACKS. LOAD RACKS. TALLY TBG.
16:00	16:20	0:20	PRESSURE TESTBOP-TEST FAILED
16:20	16:45	0:25	TIGHTEN BOP RETEST BOP GOOD TEST
16:45	18:00	1:15	WAIT ON X-OVER AND BIT SUB -WRONG X-OVERS TURNED TOOL HAND BACK TO SHOP
18:00	19:30	1:30	WAIT ON X-OVER AND BIT SUB
19:30	22:30	3:00	PU 7.25" TRICONE BIT, DC, 2 7/8" TBG & TIH 283' DID NOT TAG CEMENT
22:30	23:50	1:20	TOOH TO CHANGE BHA
23:50	6:00	6:10	TIH W/ 2 7/8 W/MULE SHOE CURRENT DEPTH 1468'
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	09/12/25	**Operator**	**Bison IV**	**Well Name:**	**FREEMAN 1**		
Field:				**Consultant:**	Dave Donoho / Tim Crumb	**AFE #:**	05-123-07087
County:	Weld			**Phone:**	970 534 0677 / 479 322 0982	**Csg Depth / TD:**	
Operation:	REENTRY / P&A			**Rig Contractor:**	Axis	**Size / Grade:**	
				Location:		**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	6:15	0:15	SAFTY MEETING /JSA
6:15	10:00	3:45	TIH W/ 2 7/8 W/MULE SHOE CURRENT DEPTH 2543'
10:00	17:30	7:30	CURRENT DEPTH 6523'
17:30	18:30	1:00	TD 7265' CALCULATE B/U
18:30	19:00	0:30	RIG UP CEMENTERS PRESSURE TEST LINES SAFTY MEETING
19:00	19:30	0:30	START PUMPING PLUG #1
19:30	20:00	0:30	PUMPED 35 SKS 7.1 BBLS ,DISPLACE 41.4 BBLS ,TOC 7146'
20:00	20:20	0:20	LAY DOWN 20 JNTS. EOT = 6580'
20:20	20:45	0:25	START PUMPING PLUG #2
20:45	21:15	0:30	PUMPED 100 SKS 20.4 BBLS, DISPLACE 36.1 BBLS,TOC 6240'
21:15	22:00	0:45	LAY DOWN 152 JNTS. EOT = 1632'
22:30	23:15	0:45	START PUMPING PLUG #3
23:15	23:45	0:30	PUMPED 75 SKS 15.3 BBLS, DISPLACE 7.9 BBLS,TOC 1377'
23:45	0:45	1:00	TOOH
0:45	5:15	4:30	WAIT ON CEMENT 4 HRS
5:15	6:00	0:45	TIH TO TAG CEMENT AT 1008'
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	09/13/25	**Operator**	**Bison IV**	**Well Name:**	**FREEMAN 1**		
Field:				**Consultant:**	Dave Donoho	**AFE #:**	05-123-07087
County:	Weld			**Phone:**	970 534 0677	**Csg Depth / TD:**	
Operation:	REENTRY / P&A			**Rig Contractor:**	Axis	**Size / Grade:**	
				Location:		**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	6:15	0:15	SAFTY MEETING /JSA
6:15	7:00	0:45	LAY DOWN tbg.RIH W/ 18 JT. EOT = 608'
7:00	8:00	1:00	MI AXIS CEMENTERS. PUMPED 220 SX 15.8# G CEMENT. CEMENT DID NOT COME TO SURFACE
8:00	12:00	4:00	WOC 4 HR
12:00	12:15	0:15	TAGGED CEMENT AT 110'. TOOH & LD TBG.
12:15	14:00	1:45	TIH. EOT = 108'. PUMPED 40 SX 15.8# G CEMENT, GOT CEMENT TO SURFACE. TOOH & LD TBG. NDBOP. TOPPED OFF 10 SX 15.8# G CEMENT AT SURFACE.
14:00	17:00	3:00	RDMO
17:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

#REF!
58.00

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	09/26/25	**Operator**	**Bison IV**	**Well Name:**	**FREEMAN 1**		
Field:				**Consultant:**	Dave Donoho	**AFE #:**	05-123-07087
County:	Weld			**Phone:**	970 534 0677	**Csg Depth / TD:**	
Operation:	REENTRY / P&A			**Rig Contractor:**	Axis	**Size / Grade:**	
				Location:		**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00			SAFTY MEETING /JSA
			ROAD ROUSTABOUT CREW AND BACK HOE TO LOCATION.
			DUG UP CASING AND CUT OFF 5' BELOW GROUND LEVEL.
			CONDUCTED 15 MINUTE BUBBLE TEST AND NO BUBBLES WERE SEEN.
			WELDED PLATE ON SURFACE CASING.
			BACKFILL AND CLEAN UP LOCATION.
			ROAD TO NEXT LOCATION.

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
				End of Tubing:	