DUCO INC.

CUSTOMER: Fundare

DATE: 12-5-25 & 12-6-25

Rig: DWS 7.0 SK575
WELL #: Nelson 1
CEMENT TYPE: Class G 15.8#
YIELD: 1.15 FT3/SK

NOTES:
1st Pump: Balance
EOT 5984'
120sks/24.6 BBLS/14.2B Mix
408' Plug, TOC 5576', Displace 32BBLS

2nd Pump: Balance
EOT 2515'
120sks/24.6 BBLS/14.2B Mix
408' Plug, TOC 2107', Displace 12 BBLS

3rd Pump: Balance (W/3%CC) TAG
EOT 1829'
220sks/45 BBLS/26.1B Mix (W/3%CC)
748' Plug, TOC 1081', Displace 6 BBLS
TAG @ 889'

4th Pump: Surface
EOT 800'
420sks/85 BBLS/50B Mix
TOC Surface

5th Pump: Top Off
20sks/4 BBLS/2.38B Mix



5th Pump: Top Off
20sks/4 BBLS/2.38B Mix

4th Pump: Surface
EOT 800'
420sks/85 BBLS/50B Mix
TOC Surface

3rd Pump: Balance (W/3%
EOT 1829'
220sks/45 BBLS/26.1B Mi
748' Plug, TOC 1081', Displ
TAG @ 889'

2nd Pump: Balance
EOT 2515'
120sks/24.6 BBLS/14.2B M
408' Plug, TOC 2107', Displ

1st Pump: Balance
EOT 5984'
120sks/24.6 BBLS/14.2B M
408' Plug, TOC 5576', Displ