JOB NO.:	11055-159	Report Time:	2400 — 2 of 3
Company:	Wexpro Company	API JOB #	
LOCATION:		WORK ORDER#	
RIG NAME:	SST-88	FIELD:	Powder Wash
STATE:	Colorado	Township:	11 N
COUNTY:	Moffat	SECT\RANGE:	5 — 97 W
WELL NAME:	Musser # 72		

From Friday, February 25, 2011 at 0000 to Friday, February 25, 2011 at 2400

DRILLING SUMMARY

Start Depth	85.00	Rotary Hours	13.25
End Depth	1404.00	Circulating Hours	0.00
Total Drilled:	1319.00	Avg. Total ROP:	95.93
Total Rotary Drilled:	1248.00	Avg. Rotary ROP:	94.19
Total Drilled Sliding:	71.00	Avg. Slide ROP:	142.00
Slide Hours:	0.50	Percent Rotary:	94.62
Below Rotary Hrs.	18.00	Percent Slide:	5.38

Drilling Parameters

WOB	10	Pick UP	72	Slack Off	72	SPM
RAB	72	SPP	1900	FlowRate	0 - 656	160

Mud Data

Type	LSND			PV	8	SOLID	6
Weight	9.2	GAS	0	YP	8	BHT°	0
Viscosity	36	SAND	0.5	PH	10.8	Flow T°	70
Chlorides	200	WL	14			Oil %	0

PERSONNEL

Lead Directional :	Vearl Tucker
Second Directional :	Linc Stuart
MWD Operator1	Zack Brown
MWD Operator2	
Directional Company:	Enseco Directional
Geologist:	
Company Man:	Rick Bush

CASING

Size	Lb/ft	Set Depth
20	94	85

BHA

BHA # 1:Mi616STC,6x12's, 7 3/4 adj Motor, UBHO, NMDC Flex, NMDC Flex, X/O, Steel DC, HWDP 16 Jnts, Jars, HWDP 15 Jnts,

Signature:

Incl. In:	0	Azm. In:	0	Incl. Out:	1.5	Azm. Out:	302.7

Daily Cost	$9,900.00
Cummulative Cost:	$19,450.00

GENERAL COMMENT

Date	Start Time	End Time	Hours	Start Depth	End Depth	Activity Code	COMMENT
25-Feb-11	00:00	06:00	6.00	0	0	Standby	Standby
25-Feb-11	06:00	06:30	0.50	0	0	Change BHA	Change BHA-P/U MWD tool
25-Feb-11	06:30	08:25	1.92	85	260	Drilling	Drilling-Spud well
25-Feb-11	08:25	08:50	0.42	260	260	Survey & Conn.	Survey & Conn.
25-Feb-11	08:50	08:55	0.08	260	275	Sliding	Sliding
25-Feb-11	08:55	09:45	0.83	275	351	Drilling	Drilling - (WOB:10;GPM :348;RPM:55)
25-Feb-11	09:45	10:00	0.25	351	351	Survey & Conn.	Survey & Conn.
25-Feb-11	10:00	10:50	0.83	351	442	Drilling	Drilling - (WOB:10;GPM :656;RPM:55)
25-Feb-11	10:50	11:05	0.25	442	442	Survey & Conn.	Survey & Conn.
25-Feb-11	11:05	11:10	0.08	442	452	Sliding	Sliding - (WOB:10;GPM :348;TFO:320)
25-Feb-11	11:10	12:20	1.17	452	533	Drilling	Drilling - (WOB:10;GPM :656;RPM:55)
25-Feb-11	12:20	12:35	0.25	533	533	Survey & Conn.	Survey & Conn.
25-Feb-11	12:35	12:40	0.08	533	547	Sliding	Sliding - (WOB:10;GPM :656;TFO:360)
25-Feb-11	12:40	13:25	0.75	547	624	Drilling	Drilling - (WOB:10;GPM :656;RPM:55)
25-Feb-11	13:25	13:40	0.25	624	624	Survey & Conn.	Survey & Conn.
25-Feb-11	13:40	14:35	0.92	624	715	Drilling	Drilling - (WOB:10;GPM :656;RPM:55)
25-Feb-11	14:35	14:45	0.17	715	715	Survey & Conn.	Survey & Conn.

Date	Start Time	End Time	Hours	Start Depth	End Depth	Activity Code	COMMENT
25-Feb-11	**14:45**	**15:35**	0.83	**715**	**806**	**Drilling**	Drilling - (WOB:10;GPM :656;RPM:55)
25-Feb-11	**15:35**	**15:50**	0.25	**806**	**806**	**Survey & Conn.**	Survey & Conn.
25-Feb-11	**15:50**	**15:55**	0.08	**806**	**820**	**Sliding**	Sliding - (WOB:10;GPM :656;TFO:360)
25-Feb-11	**15:55**	**16:45**	0.83	**820**	**897**	**Drilling**	Drilling - (WOB:10;GPM :656;RPM:55)
25-Feb-11	**16:45**	**17:00**	0.25	**897**	**897**	**Survey & Conn.**	Survey & Conn.
25-Feb-11	**17:00**	**17:05**	0.08	**897**	**907**	**Sliding**	Sliding - (WOB:10;GPM :656;TFO:180)
25-Feb-11	**17:05**	**17:55**	0.83	**907**	**988**	**Drilling**	Drilling - (WOB:10;GPM :656;RPM:55)
25-Feb-11	**17:55**	**18:10**	0.25	**988**	**988**	**Survey & Conn.**	Survey & Conn.
25-Feb-11	**18:10**	**19:15**	1.08	**988**	**1080**	**Drilling**	Drilling - (WOB:10;GPM :656;RPM:55)
25-Feb-11	**19:15**	**19:35**	0.33	**1080**	**1080**	**Survey & Conn.**	Survey & Conn.
25-Feb-11	**19:35**	**20:40**	1.08	**1080**	**1172**	**Drilling**	Drilling - (WOB:10;GPM :656;RPM:55)
25-Feb-11	**20:40**	**20:55**	0.25	**1172**	**1172**	**Survey & Conn.**	Survey & Conn.
25-Feb-11	**20:55**	**21:50**	0.92	**1172**	**1267**	**Drilling**	Drilling - (WOB:10;GPM :656;RPM:55)
25-Feb-11	**21:50**	**22:05**	0.25	**1267**	**1267**	**Survey & Conn.**	Survey & Conn.
25-Feb-11	**22:05**	**22:10**	0.08	**1267**	**1275**	**Sliding**	Sliding - (WOB:10;GPM :656;TFO:180)
25-Feb-11	**22:10**	**23:05**	0.92	**1275**	**1362**	**Drilling**	Drilling - (WOB:10;GPM :656;RPM:55)
25-Feb-11	**23:05**	**23:25**	0.33	**1362**	**1362**	**Survey & Conn.**	Survey & Conn. No survey
25-Feb-11	**23:25**	**23:40**	0.25	**1362**	**1394**	**Drilling**	Drilling - (WOB:10;GPM :656;RPM:55)
25-Feb-11	**23:40**	**23:55**	0.25	**1394**	**1394**	**Survey & Conn.**	Survey & Conn.No survey
25-Feb-11	**23:55**	**24:00**	0.08	**1394**	**1404**	**Drilling**	Drilling - (WOB:10;GPM :656;RPM:55)