JOB NO.:	11055-159	Report Time:	2400 — 6 of 7
Company:	Wexpro Company	API JOB #	
LOCATION:		WORK ORDER#	
RIG NAME:	SST-88	FIELD:	Powder Wash
STATE:	Colorado	Township:	11 N
COUNTY:	Moffat	SECT\RANGE:	5 — 97 W
WELL NAME:	Musser # 72		

From Tuesday, March 01, 2011 at 0000 to Tuesday, March 01, 2011 at 2400

DRILLING SUMMARY

Start Depth	3276.00	Rotary Hours	20.08
End Depth	4581.00	Circulating Hours	0.00
Total Drilled:	1305.00	Avg. Total ROP:	62.14
Total Rotary Drilled:	1277.00	Avg. Rotary ROP:	63.59
Total Drilled Sliding:	28.00	Avg. Slide ROP:	30.55
Slide Hours:	0.92	Percent Rotary:	97.85
Below Rotary Hrs.	24.00	Percent Slide:	2.15

Drilling Parameters

WOB	15	Pick UP	115	Slack Off	95	SPM
RAB	110	SPP	1500	FlowRate	369 - 369	85

Mud Data

Type	LSND			PV	16	SOLID	7.5
Weight	9.5	GAS	0	YP	10	BHT°	102
Viscosity	42	SAND	0.5	PH	9.8	Flow T°	77
Chlorides	300	WL	7			Oil %	0

PERSONNEL

Lead Directional :	Vearl Tucker
Second Directional :	Linc Stuart
MWD Operator1	Zack Brown
MWD Operator2	
Directional Company:	Enseco Directional
Geologist:	
Company Man:	Rick Bush

CASING

Size	Lb/ft	Set Depth
20	94	85
9 5/8	36	1327

BHA

BHA # 2:Q505F, 6.5 adj Motor, UBHO, NMDC Flex, NMDC Flex, Steel DC, HWDP 16 Jnts, Jars, HWDP 15 Jnts,

Signature:

Incl. In:	12.4	Azm. In:	288.3	Incl. Out:	11.6	Azm. Out:	290.5	Daily Cost	$9,400.00
								Cummulative Cost:	$57,050.00

GENERAL COMMENT

Date	Start Time	End Time	Hours	Start Depth	End Depth	Activity Code	COMMENT
1-Mar-11	00:00	01:15	1.25	3276	3340	Drilling	Drilling - (WOB:15;GPM :369;RPM:50)
1-Mar-11	01:15	01:25	0.17	3340	3340	Survey & Conn.	Survey & Conn.
1-Mar-11	01:25	02:55	1.50	3340	3435	Drilling	Drilling - (WOB:15;GPM :369;RPM:50)
1-Mar-11	02:55	03:05	0.17	3435	3435	Survey & Conn.	Survey & Conn.
1-Mar-11	03:05	03:20	0.25	3435	3442	Sliding	Sliding - (WOB:15;GPM :369;TFO:360)
1-Mar-11	03:20	04:50	1.50	3442	3530	Drilling	Drilling - (WOB:15;GPM :369;RPM:50)
1-Mar-11	04:50	05:00	0.17	3530	3530	Survey & Conn.	Survey & Conn.
1-Mar-11	05:00	06:25	1.42	3530	3626	Drilling	Drilling - (WOB:15;GPM :369;RPM:50)
1-Mar-11	06:25	06:40	0.25	3626	3626	Survey & Conn.	Survey & Conn.
1-Mar-11	06:40	06:50	0.17	3626	3632	Sliding	Sliding - (WOB:15;GPM :369;TFO:360)
1-Mar-11	06:50	08:10	1.33	3632	3721	Drilling	Drilling - (WOB:15;GPM :369;RPM:50)
1-Mar-11	08:10	08:20	0.17	3721	3721	Survey & Conn.	Survey & Conn.
1-Mar-11	08:20	09:40	1.33	3721	3817	Drilling	Drilling - (WOB:15;GPM :369;RPM:50)
1-Mar-11	09:40	09:50	0.17	3817	3817	Survey & Conn.	Survey & Conn.
1-Mar-11	09:50	11:25	1.58	3817	3912	Drilling	Drilling - (WOB:15;GPM :369;RPM:50)
1-Mar-11	11:25	11:40	0.25	3912	3912	Survey & Conn.	Survey & Conn.
1-Mar-11	11:40	11:50	0.17	3912	3919	Sliding	Sliding - (WOB:15;GPM :369;TFO:360)

Date	Start Time	End Time	Hours	Start Depth	End Depth	Activity Code	COMMENT
1-Mar-11	**11:50**	**13:20**	1.50	**3919**	**4008**	**Drilling**	Drilling - (WOB:15;GPM :369;RPM:50)
1-Mar-11	**13:20**	**13:30**	0.17	**4008**	**4008**	**Survey & Conn.**	Survey & Conn.
1-Mar-11	**13:30**	**15:00**	1.50	**4008**	**4103**	**Drilling**	Drilling - (WOB:15;GPM :369;RPM:50)
1-Mar-11	**15:00**	**15:20**	0.33	**4103**	**4103**	**Rig Service-Inhole**	Rig Service-Inhole
1-Mar-11	**15:20**	**15:35**	0.25	**4103**	**4103**	**Survey & Conn.**	Survey & Conn.
1-Mar-11	**15:35**	**17:00**	1.42	**4103**	**4199**	**Drilling**	Drilling - (WOB:15;GPM :369;RPM:50)
1-Mar-11	**17:00**	**17:10**	0.17	**4199**	**4199**	**Survey & Conn.**	Survey & Conn.
1-Mar-11	**17:10**	**18:40**	1.50	**4199**	**4294**	**Drilling**	Drilling - (WOB:15;GPM :369;RPM:50)
1-Mar-11	**18:40**	**18:50**	0.17	**4294**	**4294**	**Survey & Conn.**	Survey & Conn.
1-Mar-11	**18:50**	**20:25**	1.58	**4294**	**4390**	**Drilling**	Drilling - (WOB:15;GPM :369;RPM:50)
1-Mar-11	**20:25**	**20:40**	0.25	**4390**	**4390**	**Survey & Conn.**	Survey & Conn.
1-Mar-11	**20:40**	**21:00**	0.33	**4390**	**4398**	**Sliding**	Sliding - (WOB:15;GPM :369;TFO:80)
1-Mar-11	**21:00**	**22:10**	1.17	**4398**	**4485**	**Drilling**	Drilling - (WOB:15;GPM :369;RPM:50)
1-Mar-11	**22:10**	**22:20**	0.17	**4485**	**4485**	**Survey & Conn.**	Survey & Conn.
1-Mar-11	**22:20**	**23:50**	1.50	**4485**	**4581**	**Drilling**	Drilling - (WOB:15;GPM :369;RPM:50)
1-Mar-11	**23:50**	**24:00**	0.17	**4581**	**4581**	**Survey & Conn.**	Survey & Conn.