THIS DATA IS PROVIDED AS A SERVICE TO BP EXPLORATION (ALASKA) INC. AND ITS AFFILIATES. NEITHER SCHLUMBERGER NOR ANY PERSON ACTING ON ITS BEHALF MAKES ANY WARRANTY, EXPRESS OR IMPLIED, AS TO THE ACCURACY, COMPLETENESS OR RELIABILITY OF THE DATA, OR AS TO THE MERCHANTABILITY OR FITNESS FOR A PARTICULAR PURPOSE OF THE DATA, AND ASSUMES NO RESPONSIBILITY FOR ANY LOSS OR DAMAGE RESULTING FROM THE USE OF THE DATA.

NOTE: LOG RUN WITH SURFACE LOGGING SYSTEM (RECEIVED FROM OPERATOR) DEPTHS IN ( ) ARE MEASURED DEPTHS FROM RKB

RKB 66.0' AMSL
GL 37.0' AMSL
DSL 29.0' AMSL

SERVICE ORDER NUMBER: 4000000000
LOGGING DATE: 10-Jan-2010 to 11-Jan-2010
RUN NUMBER: 1 to 1
DEPTH DRILLER: 11,000 ft
DEPTH LOGGER: 11,000 ft
BOTTOM LOGGED INTERVAL: 11,000 ft
TOP LOGGED INTERVAL: 10,900 ft
CASING DRILLER SIZE AT DEPTH: 7 in @ 10,900 ft
CASING LOGGER SIZE AT DEPTH: 7 in @ 10,900 ft
BIT RUN NUMBER: 1
BIT DIAMETER: 6.125 in
LOGGING SPEED: 60 ft/min
DEPTH CONTROL USED: Driller's

Tool Name	Tool Type	Tool Number	Tool Length	Weight	Diameter
ADR			30.00 ft	1,000.00 lbs	4.75 in
ABI			30.00 ft	1,000.00 lbs	4.75 in
ADR			30.00 ft	1,000.00 lbs	4.75 in
ABI			30.00 ft	1,000.00 lbs	4.75 in

Mud Type:	Water Based Mud	Density:	8.60 lbm/gal
Mud Viscosity:	40 s	Resistivity:	0.000 ohm-m @ 0.0 degF
Mud Chlorides:	0 ppm	Mud Ph:	0
Fluid Loss:	0 cm3	Source of Sample:	
Rheology Measured at:	0 degF		
Yield Point:	0 lbf/100ft2		

Time Since Circulation:	0 hr
Max Recorded Temperature:	0 degF
Equipment Number:	
Location:	
Recorded By:	
Witnessed By:	

Depth Corrections: DRILLER'S - LOG - 0.0 ft, 0.0 ft, 0.0 ft

Bit Run	Top	Bottom	Total Depth Drilled	Interval Size	Nominal Size	Weight	Grade	Thread	Nominal ID	Drift ID	Capacity	Top	Bottom
1	0	10,900	10,900	8.5 in	7 in	26.00 lbm/ft	L-80	BTC	6.276 in	6.151 in	0.0383 bbl/ft	0 ft	10,900 ft
1	10,900	11,000	100	6.125 in	4.5 in	12.60 lbm/ft	L-80	IBT	3.958 in	3.833 in	0.0152 bbl/ft	10,900 ft	11,000 ft

Bit Run	Top	Bottom	Total Depth Drilled	Interval Size	Nominal Size	Weight	Grade	Thread	Nominal ID	Drift ID	Capacity	Top	Bottom
1	0	10,900	10,900	8.5 in	7 in	26.00 lbm/ft	L-80	BTC	6.276 in	6.151 in	0.0383 bbl/ft	0 ft	10,900 ft
1	10,900	11,000	100	6.125 in	4.5 in	12.60 lbm/ft	L-80	IBT	3.958 in	3.833 in	0.0152 bbl/ft	10,900 ft	11,000 ft

Cement Job:	
Source of Sample:	
Cement Slurry Density:	0 lbm/gal
Cement Slurry Resistivity:	0 ohm-m
Cement Slurry Source:	

Calculated Annulus Volume:	0 bbl
Measured Surface Volume:	0 bbl
Cement Volume:	0 bbl
Displacement Fluid:	
Density:	0 lbm/gal
Resistivity:	0 ohm-m
Source:	
Bottom Hole Circulating Temperature:	0 degF
Bottom Hole Static Temperature:	0 degF
Time Circulation Stopped:	
Time Logger on Bottom:	

Top Log Interval:	10,900 ft
Bottom Log Interval:	11,000 ft
Logging Speed:	60 ft/min

Tool String (Top to Bottom)	Vendor	Tool Type	Length	Weight	Diameter
ADR			30.00 ft	1,000.00 lbs	4.75 in
ABI			30.00 ft	1,000.00 lbs	4.75 in
ADR			30.00 ft	1,000.00 lbs	4.75 in
ABI			30.00 ft	1,000.00 lbs	4.75 in

Mud Type:	Water Based Mud	Density:	8.60 lbm/gal
Mud Viscosity:	40 s	Resistivity:	0.000 ohm-m @ 0.0 degF
Mud Chlorides:	0 ppm	Mud Ph:	0
Fluid Loss:	0 cm3	Source of Sample:	
Rheology Measured at:	0 degF		
Yield Point:	0 lbf/100ft2		

Time Since Circulation:	0 hr
Max Recorded Temperature:	0 degF
Equipment Number:	
Location:	
Recorded By:	
Witnessed By:	

Depth Corrections: DRILLER'S - LOG - 0.0 ft, 0.0 ft, 0.0 ft

Bit Run	Top	Bottom	Total Depth Drilled	Interval Size	Nominal Size	Weight	Grade	Thread	Nominal ID	Drift ID	Capacity	Top	Bottom
1	0	10,900	10,900	8.5 in	7 in	26.00 lbm/ft	L-80	BTC	6.276 in	6.151 in	0.0383 bbl/ft	0 ft	10,900 ft
1	10,900	11,000	100	6.125 in	4.5 in	12.60 lbm/ft	L-80	IBT	3.958 in	3.833 in	0.0152 bbl/ft	10,900 ft	11,000 ft

Cement Job:	
Source of Sample:	
Cement Slurry Density:	0 lbm/gal
Cement Slurry Resistivity:	0 ohm-m
Cement Slurry Source:	

Calculated Annulus Volume:	0 bbl
Measured Surface Volume:	0 bbl
Cement Volume:	0 bbl
Displacement Fluid:	
Density:	0 lbm/gal
Resistivity:	0 ohm-m
Source:	
Bottom Hole Circulating Temperature:	0 degF
Bottom Hole Static Temperature:	0 degF
Time Circulation Stopped:	
Time Logger on Bottom:	

Top Log Interval:	10,900 ft
Bottom Log Interval:	11,000 ft
Logging Speed:	60 ft/min

Tool String (Top to Bottom)	Vendor	Tool Type	Length	Weight	Diameter
ADR			30.00 ft	1,000.00 lbs	4.75 in
ABI			30.00 ft	1,000.00 lbs	4.75 in
ADR			30.00 ft	1,000.00 lbs	4.75 in
ABI			30.00 ft	1,000.00 lbs	4.75 in



REPEAT PASS



FREE PIPE PASS



TEMP PASS



Sensor	Offset (ft)	Schematic	Description	Len (ft)	OD (in)	Wt (lb)
			CHD-AES (000001) Cable Head	1.04	1.69	2.00
			XTU-002 (216415) Crossover Ultrawire Toolbus To Ultrafins	1.58	1.69	6.50
CCL	20.01		CCL-028 (1037) CCL UW 3 1/8" SONDEX	1.61	3.13	36.00
			SNDX 5 Arm PRC 022 W/ GO ADAPTORS	3.42	2.38	22.00
WVF3FT	11.74		RBT-004 (1123) Radial Bond Tool (UW 3 1/8)	9.47	3.13	140.00
WVFS1	11.74					
WVFS2	11.74					
WVFS3	11.74					
WVFS4	11.74					
WVFS5	11.74					
WVFS6	11.74					
WVFS7	11.74					
WVFS8	11.74					
CBLTEMP	11.74					
CBLROT	11.74					
WVF5FT	10.74					
			SNDX 5 Arm PRC 022 W/ GO ADAPTORS	3.42	2.38	22.00
GR	1.76		PGR-020 (217692) Production Gamma Ray	1.93	1.69	9.50
TEMP	0.37		PRT-016 (216611) Platinum Resistance Thermometer	1.04	1.69	6.00
TSTAMP	0.00					
ITEMPX	0.00		BUL-006 (212965) Bullnose Terminator	0.22	1.69	1.20
HVOLTX	0.00					

Dataset: 062411_barrett_ggu_daley_24c_19.db: field/well/main/pass1 2
Total Length: 23.73 ft
Total Weight: 245.26 lb
O.D. 3.13 in

ROCKY MOUNTAIN WIRELINE SERVICE

Company	BILL BARRETT CORPORATION
Well	GGU DALEY 24C - 19 - 691
Field	GIBSON GULCH
County	GARFIELD
State	COLORADO