| | | |
|---|---|---|
| **Well Name:** | **GGU Scott 24A-30-691** | **BILL BARRETT CORPORATION** |
| **SHL:** | SWSW Sec. 30 T6S R91W 6th PM | date updated **10/10/2012** |
| | | updated by **megan Finnegan** |

05-045-21260

Top of lead @ surface

9.625", 36 lb/ft, J/K-55

12-1/4" Hole

SPUD 2/24/2012
TD 4/3/2012

set @ 727

Top of tail cement @ 2600 MD 2327 TVD

**Mesaverde** 3851 MD 3272 TVD

Williamsfork Perforations
4860' to 7485'

**Top of Gas** 4859 MD 4249 TVD

**Cementing Program:**

Surface:

| | | |
|---|---|---|
| Lead: | 120 | sks |
| Tail: | 120 | sks |

Production:

| | | |
|---|---|---|
| Tail: | 1055 | sks |

**Rollins** 7524 MD 6912 TVD

Rollins Perforations
7525' to 7692'

4.5", 11.6 lb/ft, I-80

TD 7870 MD 7258 TVD

set @ 7860

NOT TO SCALE