Well Name:	**Federal 14C-34-691**	**BILL BARRETT CORPORATION**
SHL:	SESE, Sec. 33, T6S-R91W, 6th PM	date updated **11/13/2012**
		updated by **Julie Webb**

05-045-20859

Top of lead @ surface

9.625", 36 lb/ft, J/K-55

12-1/4" Hole

SPUD 12/20/2012
TD 7/11/2012

set @ 848

Top of tail cement @ 2150 MD 2095 TVD

Mesaverde 4349 MD 3980 TVD

Williamsfork Perforations
6250' to 8062'

Top of Gas 5628 MD 5206 TVD

Cementing Program:

Surface:

Lead:	125	sks
Tail:	125	sks

Production:

Tail:	1188	sks

Rollins 8094 MD 7670 TVD

Rollins Perforations
8101' to 8250'

4.5", 11.6 lb/ft, I-80

TD 8434 MD 8010 TVD

set @ 8424

NOT TO SCALE