Well	**ANDERSON 4-2-32**
Operator	**EnCana Oil & Gas (USA) Inc.**
Location	**NENE Section 32-T2N-R68W**
County	**WELD**
State	**Colorado**
Field	**Wattenberg**
Footages	**1012' FNL; 1028' FWL**

Spud Date: 05-09-12
TD Date: 05-13-12

Log Tops

Sussex	4551'
Niobrara	7526'
Codell	7833'
J Sand	8237'



Surface Casing and Cement
8 5/8" , 24#, landed @ 839',cemented with 330 sxs

Main Hole
7-7/8" to TD

Production Casing and Cement
4-1/2", 11.6#, landed @ 8368',cemented with 705 sxs

CBP
Set @ 7570' . 08-05-12
Drilled out on 08-07-12

Perf'd the Niobrara from 7607' - 7619@ 4 spf
Frac'd the Niobrara 7607' – 7619' (48 holes), w/ 103,152 gals 18 # PermStim Hybrid cross linked gel containing 250,000# 30/50 sand. 08-07-12

CFP
Set @ 7700'. 07-22-12
Drilled out on 08-07-12

Perf'd the Codell from 7834' - 7848' @ 3 spf
Frac'd the Codell 7834' – 7848', (42 holes) w/ 92,652 gal 22 # PermStim Hybrid cross linked gel containing 249,860 # 30/50 sand. 07-22-12

CFP
Set @ 7900'. 07-21-12
Drilled out on 08-07-12

Production Tubing
2-3/8" tubing, set @ 8221'

Perf'd the J Sand 8250' - 8270' @ 2 spf
Frac'd the J-Sand 8250'-8270', (40 holes) w/ 72,583 gal PermStim 40 cross linked gel containing 245,260 # 20/40 Sand. 06-22-12

8379' — **Driller's TD**