Company:	**US ROCKIES REGION**		**Site:**	**CANNON 5-3 PAD**	
Project:	**COLORADO-WELD**		**Common Well Name:**	**CANNON 22-3**	
API No:	0512332559	Datum:	RKB	Section:	3
Latitude:	40.169160°	Elevation:	4,861.0usft	Township:	2 N
Longitude:	-104.656434°	Ground:	4,847.0usft	Range:	65 W

Div of Quarter Section: SW
Div of Section: NW

Casing Information	Casing Size & Weight	Cement Fluid (sacks)	Cement Depths (ft)	Schematic (1/4/2013)	Hole Size (in)	MD / PBMD (usft)	Perforation Intervals (usft)
SURFACE CASING - Set @ 745.7usft	8.625in, 24.00ppf	PRE FLUSH, WATER, LEAD, TYPE 3, 470	14 (TOC) 745 970 (TOC)				
PRODUCTION CASING - Set @ 8,076.5usft	4.500in, 11.60ppf	SPACER, WATER, PRE FLUSH, , SPACER, WATER, TAIL, 35/65 POZ-MIX, 271 DISPLACEMENT, WATER, SPACER, WATER, PRE FLUSH, WATER, LEAD, 35/65 POZ-MIX, 632 TAIL, 50/50 POZ-MIX, 50 DISPLACEMENT, WATER,	5556 6090 (TOC) 8076			MD: 8,086 PBMD: 8,056	6,998 - 7,010 - NIOBRARA 7,084 - 7,096 - NIOBRARA 7,236 - 7,250 - CODELL 7,894 - 7,902 - DAKOTA 7,920 - 7,928 - DAKOTA