State of Colorado

02121856

NR, Jay <jay.krabacher@state.co.us>

Encana CBL Deferment Request (Production Casing)--Shideler Fee 6-3D

2 messages

Reynolds, Scott D. <Scott.Reynolds@encana.com>   Mon, Jan 21, 2013 at 10:58 AM
To: "Krabacher, Jay (Jay.Krabacher@state.co.us)" <Jay.Krabacher@state.co.us>
Cc: "King, Kevin" <Kevin.King@state.co.us>

Encana CBL Deferment Request (Production Casing)

RECEIVED
JAN 2 1 2013
COGCC/Rifle Office

Well Name:	**Shideler Fee 6-3D**
API Number:	**05-045-21743-00**
Pad Name:	**O31E**
Casing Size	4-1/2" 11.6# S80 BTC
Casing Setting Depth	8,660 ft MD-RKB
Plug Bump Date:	01-15-2013
Plug Bump Time:	19:10 hrs
Top of MV:	4930 ft MD-RKB
Top of Gas:	6721 ft MD-RKB
Designed TOC:	4230 ft MD-RKB
Temp Log TOC:	4120 ft MD-RKB

Bradenhead Pressure Report

Time	Bradenhead Pressure
6 hours	0
12 hours	0
24 hours	0
48 hours	0
72 hours	0

RECEIVED

JAN 2 1 2013

COGCC/Rifle Office

Comments:

Good returns throughout cement job. Floats held. Annulus is Static.

Scott Reynolds

Drilling Engineer – South Piceance

Encana Oil & Gas (USA) Inc

O: 720.876.5255

C: 303.895.0445

F: 720.876.6255

scott.reynolds@encana.com

Take a closer look: www.encana.com

Please note: Encana offices are closed the first and third Friday of each month

📄 **BYKM-00078_Encana_Shideler_6-3D_O31E_Temp_Combined.PDF**
289K

Krabacher - DNR, Jay <jay.krabacher@state.co.us>   Tue, Jan 22, 2013 at 10:27 AM
To: "Reynolds, Scott D." <Scott.Reynolds@encana.com>
Cc: "King, Kevin" <Kevin.King@state.co.us>

Scott:

Looks good. Encana can defer the CBL on this well.

Regards,

Jay Krabacher
N W Area Engineer
C O G C C

cosas son mas como son ahora que ellas siempre fueron