ALLIED OIL & GAS SERVICES, LLC 053011

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: Liberal Ks.

DATE 03-12-13	SEC. 33	TWP. 31S	RANGE 32W.	CALLED OUT	ON LOCATION 9:00 a.m.	JOB START 4:00	JOB FINISH 6:00
LEASE McClain	WELL# 1-33		LOCATION S.E. Walsh Co.			COUNTY Baca	STATE Co
OLD OR NEW (Circle one)							

CONTRACTOR

TYPE OF JOB PTA

HOLE SIZE	7 7/8	T.D.	
CASING SIZE	8 5/8 20#	DEPTH	674 feet
TUBING SIZE	4 1/2 15.5#	DEPTH	2130 feet
DRILL PIPE		DEPTH	
TOOL		DEPTH	
PRES. MAX		MINIMUM	
MEAS. LINE		SHOE JOINT	
CEMENT LEFT IN CSG.	410 feet		
PERFS.	2130ft - 760ft - 50 ft		
DISPLACEMENT	31.8 + 9.47		

OWNER Sovereign Operating Co.

CEMENT

AMOUNT ORDERED 115sk Class A 2% C.C.

COMMON 115sk A
POZMIX
GEL
CHLORIDE 2 sk
ASC
Sugar 25 lb

HANDLING Event 1
MILEAGE 65 Sx 2 Ton Mi

EQUIPMENT

PUMP TRUCK CEMENTER Ruben Chavez
531/541 HELPER Cesar Pavia
BULK TRUCK
477/228 DRIVER Jaime Torres
BULK TRUCK
DRIVER

REMARKS:

Mix pump 50 sk cement 10.5 BBls Wtr 2 @ 2130 ft and displace with 31.8 BBl H2O. Mix pump 50 sk of cement @ 750 ft displace with 9.3 BBl. Mix & pump 15 sk @ 50 feet Circulate to surface.
Thank you
Stand by Hours 5, Charge only 2

SERVICE

DEPTH OF JOB
PUMP TRUCK CHARGE
EXTRA FOOTAGE
MILEAGE Heavy Vehicle 120
MANIFOLD
Light Vehicle 120 Mi
2 Hours stand by

CHARGE TO: Sovereign Operating Co.

STREET

CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@
@
@
@
@

TOTAL

SALES TAX (If Any)

TOTAL CHARGES

DISCOUNT IF PAID IN 30 DAYS

To: Allied Oil & Gas Services, LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Rocky Crane

SIGNATURE

Signature of Consultant or Authorized Representative

Date: 3-12-13

Signature of Precision Engineer