Company:	Noble Energy INC
Well:	Hickerson#10
Field:	Wattenberg
County:	Weld
State:	Colorado
Location:	API # : 05123361870000 Other Services: Permanent Datum: GL Log Measured From: KB, 15 Ft above Perm. Datum Drilling Measured From: KB
Elevation:	Elev.: K.B. 4,815 Ft G.L. 4,800 Ft
Date:	10-Oct-13
Run:	One
Depth Driller:	7,200 Ft
Depth Logger:	7,200 Ft
Bottom Logged Interval:	7,200 Ft
Top Logged Interval:	6,000 Ft
Casing Driller:	8.625 @ 1,000 Ft
Casing Logger:	1,000 Ft
Bit Size:	7.875 In
Type Fluid in Hole:	Water Based Mud
Density:	8.4 LB/G
Viscosity:	28 S
PH:	10
Fluid Loss:	8.8 C3
Source of Sample:	Flowline
Rm @ Meas Temp:	0.08 @ 70 DF
Rmf @ Meas Temp:	0.06 @ 70 DF
Rmc @ Meas Temp:	0.1 @ 70 DF
Source of Rmf & Rmc:	Measured
Rm @ BHT:	0.05 @ 150 DF
Time Since Circulation:	4 HRS
Max Rec. Temp. Deg. F:	150
Equipment #, Location:	10361, GREELEY
Recorded By:	Jason Sutton
Witnessed By:	Mr. Rusty

Company: Noble Energy INC
Well: Hickerson#10
Field: Wattenberg
County: Weld
State: Colorado

GAMMA RAY, CCL
CEMENT BOND VDL

Comments:

All interpretations are opinions based on inferences from electrical or other measurements and we cannot and do not guarantee the accuracy or correctness of any interpretation, and we shall not, except to the extent of gross or willful negligence on our part, be liable or responsible for any loss, costs, damages, or expenses incurred or sustained by anyone resulting from any interpretation made by any of our officers, agents or employees. These interpretations are also subject to our general terms and conditions set out in our current Price Schedule.

Services	Offset (ft)	Tool string	Description	Len (ft)	OD (in)	Wt (lb)
CCL	18.81		CCL-27/Weld_27 YETA/CCL 1.69 Tool OD, Self Test	1.81	2.75	20.00
			CEMT-Hertz (2.75)	2.71	2.75	20.00
MVF1X1	11.42					
MVF1X2	11.42					
MVF1X3	11.42					
MVF4X1	11.42					
MVF4X2	11.42					
MVF4X3	11.42					
MVF5T	11.42					
MVF3T	13.42					
MVF2FB	13.42					
MVF3FT	9.67					
MVHFCAL	6.38		SCBL-TEKCO-CT-15FC Tekco's 5 Hole CT	6.08	2.75	108.00
			CEMT-Hertz (NA)	2.71	2.75	20.00
GR	1.94		GR-TEKCO_(234) Tekco Gen Gam/Loc/Loc/Loc	3.67	2.75	20.00

Deltard
Total Length
Total Weight
Max OD

kelly dd 8.25-13 dd1, fieldheadtrunk1passdl
49.94 ft
433.00 lb
2.75 in

Database File: kelly dd 8.25-13.db
Dataset Pathname: pass4
Dataset Creation: 10-Oct-13 20:06:20
Dataset Last Modified: Fri Jun 26 08:08:33 2015 by Log SCA 11.0.1.6
Dataset Comment: Cement Bond Log

0	Caliper Location (in)	12	0	Amplified Amplitude (mV)	50.000
	Gamma Ray (GAPI)	200		Amplitude (mV)	100

VDL 1000



0	Caliper Location (in)	12	0	Amplified Amplitude (mV)	50.000
	Gamma Ray (GAPI)	200		Amplitude (mV)	100

VDL 1000