Company: Baker Hughes Company LLC
Field: Ness
County: Ness
State: Kansas
Country: USA

Well: Hawkeye 1-H
Rig: Nabors X-Rig 1
API: 15-135-25-00-00
Location: Sec 1-T18S-R24W
Elevation: 2,400.00 ft GL
Permanent Datum: Ground Level
Log Measured From: Kelly Bushing
Drilling Measured From: Kelly Bushing

Run: 1
Service Order: 8501-17-0
Date: 2-Dec-17
Type Log: Gamma Ray
Depth Driller: 4,700.00 ft
Depth Logger: 4,700.00 ft
Bottom Logged Interval: 4,700.00 ft
Top Logged Interval: 3,900.00 ft
Casing Driller: 8.625 in @ 1,000.00 ft
Casing Logger: 8.625 in @ 1,000.00 ft
Bit Size: 7.875 in
Type Fluid: Water Based Mud
Density: 9.2 lb/gal
Viscosity: 48 s/qt
PH: 9.5
Fluid Loss: 6.4 cc
Source of Sample: Flowline
Rm @ Meas Temp: 0.07 @ 70 °F
Rmf @ Meas Temp: 0.06 @ 70 °F
Rmc @ Meas Temp: 0.09 @ 70 °F
Source of Rmf & Rmc: Measured
Rm @ BHT: 0.04 @ 150 °F
Time Since Circulation: 24 hrs
Max Rec Temp: 150 °F
Equipment / Base: 1
Recorded By: Jeff Hall
Witnessed By: Mr. Rig Manager

PERFORATE
COMPENSATED DENSITY, DUAL NEUTRON, DUAL INDUCTION LOG

All interpretations are opinions based on inferences from electrical or other measurements and Drilling Solutions, LLC cannot and does not guarantee the accuracy or correctness of any interpretation, and Drilling Solutions, LLC will not be liable or responsible for any loss, costs, damages or expenses incurred or sustained by anyone resulting from any interpretation made by any of its officers, agents or employees.

Comments

Annular volume calculated for 4-1/2" casing
using 7.875" bit.
Thank you for using Pioneer Energy Services.

Database File: 17d21.db
Dataset Pathname: Log
Dataset Creation: Mon Jun 26 16:46:38 2017
Charted by: Depth in Feet scaled 1:240

Scanning Parameters
Start Depth: 3,900 ft
Stop Depth: 4,700 ft
Step: 0.1 ft
Speed: 60 ft/hr

Deep Resistivity (Ohm-m): 20.00
Shallow Resistivity (Ohm-m): 20.00
Density Porosity (pu): 0
Neutron Porosity (pu): 0
Gamma Ray (API): 0
Caliper (in): 0
Bit Size (in): 7.875
Delta Caliper (in): 0
Mud Weight (ppg): 9.2
Time Since Circulation: 24
Max Rec Temperature (deg F): 150
Total Depth (ft): 4,700
Run Number: 1
Max Rec Temperature (deg F): 150
Equipment / Base: 1
Recorded By: Jeff Hall
Witnessed By: Mr. Rig Manager

Gamma Ray (API)
0 150
Caliper (in)
6 16
Bit Size (in)
6 16

Deep Resistivity (Ohm-m)
0.2 2000
Shallow Resistivity (Ohm-m)
0.2 2000
Density Porosity (pu)
45 -15
Neutron Porosity (pu)
45 -15

2.7"=1.0' Metric

Calculations
Gamma Ray Index
Density Porosity
Neutron Porosity
Deep Resistivity
Shallow Resistivity

Database File: 17d21.db
Dataset Pathname: Log
Dataset Creation: Mon Jun 26 16:46:38 2017

Calibration Report

Dual Induction Calibration Report

Serial Number: 8501-HDIL
Service Center: Pioneer Energy Services

	Readings			Reference			Results	
Loop	Rm	Loop		Loop			Rm	
Deep	19.000	1.000		19.000	Amplitude		19.000	
Medium	19.000	1.000		19.000	Amplitude		19.000	

Compensated Density Calibration Report

Serial Number: 8501-HCDL
Service Center: Pioneer Energy Services

Density Calibration

	Density		Far Detector	Near Detector
Magnesium	2.00	gm/c	1500.00	4500.00
Reference	2.65	gm/c	1132.00	3812.00
	3.00	gm/c	1000.00	3500.00

Spine Angle = 74.96

Density/Spine Ratio = 0.00

Scale	Housing
Small Ring: 0.00 in	1.67
Large Ring: 0.00 in	1.67

Compensated Neutron Calibration Report

Serial Number: 8501-HCNL
Service Center: Pioneer Energy Services

Neutron Calibration

	Counts		Ratio
Magnesium	1000.00		1.00
Reference	1132.00		1.13
	1000.00		1.00

Spine Angle = 74.96

Ratio/Spine Ratio = 0.00

Scale	Housing
Small Ring: 0.00 in	1.67
Large Ring: 0.00 in	1.67

Compensated Neutron Calibration Report

Serial Number: 8501-HCNL
Service Center: Pioneer Energy Services

Neutron Calibration

	Counts		Ratio
Magnesium	1000.00		1.00
Reference	1132.00		1.13
	1000.00		1.00

Spine Angle = 74.96

Ratio/Spine Ratio = 0.00

Scale	Housing
Small Ring: 0.00 in	1.67
Large Ring: 0.00 in	1.67

Gamma Ray Calibration Report

Serial Number: 8501-HGNS
Service Center: Pioneer Energy Services

CALIBRATION			
Detector	Readings	Target	Normalization
Short Spacing	1.00 cps	1.00 cps	1.0000
Long Spacing	1.00 cps	1.00 cps	1.0000

Gamma Ray Calibration Report

Serial Number: 8501-HGNS
Service Center: Pioneer Energy Services

CALIBRATION			
Detector	Readings	Target	Normalization
Short Spacing	1.00 cps	1.00 cps	1.0000
Long Spacing	1.00 cps	1.00 cps	1.0000

Background Reading: 0.0
Background Time: 0.0

Serial No: 8501-HGNS
Service Center: Pioneer Energy Services
Performed: Fri May 26 12:52:30 2017

Calibrator Value: 1.0 GAPI

Background Reading: 0.0 cps
Background Time: 0.0 sec

Sensitivity: 0.2000 GAPI/cps