Cement Bond Log

PIONEER
Pioneer Energy Services

Company	Renegade Oil and Gas
Well	UPRR-Marrs #1-3
Field	Kitty
County	Adams
State	Colorado

Company Renegade Oil and Gas
Well UPRR-Marrs #1-3
Field Kitty
County Adams State Colorado
Location: API # : 05-001-06566
NW-4,NW-4
SEC 3, T3S, R62W
SEC 3 TWP 3S RGE 62W
Other Services

Permanent Datum	Ground Level	Elevation 5214'	Elevation
Log Measured From	Kelly Bushing		K.B. 5223'
Drilling Measured From	Kelly Bushing		D.F. 5222'
			G.L. 5214'

Date	3/27/14
Run Number	one
Depth Driller	7340'
Depth Logger	3200'
Bottom Logged Interval	3200'
Top Log Interval	60'
Open Hole Size	N/A
Type Fluid	Water
Density / Viscosity	N/A
Max. Recorded Temp.	N/A
Estimated Cement Top	500'
Time Well Ready	ROA
Time Logger on Bottom	18:22
Equipment Number	59
Location	Ft. Morgan
Recorded By	Cory Burns
Witnessed By	Ed Ingve

Borehole Record			Tubing Record			
Run Number	Bit	From	To	Size	Weight	From	To

Casing Record	Size	Wgt/Ft	Top	Bottom
Surface String				
Prot. String	4.5	11.6#	surface	7338'
Production String				
Liner				

<<< Fold Here >>>

All interpretations are opinions based on inferences from electrical or other measurements and we cannot and do not guarantee the accuracy or correctness of any interpretation, and we shall not, except in the case of gross or willful negligence on our part, be liable or responsible for any loss, costs, damages, or expenses incurred or sustained by anyone resulting from any interpretation made by any of our officers, agents or employees. These interpretations are also subject to our general terms and conditions set out in our current Price Schedule.

Comments

PIONEER
Pioneer Energy Services

Main Pass

Database File: uprr-mars#1-3.db
Dataset Pathname: pass6.2
Presentation Format: cbl_drs
Dataset Creation: Thu Mar 27 19:05:13 2014 by Calc 7.0 B1
Charted by: Depth in Feet scaled 1:240

PIONEER
Pioneer Energy Services

Company	Renegade Oil and Gas
Well	UPRR-Mars #1-3
Field	Irondale
County	Adoms
State	Colorado



Sensor	Offset (ft)	Description	Len (ft)	OD (in)	Wt (lb)
		PTS275	2.83	2.75	
WVF3FT WVFCAL WVFS1 WVFS2 WVFS3 WVFS4 WVFS5 WVFS6 WVFS7 WVFS8 WVF5FT	11.86 11.86 11.86 11.86 11.86 11.86 11.86 11.86 11.86 11.86 10.78	RBT-Probe (Base) Probe Radii Bond Tool with Digital Telemetry	8.92	2.75	90.00
		PTS275	2.83	2.75	
CCL TEMP GR	3.84 3.14 2.30	GCT-GRCCLTEMP (130608) Probe GCT	4.69	2.75	100.00

Dataset: uprr-mars#1-3.db: field/well/run1/pass6.2
Total Length: 19.27 ft
Total Weight: 190.00 lb
O.D. 2.75 in