Company: SERVICES SE AND GAS (SHALE) LTD
Well: 44/7-A-4 Z
Field: KEYSTONE
Location: HALO
Date: 14-Jun-2011

CEMENT BOND LOG/VARIABLE DENSITY LOG/GAMMA RAY LOG

Run 1 Pass 1 Main Pass
Run 1 Pass 2 Repeat Pass

Depth Control: Run 1 Pass 1 Main Pass
Log Interval: 3,000 m to 1,000 m
Casing: 7" 29# L80 from 3,000 m to surface
Fluid: Water
Max Temp: 120 °C

Gamma Ray (GR) 0 API 150 | Cement Bond Log (CBL) 0 mV 10 | Variable Density (VDL) 200 µs 1000

All interpretations are expressed in terms of measurements and data obtained using generally accepted industry practices and standards, but are not guaranteed as to accuracy or completeness and are based in part on assumptions and estimates that may not be correct in all respects. Schlumberger makes no warranty, express or implied, as to the accuracy, timeliness or suitability for any purpose of the information or any product or service relating to the information contained in any of our reports, opinions or statements. These interpretations are the sole property of Schlumberger and may not be reproduced without the express written permission of Schlumberger.

CUSTOMER

THANK YOU FOR CHOOSING AW WIRELINE

Symbol	Offset (ft)	Schematic	Description	Len (ft)	OD (in)	ID (in)
CCL	19.57		CCL-GR Telemetry CARTRIDGE 1.375 Wt: 51.8 lbf/ft Body	4.48	2.75	00.00
			CENTRALIZED (SUS)	2.73	2.75	10.00
TEMP	12.79		CENTRALIZED (SUS)	2.73	2.75	10.00
SPEED	11.48		2.750 TBG 6.5 LB/FT Fully Cased CP3000 (Q125 11.5 Ft Above Bit Sub, 6 Jts Above Centralizer, 1 Jt Below Centralizer, Bit Sub, 6 Jts Above Bit Sub, 1 Jt Below Centralizer Fluted Guide)	2.73	2.75	102.00
SPEED	11.48					
SPEED	11.48					
SPEED	11.48				