-01056

Chevron U.S.A., Inc.

WELL NO.: MELLEN 2 (0203)
FIELD . . . : RANGELY, CO.

SURVEY DATA

RUN NO. 5

SURVEY TYPE . . :	T-S-T	SURFACE TEMP . :	111.4 F
DATE . . . . . :	12/11/2014	BHT . . . . . :	117.9 F
METERED RATE . :	2700 B/D	TBG PRESSURE . :	715 PSI
MEASURED RATE:	2533 B/D	CSG PRESSURE . :	0 PSI
DESIRED RATE . . :	N/A	PICK-UP . . . . . :	6771'
SERVICE CO. . . . :	PLS	INJ. FLUID . . . . . :	H2O

REMARKS

R/A TRACER INDICATES PACKERS AND CASING SHOE OK.
RECORDED BY: MATT STRATTON

12/10/14, RAN 1.75" G/R TO 6776'±; UNABLE TO GET ANY DEEPER.

INJECTION PROFILE

MECHANICAL INFORMATION

7" 23# CASING	0-6765'
OPEN HOLE	6765-7092'
P.B.T.D. (TOP OF FISH)	6835'
2-7/8" F.L. TUBING	0-6493'
PACKER	6493'-6501'
2-7/8" F.G.W. TUBING	6501'-6533'
ON/OFF TOOL 1.875" "F"	6533'-6539'
2-7/8" F.G.W. TUBING	6539'-6545'
PACKER	6545'-6549'
2-7/8" F.G.W. TUBING	6549'-6581'
	B-01



PERCENTAGE INJECTED INTO ZONE



TEMPERATURES (F°)

DATE	RUN #3 12/13/2011	RUN #4 8/14/2013	RUN #5 12/11/2014
SURFACE	120.0	109.7	111.4
6763-6920	---	---	---
TDL (6771)	117.2	121.7	117.9
6920-6926	---	---	---
6926-7012	---	---	---
7012-7015	---	---	---
7015-7093	---	---	---
RATE (B/D)	1085	1985	2533
PRESS (PSI)	450	415	715

Service Company: Production Logging Services
www.productionlogging.com

Mellen 2 Run 5.xls