NOBLE ENERGY INC.

Lilli Unit 5-2
SWNW 2-8N-58W
2712' FNL & 610' FWL
WELD COUNTY, CO
Wattenberg
CURRENT WELLBORE SCHEMATIC
with PROPOSED P&A
5/26/2015

API: 05-123-13966
COGCC #

GL Elev: 4,689.00
KB Elev: 4,699.00

Spud Date:

Surface Casing :
8 5/8" 24# @ 274'
Cement: 220 sxs
TOC: Surface

TOC @ 5,408'

Nio Top 5,482'

Production Casing :
5 1/2" 10.5# @ 6,383'
Cement: 200 sxs
TD: 5/19/1988



Cut surface casing off 6'-8' below surface.

Pump approx 160sx shoe plug @ 375'
Will bring cement to surface.

Pump 50 sx plug @ 2,500'

Cut and Pull Csg @ 5,378'
Pump 100sx stub plug @ csg cut

CIBP @ 6,175' w/ 2 sx cement on top

D Sand 6,225' - 6,237'

TD: 6,383.00