Precision

Horsetail 07E-1801

Well
07-E/94

Company: Whitecap Resources Corp.
Field: Kaybob South
Well: 07E-1801
Province: Alberta
Country: Canada
Rig: 1801
Service Company: Precision Directional Services, Inc.

Total Measured Depth	Total Vertical Depth (TVD)	Total Departure
5,000.00 m	2,500.00 m	1,000.00 m

Casing	Depth	Size	Mud Type	LOT/ FIT
Surface	1,000 m	244.5 mm	Water Based Mud	Mud Weight
Intermediate	2,500 m	177.8 mm	Water Based Mud	1,500 kg/m³

Run	Run Date	Depth In	Depth Out	Meterage	Hours	Bit No.	Bit Type	Bit Size	Nozzles	TFA
1	01-Jan-2000	0.00 m	1,000.00 m	1,000.00 m	10.00 hrs	1	PDC	311.2 mm	3 x 20	0.942 in²
2	01-Jan-2000	1,000.00 m	2,500.00 m	1,500.00 m	15.00 hrs	2	PDC	215.9 mm	3 x 20	0.942 in²
3	01-Jan-2000	2,500.00 m	5,000.00 m	2,500.00 m	25.00 hrs	3	PDC	152.4 mm	3 x 20	0.942 in²
4										
5										
6										