Operator's Wellbore Integrity Contact:	jeanell.ries@iptenergyservices.com

OFFSET WELL EVALUATIONS

Offset Well API #	Offset Well Name	Nearest Proposed Horizontal Well Name	Shortest Horizontal Distance from Offset Well to any Proposed HZ Well	Offset Well Operator	Offset Well Spud Date	Offset Well Status	Offset Well Surface Casing Setting Depth	Base of Fox Hills or Depth of Deepest Water Well	Historical Remedial Work to Provide Fox Hills Coverage	Offset Well Objective Formation Top	Offset Well Top of Production Casing Cement	Comments (Optional)
05-123-41541	Highland 01N-65W-29-1N	Lehl 30-8	588'	Verdad Oil & Gas Corp.	06/12/2015	PR						Completion data not yet available on COGCC site.
05-123-08425	Kilker #1	Lehl 30-8	1104'	Kerr-McGee Oil & Gas	5/28/1975	AB	228'	1012'		7050'	6700'	2nd stage cement: 325 sx via DV tool @ 1235'
05-123-12694	MB Lehl A #1	Lehl 30-6	111'	Amoco Prod. Co.	10/7/1985	DA	814'	1134'		7041'	6450'	Top of cement verified w/CBL
05-123-13340	Marguerite B Lehl #A-1	Lehl 30-6	151'	HRM Resources II LLC	2/2/1987	PR	343'	1134'	1148'	7037'	6554'	DV Tool @ 1148' cemented w/ 200 sx cement.
05-123-13588	Gilmore 1-30	Lehl 30-7	986'	Arlian, Inc.	8/16/1987	PA	320'	1139'	1080'	1139'	7062'	DV tool @ 1080' - Cemented w/ 200 sx, circ to surface.
05-123-17505	Ells XX 19-4D	Lehl 30-3	898'	Kerr McGee Oil & Gas Onshore LP	7/23/1994	PR	1170'	1099'		7050'	6430'	Top of cement verified w/CBL
05-123-08068	Lutz #1	Lehl 30-5	64'	Encana Energy Res. Inc	6/20/1974	PA	100'	1140'		7118'	7070'	
05-123-37784	Lochbuie #2E-31H D165	Lehl 30-7	1345'	Encana Oil & Gas	1/4/2014	PR						Completion data not yet available on COGCC site.
05-123-37785	Lochbuie #2F-31H D165	Lehl 30-7	942'	Encana Oil & Gas	1/18/2014	PR						Completion data not yet available on COGCC site.
05-123-37788	Lochbuie #2G-31H D165	Lehl 30-6	836'	Encana Oil & Gas	2/2/2014	PR						Completion data not yet available on COGCC site.
05-123-38169	Lochbuie #2H-31H D165	Lehl 30-6	566'	Encana Oil & Gas	2/13/2014	PR						Completion data not yet available on COGCC site.
05-123-15312	Dreyer 32-1	Lehl 30-8	1122'	Delta Petroleum Corp NDBA Par Petroleum Corp	11/06/1991	DA	228'	1211'		7035'		Plugging: 40 sx cmt plug @ 7900', 40 sx cmt plug @ 7050', 40 sx cmt plug @ 1290', 40 sx cmt plug @ 1000' & 10 sx cmt @ surface
05-123-14807	Sawyer/Powell 32-4	Lehl 30-8	980'	Apex Operating Co Inc	10/25/1990	DA	223'	1207'		7026'		Plugging: records are incomplete
05-123-07782	Sack-Hiett 1	Lehl 30-8	1152'	Vessels Oil & Gas Co	06/15/1993	PA	200'	1214'	1266'	7040'	7450'	DV tool @ 1266' - cmt w/200 sx 50/50 pozmix. Plugging: 20 sx cmt plug on top of tbg fish @ 2200' & 20 sx in production csg @ surface
05-123-08740	Adam Ten 1-A	Lehl 30-1	99'	Encana Oil & Gas	06/29/1976	PR	139'	1228'	1236'	7066'	7372'	DV Tool @ 1236' - cement to surface
05-123-07750	Sack-Dreyer 1	Lehl 30-3	55'	Encana Oil & Gas	10/02/1973	PA	226'	1194'	1220'	7082'	7070'	DV tool @ 1220' - cmt w/ 200 sx 50/50 pozmix. Plugging: CIBP w/10 nsx cmt @ 7785', perf @ 4580' & sqz w/100 sx cmt w/cmt retainer @ 4530', perf @ 280' & sqz w/100 sx cmt w/retainer @ 275'
05-123-08551	Dreyer 1	Lehl 30-5	85'	Encana Oil & Gas	10/17/1975	AB	199'	1225'	1245'	7081'	7330'	DV tool @ 1245' - cmt w/250 sx 50/50 pozmix. Plugging: CIBP w/ 8 sx cmt @ 7820', CIBP w/ 8 sx cmt @ 1275', CIBP @ 250', perf @ 240' & sqz w/ 85 sx cmt, 10 sx cmt @ surface
05-123-06702	Adam Ten Ltd 1	Lehl 30-3	1445'	KP Kauffman Co.	07/03/1973	PA	241'	1219'	1250'	7017'	7360'	DV tool @ 1250' - cmt w/200 sx 50/50 pozmix. Plugging: CIBP w/2 sx cmt @ 7900', 10 sx cmt in csg @ 1300', perf @ 290' & sqz w/40 sx cmt.
05-123-09422	Lutz 1A	Lehl 30-6	1156'	Encana Oil & Gas	03/09/1978	DA	209'	1186'		7076'		Plugging: 50 sx cmt plug @ 7950', 200 sx 2320-300' (plug tagged), 60 sx 1284-1488' (plug tagged), 290 sx 120-1100' (plug tagged), 54 sx cement plug @ surface.
05-123-21798	Lochbuie 21-31	Lehl 30-6	1212'	Encana Oil & Gas	12/20/2003	PR	1300'	1171'		7082'	6616'	Top of cement verified w/CBL