THIS DATA IS PRELIMINARY AND MAY BE SUBJECT TO CHANGE. IT IS THE CUSTOMER'S RESPONSIBILITY TO VERIFY THE ACCURACY OF THIS DATA BEFORE USE FOR ANY PURPOSE.

NOTE: THIS WELL WAS DRILLED WITH CONTROL MUD FROM 1,000' TO 2,677' TD and MUD SHORT DROP AT 2677' TD and

Vertical Depth

Logging Date: 12-Jan-2016
Run Number: ONE
Depth Driller: 2,677 ft
Schlumberger Depth: 2,677 ft
Bottom Log Interval: 2,677 ft
Top Log Interval: 1,000 ft
Casing Driller Size @ Depth: 13.375 in @ 1,000 ft
Casing Schlumberger: 1,000 ft
Bit Size: 12.25 in
Type Fluid in Hole: WATER BASED MUD
Density: 9.2 lbm/gal
PH: 9.5
Fluid Loss: 4.8 cm3
Source of Sample: FLOWLINE
Rm @ Meas Temp: 0.1 @ 70 degF
Rmf @ Meas Temp: 0.08 @ 70 degF
Rmc @ Meas Temp: 0.12 @ 70 degF
Source Rmf / Rmc: MEASURED / CALCULATED
Rm @ BHT: 0.06 @ 200 degF
Circulation Stopped: 12-Jan-2016 08:00
Logger On Bottom: 12-Jan-2016 12:00
Maximum Recorded Temperature: 200 degF
Equipment Number: 3
Location: 30 deg 15 min 0.000 sec N 95 deg 0 min 0.000 sec W
Recorded By: J. SMITH
Witnessed By: T. JONES

Schlumberger

MAIN PASS

Company: ANADARKO PETROLEUM CORPORATION
Well: ANADARKO 1-H
Field: WILDCAT
County: MONTGOMERY
State: TEXAS
API Number: 42-339-33333
Location: 30 deg 15 min 0.000 sec N 95 deg 0 min 0.000 sec W
Permanent Datum: GROUND LEVEL
Elevation: 0 ft
Log Measured From: KELLY BUSHING
Drilling Measured From: KELLY BUSHING

Elevation	0 ft
Above Permanent Datum	0 ft
Elevation	0 ft
Elevation	0 ft