RANGER ENERGY SERVICES, LLC

WIRELINE

20661 Niobrara Blvd.
La Salle, Colorado

Company Name:	Company Address:	Field Ticket Number:
MES / PDC		30001597 In Bid

	Date:	Wireline Unit #	Rig Name & Number:
PLUMB 7-C	1/13/2017	222	BWS #22

County:	State:	Field:	Engineer:	Operator:	Operator:
WELD	COLORADO	WATTENBERG	J. JOHNSON	J. BLOCKBERGER	

RUN	RUN DATA	QTY	CODE	DATE	DESCRIPTIONS	UNIT PRICE	AMOUNT
RUN	Job Time: 9:30 Shop Time: 6:00	1	1000-001		Set Up Charge Cased Hole Unit		
	Leave Shop: 7:00 Arrive At Loc: 7:30	1	3000-001		Packoff Operation Charge0#-1000#		
	Begin Rig Up: 9:00 Finish Rig up: 9:15	1	2000-003		API Type 6BX, 5,000 lb. WP 13-3/8" and smaller		
1	Time In: 9:20 Time Out: 9:45						
	From: 0 To: 6800'	6800	8000-009		Junk Catcher / Gauge Ring Depth Charge		
	Service: 3.5" JCGR to 6800'	1	8000-010		Junk Catcher / Gauge Ring Operation Charge		
2	Time In: 9:50 Time Out: 10:20	6794	8000-001		Bridge Plug Depth Charge		
	From: 0' To: 6794'	1	8000-002		Bridge Plug Operation Charge		
	Service: SET 3.5" CIBP @ 6794'	1	8000-015		Setting Tool Rental, per tool		
3	Time In: 10:25 Time Out: 10:40						
	From: 0' To: 6772'	6772	7000-006		Dump Bailer Depth Charge		
	Service: CDB 2 SX CEMENT ON CIBP @ 6772'	1	7000-007		Dump Bailer Operation Charge		
4	Time In: 10:45 Time Out: 11:20	6442	8000-001		Bridge Plug Depth Charge		
	From: 0' To: 6442'	1	8000-002		Bridge Plug Operation Charge		
	Service: SET 3.5" CIBP @ 6442'	1	8000-015		Setting Tool Rental, per tool		
5	Time In: 11:25 Time Out: 11:45						
	From: 0' To: 6442'	6442	7000-006		Dump Bailer Depth Charge		
	Service: CDB 2 SX CEMENT ON CIBP @ 6442'	1	7000-007		Dump Bailer Operation Charge		
6	Time In: Time Out:						
	From: To:						
	Service:						
7	Time In: 9:15 Time Out: 9:45	1000	4000-017		Cement Bond Log Depth Charge		
	From: 11:50 To: 12:10	1000	4000-018		Cement Bond Log Operation Charge		
	Service: CBL 800' TO SURFACE	1000	4000-009		Simultaneous Gamma Ray Log Depth Charge		
8	Time In: Time Out:	1000	4000-010		Simultaneous Gamma Ray Log Operation Charge		
	From: To:	1000	4000-013		Simultaneous CCL Log Depth Charge		
	Service:	1000	4000-014		Simultaneous CCL Log Operation Charge		
9	Time In: 12:15 Time Out: 12:25						
	From: 0' To: 592'	2000	5000-022		Split Shot Depth Charge		
	Service: SSC 4.5" CASING @ 592'	1	5000-023		Split Shot Operation Charge		
10	Time In: Time Out:						
	From: To:						
	Service:						
11	Time In: Time Out:				SUB TOTAL		$ -
	From: To:				LESS DISCOUNT		
	Service:	QTY	CODE	DATE	NON-DISCOUNTED ITEMS	UNIT PRICE	AMOUNT
12	Time In: Time Out:						
	From: To:	2	8000-014		Standard Set Power Charge		
	Service:	2	8100-000		Cast Iron Bridge Plug		
13	Time In: Time Out:						
	From: To:						
	Service:						
					SUBTOTAL		
					TAX		$ -
					GRAND TOTAL		$ -

Customer Signature:	Customer Name Printed:	Magna Representative Signature:

The above estimated charges and data shown are subject to change by Magna Energy Services, LLC. Payment terms are net 30 Days.