RANGER ENERGY SERVICES, LLC

WIRELINE

20661 Niobrara Blvd.
La Salle, Colorado

Company Name:	Company Address:	Field Ticket Number:
PDC		30001616 In Bid

	Date:	Wireline Unit #	Rig Name & Number:
GADDIS #31-36	2/9/2017	222	BWS #22

County:	State:	Field:	Engineer:	Operator:	Operator:
WELD	COLORADO	WATTENBERG	J. JOHNSON	D. SHEAHAN	

RUN	RUN DATA	QTY	CODE	DATE	DESCRIPTIONS	UNIT PRICE	AMOUNT
	Job Time: 11:00 Shop Time: 6:00	1	1000-001		Set Up Charge Cased Hole Unit		
	Leave Shop: 8:30 Arrive At Loc: 9:00	1	3000-001		Packoff Operation Charge0#-1000#		
	Begin Rig Up: 11:45 Finish Rig up: 11:55	1	2000-003		API Type 6BX, 5,000 lb. WP 13-3/8" and smaller		
1	Time In: 12:00 Time Out: 12:30						
	From: 0 To: 7320'	7320	8000-009		Junk Catcher / Gauge Ring Depth Charge		
	Service: 3.5" JCGR to 7320'	1	8000-010		Junk Catcher / Gauge Ring Operation Charge		
2	Time In: 11:35 Time Out: 12:05	7306	8000-001		Bridge Plug Depth Charge		
	From: 0' To: 7306'	1	8000-002		Bridge Plug Operation Charge		
	Service: SET 3.5" CIBP @	1	8000-015		Setting Tool Rental, per tool		
3	Time In: 12:10 Time Out: 12:30						
	From: 0' To: 7306'	7306	7000-006		Dump Bailer Depth Charge		
	Service: CDB 2 SX CEMENT ON CIBP @ 7306'	1	7000-007		Dump Bailer Operation Charge		
4	Time In: 12:45 Time Out: 1:20	7009	8000-001		Bridge Plug Depth Charge		
	From: 0' To: 7009'	1	8000-002		Bridge Plug Operation Charge		
	Service: SET 3.5" CIBP @ 7009'	1	8000-015		Setting Tool Rental, per tool		
5	Time In: 1:25 Time Out: 1:50						
	From: 0' To: 7009'	7009	7000-006		Dump Bailer Depth Charge		
	Service: CDB 2 SX CEMENT ON CIBP @ 7009'	1	7000-007		Dump Bailer Operation Charge		
6	Time In: Time Out:						
	From: To:						
	Service:						
7	Time In: 1:55 Time Out: 2:20	1000	4000-017		Cement Bond Log Depth Charge		
	From: 0' To: 800'	1000	4000-018		Cement Bond Log Operation Charge		
	Service: CBL TO SURFACE 800'	1000	4000-009		Simultaneous Gamma Ray Log Depth Charge		
8	Time In: Time Out:	1000	4000-010		Simultaneous Gamma Ray Log Operation Charge		
	From: To:	1000	4000-013		Simultaneous CCL Log Depth Charge		
	Service:	1000	4000-014		Simultaneous CCL Log Operation Charge		
9	Time In: 2:25 Time Out: 2:40						
	From: 0' To: 600'	2000	5000-022		Split Shot Depth Charge		
	Service: Cut 4.5" CASING @ 600'	1	5000-023		Split Shot Operation Charge		
10	Time In: Time Out:						
	From: To:						
	Service:						
11	Time In: Time Out:				SUB TOTAL		$ -
	From: To:				LESS DISCOUNT		
	Service:	QTY	CODE	DATE	NON-DISCOUNTED ITEMS	UNIT PRICE	AMOUNT
12	Time In: Time Out:						
	From: To:	2	8000-014		Standard Set Power Charge		
	Service:	2	8100-000		Cast Iron Bridge Plug		
13	CREW HOURS						
	Joel Johnson						
	Dustin Sheahan						
					SUBTOTAL		
					TAX		$ -
					GRAND TOTAL		$ -

Customer Signature:	Customer Name Printed:	Magna Representative Signature:

The above estimated charges and data shown are subject to change by Magna Energy Services, LLC. Payment terms are net 30 Days.