FORM 6 Rev 12/05

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109

DE	ET	OE	ES

Document Number: 401267979

Date Received:

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.
A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 47120 Contact Name: ESTHER DUKE

Name of Operator: KERR MCGEE OIL & GAS ONSHORE LP Phone: (720) 929-6510

Address: P O BOX 173779 Fax:

City: DENVER State: CO Zip: 80217- Email: ESTHER.DUKE@ANADARKO.COM

For "Intent" 24 hour notice required, Name: Tel:

COGCC contact: Email:

API Number 05-123-23875-00

Well Name: POTMESIL Well Number: 44--9

Location: QtrQtr: SESE Section: 9 Township: 1N Range: 66W Meridian: 6

County: WELD Federal, Indian or State Lease Number:

Field Name: WATTENBERG Field Number: 90750

☐ Notice of Intent to Abandon ☒ Subsequent Report of Abandonment

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.060850 Longitude: -104.774850

GPS Data:

Date of Measurement: 10/12/2006 PDOP Reading: 2.4 GPS Instrument Operator's Name: PAUL TAPPY

Reason for Abandonment: ☐ Dry ☐ Production Sub-economic ☐ Mechanical Problems

☐ Other

Casing to be pulled: ☐ Yes ☐ No Estimated Depth:

Fish in Hole: ☐ Yes ☐ No If yes, explain details below

Wellbore has Uncemented Casing leaks: ☐ Yes ☐ No If yes, explain details below

Details:

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
CODELL	7539	7549	03/25/2017	B PLUG CEMENT TOP	7475

Total: 1 zone(s)

Casing History

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	12+1/4	8+5/8	24	1,111	765	1,111	0	VISU
1ST	7+7/8	4+1/2	11.6	8,111	590	8,131	3,754	CBL

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 7475 with 51 sacks cmt on top. CIPB #2: Depth _____ with _____ sacks cmt on top.

CIBP #3: Depth _____ with _____ sacks cmt on top. CIPB #4: Depth _____ with _____ sacks cmt on top.

CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 51 sks cmt from 7475 ft. to 6800 ft. Plug Type: CASING Plug Tagged: ☐

Set 40 sks cmt from 4220 ft. to 3536 ft. Plug Type: CASING Plug Tagged: ☒

Set 60 sks cmt from 1102 ft. to 871 ft. Plug Type: STUB PLUG Plug Tagged: ☐

Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

(Cast Iron Cement Retainer Depth)

Set 286 sacks half in. half out surface casing from 1715 ft. to 1102 ft. Plug Tagged: ☒

Set _____ sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☐ No

Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: 1622 ft. of 4+1/2 inch casing Plugging Date: 04/11/2017

*Wireline Contractor: RELIANCE *Cementing Contractor: SCHLUMBERGER-OTEX

Type of Cement and Additives Used: _____

Flowline/Pipeline has been abandoned per Rule 1103 ☐ Yes ☐ No *ATTACH JOB SUMMARY

Technical Detail/Comments:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: ESTHER DUKE

Title: REGULATORY ANALYST Date: _____ Email: RSCDJPOSTDRILL@ANADARKO.COM

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____ Date: _____

CONDITIONS OF APPROVAL, IF ANY:

COA Type	Description

Attachment Check List

Att Doc Num	Name
401268015	OPERATIONS SUMMARY
401268016	WELLBORE DIAGRAM
401268017	WIRELINE JOB SUMMARY
401268018	CEMENT JOB SUMMARY
401268023	GYRO SURVEY

Total Attach: 5 Files

General Comments

User Group	Comment	Comment Date
		Stamp Upon Approval

Total: 0 comment(s)