Cutters
Wireline Service, Inc.
A Cased Hole Wireline Company

RADIAL BOND LOG
GAMMA RAY / CCL

Company	CHEVRON USA INC.
Pad	
Well	UNION PACIFIC 56-21
Field	RANGLEY
County	RIO BLANCO
State	CO

Company CHEVRON USA INC.
Pad
Well UNION PACIFIC 56-21
Field RANGLEY
County RIO BLANCO State CO
Location: API # : 05-103-06167
1980' FNL 664' FEL
SENE
SEC 21 TWP 2N RGE 102W
Other Services
NONE

Permanent Datum GL Elevation 5357'
Log Measured From KB
Drilling Measured From KB

Elevation
K.B.
D.F.
G.L. 5357'

Date	20 NOV. 2017
Run Number	ONE
Depth Driller	6554'
Depth Logger	5993'
Bottom Logged Interval	5993'
Top Log Interval	0'
Open Hole Size	9.625"
Type Fluid	H2O
Density / Viscosity	N/A
Max. Recorded Temp.	N/A
Estimated Cement Top	2565'
Time Well Ready	1040
Time Logger on Bottom	1115
Equipment Number	W-119
Location	VERNAL, UT
Recorded By	S. STUMP
Witnessed By	C. BLAIR

Borehole Record				Tubing Record			
Run Number	Bit	From	To	Size	Weight	From	To

Casing Record	Size	Wgt/Ft	Top	Bottom
Surface String				
Prot. String	7"	23-26#	0'	6256'
Production String				
Liner				

<<< Fold Here >>>

All interpretations are opinions based on inferences from electrical or other measurements and we cannot and do not guarantee the accuracy or correctness of any interpretation, and we shall not, except in the case of gross or willful negligence on our part, be liable or responsible for any loss, costs, damages, or expenses incurred or sustained by anyone resulting from any interpretation made by any of our officers, agents or employees. These interpretations are also subject to our general terms and conditions set out in our current Price Schedule.

Comments

THANK YOU FOR USING CUTTERS WIRELINE

O PSI ON WELL WHILE LOGGING

S.O. 21368

Database File:	chevron_up_56_21_rbl_40arm.db
Dataset Pathname:	FINAL
Presentation Format:	rbl55
Dataset Creation:	Mon Nov 20 13:43:52 2017
Charted by:	Depth in Feet scaled 1:240

Sensor	Offset (ft)	Schematic	Description	Len (ft)	OD (in)	Wt (lb)
			Titan 1 7/16" Cable Head	1.00	1.44	1.00
			Probe	2.83	2.75	40.00
IntTemp	14.33					
WVF3FT WVFCAL WVFS1 WVFS2 WVFS3 WVFS4 WVFS5 WVFS6 WVFS7 WVFS8 WVF5FT	11.17 11.17 11.17 11.17 11.17 11.17 11.17 11.17 11.17 11.17 10.08		RBT-Probe (Base7inch) Probe Radii Bond Tool with Digital Telemetry	8.75	2.75	90.00
			Probe	2.83	2.75	40.00
CCL	3.50					
			GR-Probe (060109) Probe 2.75" 4 Channel Pulse	4.00	2.75	30.00
GR	1.00					

Dataset: chevron_up_56_21_rbl_40arm.db: field/well/run1/FINAL
Total Length: 19.42 ft
Total Weight: 201.00 lb
O.D.: 2.75 in

Cutters Wireline Service, Inc.
A Cased Hole Wireline Company

Company	CHEVRON USA INC.
Well	UNION PACIFIC 56-21
Field	RANGLEY
County	RIO BLANCO
State	CO
Country	USA