RELIANCE OILFIELD SERVICES

Radial Cement Bond
Gamma Ray
Casing Collar Log

Company	TEP Rocky Mountain LLC
Well	Federal GM 43-5
Field	Grand Valley
County	Garfield
State	Colorado

Company TEP Rocky Mountain LLC
Well Federal GM 43-5
Field Grand Valley
County Garfield State Colorado
Location: API # : 05-045-22664
734' FSL & 904' FEL SWNE
SEC 5 TWP 7S RGE 96W

Other Services: PDN

Permanent Datum	Ground Level	Elevation 5977'	Elevation
Log Measured From	Kelly Bushing	24 FT	K.B. 6001'
Drilling Measured From	Kelly Bushing		D.F. 6000'
			G.L. 5977'

Date	03-OCT-2017
Run Number	One
Depth Driller	7234 FT
Depth Logger	7156 FT
Bottom Logged Interval	7156 FT
Top Log Interval	Surface
Open Hole Size	8.750"
Type Fluid	Fresh Water
Density / Viscosity	8.34 lb/gal
Max. Recorded Temp.	211°F
Estimated Cement Top	See Log
Time Well Ready	ROA
Time Logger on Bottom	21:10
Equipment Number	HD-359
Location	Grand Junction, CO
Recorded By	J.Donnelly
Witnessed By	D.Welsh

Borehole Record				Tubing Record			
Run Number	Bit	From	To	Size (in)	Weight (lb/ft)	From	To

Casing Record	Size (in)	Wgt (lb/ft)	Grade	Top	Bottom
Surface Casing	9 5/8	32.3	H-40	Surface	1113 FT
Intermediate #1	4 1/2	11.6	P-110	Surface	7195 FT
Intermediate #2					
Liner					

<<< Fold Here >>>

All interpretations are opinions based on inferences from electrical or other measurements and we cannot and do not guarantee the accuracy or correctness of any interpretation, and we shall not, except in the case of gross or willful negligence on our part, be liable or responsible for any loss, costs, damages, or expenses incurred or sustained by anyone resulting from any interpretation made by any of our officers, agents or employees. These interpretations are also subject to our general terms and conditions set out in our current Price Schedule.

Comments

Log ran as per customer request
Depth referenced to Kelly Bushing at 24 FT
Marker Joint logged at 5094 FT - 5118 FT
Log ran from 7156 FT to Surface
Recorded with 0 PSI Surface Induced Pressure

Thank you for choosing Reliance Oilfield Services, LLC!!

RELIANCE OILFIELD SERVICES

Main Pass

Recorded With 0 PSI Surface Induced Pressure

Database File	tep_federal gm 43-5_rbl_10-03-17\tep_federal gm 43-5_rbl_10-03-17.db
Dataset Pathname	main.3
Presentation Format	ros_rbt004_tep
Dataset Creation	Wed Oct 04 15:11:35 2017
Charted by	Depth in Feet scaled 1:240

Gamma Ray	3' Amplitude	5' Variable Density Log	Sector Map	Average Amplitude
0 (GAPI) 200	0 (mV) 100	200 1200	10 110	0 150
Casing Collar Locator	3' Amplitude x 5			MimimumAmplitude
Line Speed	0 (mV) 20			0 150
-150 (ft/min) 150	3' Travel Time			MaximumAmplitude
Line Tension	300 (usec) 200			0 150
0 (lb) 2000				
Temperature				
0 (degF) 20				

Gamma Ray 0 (GAPI) 200	3' Amplitude 0 (mV) 100	5' Variable Density Log 200 1200	Sector Map 10 110	Average Amplitude 0 150
Casing Collar Locator	3' Amplitude x 5 0 (mV) 20			Mimimum Amplitude 0 150
Line Speed -150 (ft/min) 150	3' Travel Time 300 (usec) 200			Maximum Amplitude 0 150
Line Tension 0 (lb) 2000				
Temperature 0 (degF) 20				

RELIANCE OILFIELD SERVICES

Repeat Pass

Recorded With 0 PSI Surface Induced Pressure

Database File	tep_federal gm 43-5_rbl_10-03-17\tep_federal gm 43-5_rbl_10-03-17.db
Dataset Pathname	repeat.2
Presentation Format	ros_rbt004_tep
Dataset Creation	Wed Oct 04 15:21:01 2017
Charted by	Depth in Feet scaled 1:240

Gamma Ray 0 (GAPI) 200	3' Amplitude 0 (mV) 100	5' Variable Density Log 200 1200	Sector Map 10 110	Average Amplitude 0 150
Line Speed -150 (ft/min) 150	3' Amplitude x 5 0 (mV) 20			Mimimum Amplitude 0 150
Line Tension 0 (lb) 2000	3' Travel Time 300 (usec) 200			Maximum Amplitude 0 150
Temperature 0 (degF) 20				



Gamma Ray 0 (GAPI) 200	3' Amplitude 0 (mV) 100	5' Variable Density Log 200 1200	Sector Map 10 110	Average Amplitude 0 150
Line Speed -150 (ft/min) 150	3' Amplitude x 5 0 (mV) 20			Mimimum Amplitude 0 150
Line Tension 0 (lb) 2000	3' Travel Time 300 (usec) 200			Maximum Amplitude 0 150
Temperature 0 (degF) 20				

Sensor	Offset (ft)	Schematic	Description	Length (ft)	O.D. (in)	Weight (lb)
			Titan_Electric_Cable_Heads-Titan_1-1 Electric Cable Head with 1" Fishing Neck	1/11.03	1.69	5.40
			DSS_RAC-RAC_5-Arm 5 Arm 2-3/4" Roller Centralizer	2.55	2.75	32.00
HeadVolt	18.84					
Temp	16.05					
WVFS8	13.88		Probe_RADII-C-P_RBT_2750 (FW1305 Probe 2-3/4" Sector Cement Bond Tool with Temperature Probe	09.19	2.75	105.00
WVFS7	13.88					
WVFS6	13.88					
WVFS5	13.88					
WVFS4	13.88					
WVFS3	13.88					
WVFS2	13.88					
WVFS1	13.88					
WVFCAL	13.88					
WVF3FT	13.88					
WVF5FT	12.88					
HEADVOLT	9.63					



		DSS_RAC-RAC_5-Arm 5 Arm 2-3/4" Roller Centralizer	2.55	2.75	32.00
DCCL	6.18				
CCL	6.18				
GR	4.96	Probe_GR_CCL-P_CGR_2750_S (FW1214.541) Probe 2-3/4" Digital CCL / Gamma Ray Combined		2.75	55.00
		DSS_RAC-RAC_5-Arm 5 Arm 2-3/4" Roller Centralizer	2.55	2.75	32.00

Dataset:	TEP_Federal GM 43-5_RBL_10-03-17.db: field/well/run1/main
Total length:	22.40 ft
Total weight:	261.40 lb
O.D.:	2.75 in

Calibration Report

Database File	c:\programdata\warrior\data\tep_federal gm 43-5_rbl_10-03-17\tep_federal gm 43-5_rbl_10-03-17.db
Dataset Pathname	main.3
Dataset Creation	Wed Oct 04 15:11:35 2017

Gamma Ray Calibration Report

Serial Number:	FW1211-081	
Tool Model:	P_CGR_2750_S	
Performed:	Sat Feb 06 11:31:52 2016	
Calibrator Value:	1.0	GAPI
Background Reading:	0.0	cps
Calibrator Reading:	1.6	cps
Sensitivity:	0.6061	GAPI/cps

Segmented Cement Bond Log Calibration Report

Serial Number:	FW1305-098	
Tool Model:	P_RBT_2750	
Calibration Casing Diameter:	4.500	in
Calibration Depth:	343.054	ft

Master Calibration, performed (Derived):

	Raw (v)		Calibrated (mv)		Results	
	Zero	Cal	Zero	Cal	Gain	Offset
3'	-0.006	0.731	0.800	81.196	109.081	1.455
CAL	-0.004	0.769				
5'	-0.001	0.553	0.800	81.196	145.126	0.941
SUM						
S1	-0.006	0.737	0.000	100.000	134.466	0.851
S2	-0.003	0.739	0.000	100.000	134.755	0.423
S3	-0.004	0.741	0.000	100.000	134.196	0.548
S4	-0.005	0.747	0.000	100.000	133.022	0.623
S5	-0.005	0.745	0.000	100.000	133.256	0.691
S6	-0.005	0.726	0.000	100.000	136.775	0.654
S7	-0.005	0.725	0.000	100.000	136.873	0.730
S8	-0.003	0.724	0.000	100.000	137.506	0.449

Internal Reference Calibration, performed Fri May 05 10:29:14 2017:

	Raw (v)		Calibrated (v)		Results	
	Zero	Cal	Zero	Cal	Gain	Offset
CAL	0.000	0.000	-0.004	0.769	1.000	0.000

Air Zero Calibration, performed Tue Oct 03 18:46:56 2017:

	Raw (v)	Calibrated (v)	Results
	Zero	Zero	Offset
3'	0.000	0.000	0.000
5'	0.000	0.000	0.000
SUM			
S1	0.000	0.000	0.000
S2	0.000	0.000	0.000
S3	0.000	0.000	0.000
S4	0.000	0.000	0.000
S5	0.000	0.000	0.000
S6	0.000	0.000	0.000
S7	0.000	0.000	0.000
S8	0.000	0.000	0.000

RELIANCE OILFIELD SERVICES

Company	TEP Rocky Mountain LLC
Well	Federal GM 43-5
Field	Grand Valley
County	Garfield
State	Colorado