<table>
<tr><td>FORM 5
Rev 09/14</td><td colspan="2">
<div align="center">

State of Colorado
Oil and Gas Conservation Commission
1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109

DRILLING COMPLETION REPORT
</div>
</td></tr>
</table>

DE	ET	OE	ES

Document Number:

401390365

Date Received:

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Completion Type   ☒ Final completion   ☐ Preliminary completion

OGCC Operator Number: 10433   Contact Name: MEL LACKIE

Name of Operator: LARAMIE ENERGY LLC   Phone: (303) 339-4400

Address: 1401 SEVENTEENTH STREET #1400   Fax: (303) 339-4399

City: DENVER   State: CO   Zip: 80202

API Number   05-077-10379-00   County: MESA

Well Name: Bruton   Well Number: 19-17W

Location: QtrQtr: NENE   Section: 30   Township: 9S   Range: 93W   Meridian: 6

Footage at surface: Distance: 24 feet   Direction: FNL   Distance: 1120 feet   Direction: FEL

As Drilled Latitude: 39.255258   As Drilled Longitude: -107.806236

GPS Data:

   Date of Measurement: 05/16/2017   PDOP Reading: 1.4   GPS Instrument Operator's Name: BART HUNTING

   ** If directional footage at Top of Prod. Zone   Dist.: 1133 feet. Direction: FSL   Dist.: 1351 feet. Direction: FWL

     Sec: 19   Twp: 9S   Rng: 93W

   ** If directional footage at Bottom Hole   Dist.: 1133 feet. Direction: FSL   Dist.: 1351 feet. Direction: FWL

     Sec: 19   Twp: 9S   Rng: 93W

Field Name: BRUSH CREEK   Field Number: 7562

Federal, Indian or State Lease Number:

Spud Date: (when the 1st bit hit the dirt) 07/13/2017   Date TD: 07/16/2017   Date Casing Set or D&A: 07/17/2017

Rig Release Date: 08/10/2017   Per Rule 308A.b.

Well Classification:

☐ Dry   ☐ Oil   ☒ Gas/Coalbed   ☐ Disposal   ☐ Stratigraphic   ☐ Enhanced Recovery   ☐ Storage   ☐ Observation

| Total Depth | MD | 8520 | TVD** | 7691 | Plug Back Total Depth | MD | 8419 | TVD** | 7590 |

| Elevations | GR | 7425 | KB | 7449 | **Digital Copies of ALL Logs must be Attached per Rule 308A** ☒ |

List Electric Logs Run:

RPM, PULSED NEUTRON, CBL, MUD

<div align="center">

CASING, LINER AND CEMENT
</div>

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
CONDUCTOR	26	16	65	0	84	100	0	84	VISU
SURF	11	8+5/8	24	0	1,547	315	0	1,547	VISU
1ST	7+7/8	4+1/2	11.6	0	8,510	1,338	2,980	8,510	CBL

STAGE/TOP OUT/REMEDIAL CEMENT

Cement work date: _____

Method used	String	Cementing tool setting/perf depth	Cement volume	Cement top	Cement bottom

Details of work:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analysis must be submitted to COGCC)
	Top	Bottom	DST	Cored	
OHIO CREEK	4,967				
WILLIAMS FORK	5,528				
CAMEO	7,446				
ROLLINS	8,263				

Comment:

NO OPEN HOLE LOGS RUN ON THIS WELL

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____   Print Name: MEL LACKIE _____

Title: ENGINEERING TECHNICIAN _____   Date: _____   Email: mlackie@laramie-energy.com _____

Attachment Check List

Att Doc Num	Document Name	attached ?			

Attachment Checklist

Att Doc Num	Document Name	Yes		No	
401405193	CMT Summary *	Yes	☒	No	☐
	Core Analysis	Yes	☐	No	☒
401405201	Directional Survey **	Yes	☒	No	☐
	DST Analysis	Yes	☐	No	☒
	Logs	Yes	☒	No	☐
	Other	Yes	☐	No	☒

Other Attachments

Att Doc Num	Document Name	Yes		No	
401405195	WELLBORE DIAGRAM	Yes	☒	No	☐
401405207	DIRECTIONAL DATA	Yes	☒	No	☐
401405218	PDF-PULSED NEUTRON	Yes	☒	No	☐
401405229	PDF-CEMENT BOND	Yes	☒	No	☐
401405248	PDF-MUD	Yes	☒	No	☐
401409650	PDF-PULSED NEUTRON	Yes	☒	No	☐
401426757	LAS-PULSED NEUTRON	Yes	☒	No	☐
401426760	LAS-PULSED NEUTRON	Yes	☒	No	☐
401483599	LAS-CEMENT BOND	Yes	☒	No	☐
401485822	PDF-CEMENT BOND	Yes	☒	No	☐
401485823	LAS-PULSED NEUTRON	Yes	☒	No	☐
401485824	LAS-PULSED NEUTRON	Yes	☒	No	☐
401485828	LAS-PULSED NEUTRON	Yes	☒	No	☐

General Comments

User Group	Comment	Comment Date
		Stamp Upon Approval

Total: 0 comment(s)