State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

FIR RESOLUTION FORM

Document Number:
401758414

Date Received:
09/10/2018

Overall Status: <u>CAC</u>

CA Summary:

2 of 2 CAs from the FIR responded to on this Form

  2 CA Completed
  0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 47120

Name of Operator: KERR MCGEE OIL & GAS ONSHORE LP

Address: P O BOX 173779

City: DENVER   State: CO   Zip: 80217-3779

Contact Name and Telephone:

Name:

Phone: (   )   Fax: (   )

Email:

Additional Operator Contact:

Contact Name	Phone	Email
Luke Reddy	970-515-1292	luke.reddy@anadarko.com

<u>COGCC INSPECTION SUMMARY</u>:

  FIR Document Number: 674902121

  Inspection Date: 05/22/2018   FIR Submit Date: 05/25/2018   FIR Status:

<u>Inspected Operator Information</u>:

  Company Name: KERR MCGEE OIL & GAS ONSHORE LP   Company Number: 47120

  Address: P O BOX 173779

  City: DENVER   State: CO   Zip: 80217-3779

<u>LOCATION</u> - Location ID: 317593

  Location Name: PEHR POOLING UNIT-61N67W   Number: 1SWSW   County: WELD

  Qtrqtr: SWSW   Sec: 1   Twp: 1N   Range: 67W   Meridian: 6

  Latitude: 40.075503   Longitude: -104.845197

<u>FACILITY</u> - API Number: 05-123-   -00   Facility ID: 239525

  Facility Name: PEHR POOLING UNIT   Number: 1

  Qtrqtr: SWSW   Sec: 1   Twp: 1N   Range: 67W   Meridian: 6

  Latitude: 40.075503   Longitude: -104.845197

`CORRECTIVE ACTIIONS:

1   CA# 116520

Corrective Action: Date: 06/07/2018

Perform reclamation in accordance to COGCC 1004 reclamation rules and requirements. Reseed disturbance areas using a seed mixture requested by the surface owner, or a mixture prescribed by the local county NRCS. Establish vegetation with total perennial, non-invasive uniform plant cover of at least eighty (80) percent of reference area levels. Ensure erosion controls are implemented to stabilize the seeded soil. Operator shall continue to monitor and manage this site until the location meets Rule 1004 standards. Final reclamation activities shall be complete no later than September 17, 2018 or sooner depending on favorable environmental conditions. Manage noxious weeds by 6/7/2018 due to close proximity to flowering time.

Response: CA COMPLETED   Date of Completion: 09/10/2018

Operator Comment:
Thistle was chopped down on well site and battery 5/31/18.
Excavated existing material at tank battery and well head, haul off location
Imported amended topsoil from Renewable Fiber
Grade in ditch between access road and tank battery, filled in hole on South side of battery.
Ripped, disked, planted Dryland Pasture Mix, straw mulch.

COGCC Decision:

COGCC Representative:

---

2   CA# 116521

Corrective Action: Perform erosion repairs. Maintain access road erosion until final reclamation is complete.   Date: 06/07/2018

Response: CA COMPLETED   Date of Completion: 09/10/2018

Operator Comment:
Thistle was chopped down on well site and battery 5/31/18.
Excavated existing material at tank battery and well head, haul off location
Imported amended topsoil from Renewable Fiber
Grade in ditch between access road and tank battery, filled in hole on South side of battery.
Ripped, disked, planted Dryland Pasture Mix, straw mulch.

COGCC Decision:

COGCC Representative:

OPERATOR COMMENT AND SUBMITTAL

Comment:
Thistle was chopped down on well site and battery 5/31/18.
Excavated existing material at tank battery and well head, haul off location
Imported amended topsoil from Renewable Fiber
Grade in ditch between access road and tank battery, filled in hole on South side of battery.
Ripped, disked, planted Dryland Pasture Mix, straw mulch.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Luke Reddy   Signed:

Title: Regulatory Specialist   Date: 9/10/2018 3:14:48 PM

ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (http://ogccweblink.state.co.us/) - Search by Document Number.

Document Number	Description

Total Attach: 0 Files