CONTINUOUS DIRECTIONAL SURVEY
RECORD OF SURVEY
RADIUS OF CURVATURE METHOD
Survey Company: SCHLUMBERGER
Job Number: AK-MW-0004
Client: ENERGY SERVICES
Well Name: 2L-317
Field Name: KUPARUK RIVER UNIT
Surface Coordinates: 5,959,443.00 N, 1,449,396.00 E (70° 21' 22.8" N, 150° 01' 20.4" W)
Declination: 0.000°
Grid Convention: NO GRID CORRECTION
Total Corrected Magnetic North to Grid North: 0.000°
Vertical Section Azimuth: 0.000°
Vertical Section Origin: 0.00 ft, 0.00 ft
Measured Depth Reference: 0.00 ft
Calculation Method: MINIMUM CURVATURE
Calculation Method: RADIUS OF CURVATURE
Survey Error Model: SPE 46957 ISCWSA MWD, Rev. 2 (1.0 sigma)
Survey Program: 0.00 ft to 0.00 ft
Survey Program: 0.00 ft to 0.00 ft
Survey Program: 0.00 ft to 0.00 ft





Calibration Report

Database File: johnston 20-1.db
Dataset Pathname: pass1
Dataset Creation: Fri Aug 31 09:02:26 2018 by Log 7.0.81

Gamma Ray Calibration Report

Type / Serial: CCL/GR / FWY-606-009

Thu Jun 11 13:08:30 2015

	Counts/Sec	Gain	Offset	Jig	Units
SHOP CALIBRATION					
Background	0.0				cps
Calibrator	1.0				cps
		0.7000			GAPI/cps
PRIMARY VERIFICATION					
Background	0.0				cps
Calibrator	0.0				cps
Difference			0.0		GAPI
BEFORE SURVEY VERIFICATION					
Background	0.0				cps
Calibrator	0.0				cps
Difference			0.0		GAPI
AFTER SURVEY VERIFICATION					
Background	0.0				cps
Calibrator	0.0				cps
Difference			0.0		GAPI

Cement Bond Log Calibration Report

Serial Number:	FWY406-029		
Tool Model:	Probe		
Performed:	Fri May 04 08:14:50 2018		
Depth:	5506.16	ft	
Casing Diameter:	4.5	in	
	T Spacing	T Spacing	
	f	g	mV
Signal Zero:	81.1901	81.1901	mV
Calibrated Amplitude:	0.9037979	0.0026123	V
Reading at Signal Zero:	2.49878	2.49004	V
Reading in Free Pipe:			
Gain:	32.1296	32.6426	
Offset:	0.911361	0.0852723	