FOUNDATION ENERGY MANAGEMENT, L

DAILY WORKOVER REPORT

Date	Company			Well Name & Number	County	State	API Number
11/20/18	Foundation Energy			macaw	weld	CO	00-000-00000
Report Day	TVD	TMD	PBTD	QtrQtr Sec-Twp-Rge	Daily Cost		Cumulative Cost
2	0'	0'	0'	0'	$7,975		$10,765
Summary							Supervisor
							00000

Time Log			
From	To	Hrs	
			finish testing tubing in 220 jts
			set packer 6869
			load back side
			bleed air out
			test well good
			pump 80 barrels down tubing 0 psi
			rig down