Ranger Energy Services, LLC
800 Gessner, Suite 1000
Houston, TX 77024
(713) 935-8900
(713) 935-8901 (FAX)

RANGER ENERGY SERVICES

96707

Rig # Rig 6

Daily Work Ticket

Report #

Customer Name	Customer AFE #	Date:
Noble Energy		12/5/2017

Mailing Address	City	State	Zip	County
		CO		WELD

Field	Lease	Well	Order #
		STARMAN USX A17-23	BWO 17-0068

Work Description							
	Workover	✓	Rod		Rod & Tubing		Re-entry	
	Swabbing		Tubing		Completion		P & A	

Description	Qty.	Rate Hr/Day/Ea	Total
Rig & Crew			
Extra Labor			
Rig Fuel	@		
Pump Fuel	@		
Cementing Services	@		
Extra Cement - Cementing Services	@		
P & A Bidded Cost	@		

ReCharge Items	Qty.	Rate Hr/Day/Ea	Total
Crew Travel			
Tool Pusher	@		
Per Diem	@		
Stripper Rubbers	@		
Pipe Wipers			
Tong Dies	@		
Slip Dies	@		
Safety Valve	@		
Fishing Tools-Recharge	@		
Pipe Dope			
Handling Equipment	@		

Description	Qty	Rate	Total
Miscellaneous			

Workover Equipment	Qty.	Rate Hr/Day/Ea	Total
BOP			
Pump			
Tank			
Base Beam			
Pipe Handler	@		
Loader	@		
Pipe Racks	@		
Power Swivel	@		
JU/Washington H	@		
Rod/TBG Tongs	@		
Adapter Flange			
Catwalk	@		

Swabbing Equipment	Qty.	Rate Hr/Day/Ea	Total
Swab Cups - Size	@		
OSR	@		
Swabbing Acid	@		
Fishing Tools	@		
Extra Tank	@		
Permits	@		

Discount:

TOTAL BILLABLE AMOUNT

Description of Work **Start Time** 6:00 AM **Stop Time** 6:00 PM

"NOBLE ENERGY - RICK SHEETS"
Crew travel. JSA MTG. Check well no pressure. Performed Daily Inspection. TOOH stand back 215 jts ld 11 jts.RU Hydrotester. Test in the hole 215 jts = 6638' with a Hydromechanical plug. RD hydrotester. Set plug @6638' . Circulated gas out. Pressure test plug to 1000 psi. RU RANGER cementers to pump a balanced cement plug of 20 sx = 4.9 bbls, Displaced with 24 bbls of water. RD cementers. Lay down 27 jts. ND BOP. Take off 3K well head. Install New 5K well head. Land well with 188 jts = 5811'. Pressure test new well head to 1000 psi. Winterized well head. Drained and pu pump and lines. Cleaned up location. Crtew travel.

Payroll Section

	Employee	Rev Hours	Travel Hours	Non Rev Hours	Total
Tool Pusher	Rivera, Fausto	0	0.00	0.00	0.00
Operator	Sigala, Luis Armando	0	1.00	0.00	12.00
Derrick	Chavez, Bernardino	0	1.00	0.00	12.00
FloorHand	Medrano, Saul	0	1.00	0.00	12.00
FloorHand	Garcia Pacheco, Hugo A	0	1.00	0.00	12.00

noble energy

STARMAN USX A17-23
Project / Lease Name

205380
AFE / RC Number

330.70 Task | 0050 Acct Code

ERICH ZWAAGSTRA
Oracle 1st Approver

ricksheets
Approved By

12/06/2017
Date

No Unreported Incidents Per My Signature

Ranger Tool Pusher

Customer/Agent