Company	TEP Rocky Mountain LLC
Well	Federal PA 13-24
Field	Parachute
County	Garfield
State	Colorado

RELIANCE
OILFIELD SERVICES

Pulse Neutron Gamma Ray Casing Collar Log

Company	TEP Rocky Mountain LLC		
Well	Federal PA 13-24		
Field	Parachute		
County	Garfield	State	Colorado
Location:	API # : 05-045-23893		Other Services RBL PN
	SEC 24 TWP 6S RGE 95W		
Permanent Datum	Ground Level	Elevation 5371'	Elevation K.B. 5395' D.F. --- G.L. 5371'
Log Measured From	Kelly Bushing	24 FT	
Drilling Measured From	Kelly Bushing		

Date	03-OCT-2019
Run Number	One
Depth Driller	9040 FT
Depth Logger	8949 FT
Bottom Logged Interval	8943 FT
Top Log Interval	4860 FT
Open Hole Size	8.750"
Type Fluid	Water
Density / Viscosity	8.34 lb/gal
Max. Recorded Temp.	---
Estimated Cement Top	---
Time Well Ready	---
Time Logger on Bottom	---
Equipment Number	HD-0359
Location	Grand Junction, CO
Recorded By	A. Ellsworth
Witnessed By	---

Borehole Record				Tubing Record		
Run Number	Bit	From	To	Size	Weight	From	To

Casing Record	Size (in)	Wgt (lbs/Ft)	Grade	Top	Bottom
Surface Casing	9 5/8	36	J-55	Surface	1128 FT
Intermediate #1	4 1/2	11.6	P-110	Surface	8999 FT
Intermediate #2					
Liner					

<<< Fold Here >>>

All interpretations are opinions based on inferences from electrical or other measurements and we cannot and do not guarantee the accuracy or correctness of any interpretation, and we shall not, except in the case of gross or willful negligence on our part, be liable or responsible for any loss, costs, damages, or expenses incurred or sustained by anyone resulting from any interpretation made by any of our officers, agents or employees. These interpretations are also subject to our general terms and conditions set out in our current Price Schedule.

Comments

Log ran as per customer request
Depth referenced to Reliance Bond Log dated 03-OCT-2019
Log ran from 8943 FT to 4860 FT
Pulsed Neutron Data logged with the Hunter RAS Tool

Thank you for choosing Reliance Oilfield Services, LLC!!

RELIANCE
OILFIELD SERVICES

Main Pass

Database File	c:\techlog-projects\tep\federal pa 13-24\processed_tep_federal pa 13-24_pn_10-03-19.db
Dataset Pathname	SHIFTED/merge1
Presentation Format	ros_pdn_hunter
Dataset Creation	Mon Oct 07 12:53:06 2019
Charted by	Depth in Feet scaled 1:240



0	GR (GAPI)	150
	PN Casing Collar Locator	
-100	Line Speed (ft/min)	100
0	NIRS (cps)	400000
0	BKGN (cps)	4000
0	BKGF (cps)	2000

4	RNF2	0
60	SIGMA (cu)	0
4.5	RNFI	-1
1	PN Porosity (Sandstone) (pu)	0

	FIS2
0	(cps) 45000
	NIS2
0	(cps100000

Repeat Pass

Database File c:\techlog-projects\tep\federal pa 13-24\processed_tep_federal pa 13-24_pn_10-03-19.db
Dataset Pathname Repeat.2
Presentation Format ros_pdn_hunter
Dataset Creation Sat Oct 05 18:53:28 2019
Charted by Depth in Feet scaled 1:240

0	GR (GAPI)	150
-100	Line Speed (ft/min)	100
0	NIRS (cps)	400000
0	BKGN (cps)	4000
0	BKGF (cps)	2000

4	RNF2	0
60	SIGMA (cu)	0
4.5	RNFI	-1
	PN Porosity (Sandstone)	
1	(Porosity Decimal Fraction)	0

	FIS2
0	(cps) 45000
	NIS2
0	(cps100000



0	GR (GAPI)	150
-100	Line Speed (ft/min)	100
0	NIRS (cps)	400000
0	BKGN (cps)	4000
0	BKGF (cps)	2000

4	RNF2	0
60	SIGMA (cu)	0
4.5	RNFI	-1
	PN Porosity (Sandstone)	
1	(Porosity Decimal Fraction)	0

	FIS2
0	(cps) 45000
	NIS2
0	(cps100000

Sensor	Offset (ft)	Schematic	Description	Length (ft)	O.D. (in)	Weight (lb)
			Titan CHD-16875 GO Titan 1-11/16" Assembled Electric Cable Head w/ 1" Fishing Neck	1.03	1.69	5.40
TCUTEMP TCUVOLT	14.69 14.69		HWS_TCU-002 (001705) HWS Telemetry Control Unit (TCU002)	2.30	1.69	10.87
GCL_CCL GCL_GR	13.97 12.50		HWS_GCL-001 (001681) HWS Gamma Ray Collar Locator (1.6875")	2.69	1.69	13.40
Long Far Near Anci	6.25 6.25 6.25 6.25		HWS_RAS-RAS002 (003041) Hunter Well Science Pulsed Neutron Tool	11.75	1.69	55.82
			HWS_TBN-001 (001725) HWS Terminator Bull Nose (1.6875")	0.25	1.69	0.99

Dataset: processed_tep_federal pa 13-24_pn_10-03-19.db: field/well/run1/Main.2
Total length: 18.02 ft
Total weight: 86.48 lb
O.D.: 1.69 in

Calibration Report

Database File c:\techlog-projects\tep\federal pa 13-24\processed_tep_federal pa 13-24_pn_10-03-19.db
Dataset Pathname Main.2
Dataset Creation Sat Oct 05 18:47:04 2019

RAS Calibration Report

Calibration Date: Sat Sep 26 16:26 2019 Meas #: 003041

Water Tank

Description	Curve	Standard	Mean	Dev
Sigma Near	SIGN	23.1	24.1	0.26
Sigma Far	SIGF	22.8	23.6	0.28
Ratio Near-Long Capture	RNL2	5.79	6.28	0.04
Ratio Near-Long Burst	RNLB	6.49	6.57	0.04
Ratio Near-Far Capture	RNF2	1.85	2.00	0.01
Ratio Near-Far Burst	RNFB	2.03	2.18	0.01
Spectral Hydrogen Index	HIS2	12.84	13.21	0.19
Carbon-Oxygen Ratio	CORS	1.34	1.30	0.05
Ratio Burst-Capture Near	RNBC	1.46	1.82	0.02
Ratio Burst-Capture Far	RFBC	1.50	1.74	0.02

Hydrocarbon Tank

Description	Curve	Standard	Mean	Dev
Sigma Near	SIGN	25.7	26.6	0.37
Sigma Far	SIGF	25.1	26.1	0.37
Ratio Near-Long Capture	RNL2	1.78	2.84	0.02
Ratio Near-Long Burst	RNLB	2.57	4.17	0.02
Ratio Near-Far Capture	RNF2	0.98	1.30	0.01
Ratio Near-Far Burst	RNFB	1.30	1.65	0.01
Spectral Hydrogen Index	HIS2	16.68	18.12	0.28
Carbon-Oxygen Ratio	CORS	1.51	1.54	0.05
Ratio Burst-Capture Near	RNBC	2.23	2.57	0.02
Ratio Burst-Capture Far	RFBC	2.09	2.25	0.02

Gamma Ray Calibration Report

Serial Number:	001681	
Tool Model:	001	
Performed:	(Not Performed)	
Calibrator Value:	1.0	GAPI
Background Reading:	0.0	
Calibrator Reading:	1.0	
Sensitivity:	1.0000	GAPI/

RELIANCE OILFIELD SERVICES

Company	TEP Rocky Mountain LLC
Well	Federal PA 13-24
Field	Parachute
County	Garfield
State	Colorado