SPN **Well Services**
E-LINE

RADIAL BOND TOOL
GAMMA RAY
CCL

Company	SRC ENERGY
Well	DRAKE 8-13H6
Field	WATTENBERG
County	WELD
State	COLORADO

Company SRC ENERGY
Well DRAKE 8-13H6
Field WATTENBERG
County WELD State COLORADO
Location: API #: 05-123-18154
SW/SW
SEC 8 TWP 5N RGE 66W

Other Services

Permanent Datum	GL	Elevation	4872'	Elevation
Log Measured From	KB 12'			K.B. 4884'
Drilling Measured From	KB			D.F. 4883' G.L. 4872'

Date	11-18-2019
Run Number	ONE
Depth Driller	7500'
Depth Logger	6940'
Bottom Logged Interval	6940'
Top Log Interval	SURFACE
Open Hole Size	NA
Type Fluid	WATER
Density / Viscosity	NA
Max. Recorded Temp.	211
Estimated Cement Top	6538'
Time Well Ready	NA
Time Logger on Bottom	NA
Equipment Number	7770
Location	GREELEY CO
Recorded By	A.STEERMAN
Witnessed By	N.BREHMER

Borehole Record			Tubing Record			
Run Number	Bit	From	To	Size	Weight	From	To

Casing Record	Size	Wgt/Ft	Top	Bottom
Surface String	7"	17#	SURFACE	445'
Prot. String				
Production String	3 1/2	7.7#	SURFACE	7500'
Liner				

<<< Fold Here >>>

All interpretations are opinions based on inferences from electrical or other measurements and we cannot and do not guarantee the accuracy or correctness of any interpretation, and we shall not, except in the case of gross or willful negligence on our part, be liable or responsible for any loss, costs, damages, or expenses incurred or sustained by anyone resulting from any interpretation made by any of our officers, agents or employees. These interpretations are also subject to our general terms and conditions set out in our current Price Schedule.

Comments

RAN CBL TO VERIFY CEMENT BOND
WELL LOADED APON ARRIVAL

THANK YOU FOR USING SPN WELL SERVICES!

Sensor	Offset (ft)	Schematic	Description	Len (ft)	OD (in)	Wt (lb)
HEADVOLT	15.02					
IntTemp	13.60					
WVF3FT WVFCAL WVFS1 WVFS2 WVFS3 WVFS4 WVFS5 WVFS6 WVFS7 WVFS8 WVF5FT	10.35 10.35 10.35 10.35 10.35 10.35 10.35 10.35 10.35 10.35 9.35		RBT-Probe (Base) Probe Radii Bond Tool with Digital Telemetry	8.92	2.75	90.00
CNLSC CNSSC	6.00 5.17		CNT-Probe_B (275) 6 bow centralizer	1.77	2.75	40.00
CCL	3.64		GR-Probe (275) Probe 2.75"	4.33	2.75	30.00
GR	0.90					

Dataset: drake 8-13h6.db: field/well/run1/pass335
Total Length: 15.02 ft
Total Weight: 160.00 lb
O.D. 2.75 in

Database File: drake 8-13h6.db
Dataset Pathname: pass335
Presentation Format: ips_rbt
Dataset Creation: Mon Nov 18 16:51:15 2019 by Log Std Casedhole 09061
Charted by: Depth in Feet scaled 1:240

SPN **Well Services**
E-LINE

Company	SRC ENERGY
Well	DRAKE 8-13H6
Field	WATTENBERG
County	WELD
State	COLORADO