BOHLER WELL SERVICE LLC

DAILY WORKOVER REPORT

Date	Company	Well Name & Number	County	State	API Number	GL	KB
6/30/20	State of Colorado	Resler 22-27	Washington	CO	05-121-10345	X'	X'

Report Day	Rig Company	Rig Operator	Rig #	Daily Cost	Cumulative Cost	PO Amount
1	BOHLER WELL	John Demarius	8	$4,290	$4,290	$0

P&A	Most recent WO date	Company man	AFE Amount
		MIKE BOHLER	$0

Time Log From	To	Hrs	Cost Sheet values will carry over to this sheet.
			Perform form 17. MIRU. Spot in equipment. Unseat pump. Laid rods down. Changed over to 2 3/8. Unlanded tubing.
			Released anchor. NU BOP's. Tallied out 1200ft to derrick. Laid rest down. Shut well in. Crew home.
TOTAL HOURS:		0	

ITP	ICP	IFL	Flowing/Shut-In (?)	FTP	FCP	FFL	Flowing/Shut-In (?)

Perforation Record

Formation	DEPTH From	DEPTH To	PLUGS Frac Plug	PLUGS CIBP
Kansas City	5047	5053		5377

TUBING DESC. (Top to Bottom)

# Jts.	Desc.	Size	Grade	Thread	Weight	Length	Set @
156	Tbg	2-7/8"	J55	8R EUE	6.4	4987.00	
1	On/Off Tool	2-7/8"		8R EUE		2.00	
1	Pkr (A-3)	2-7/8 x 5-1/2		8R EUE			5002
1	Tbg	2-3/8"	J55	8R EUE		31.00	
1	Mule Shoe	2-3/8"		8R EUE		0.50	5037

Emissions information (per Day):

	Model	Internal/ External (Check box)	HP	Hours operated
Rig engine		Click to choose:		
Flowback	→			

Other Equipment (Check if used - Input hours operated):

Other Equipment	Checkbox	Hours operated
Dehy	Click to choose:	
Boiler	Click to choose:	
Heater	Click to choose:	
Compressor	Click to choose:	
Generator	Click to choose:	
Pump	Click to choose:	