BOHLER WELL SERVICE LLC

DAILY WORKOVER REPORT

Date	Company	Well Name & Number	County	State	API Number	GL	KB
7/21/20	State of Colorado	Cannon 1-24	Washington	CO	05-121-08993	X'	X'

Report Day	Rig Company	Rig Operator	Rig #	Daily Cost	Cumulative Cost	PO Amount
4	BOHLER WELL	John Demarius	8	$625	$24,095	$0

P&A	Most recent WO date	Company man	AFE Amount
	0-Jan	MIKE BOHLER	$0

Time Log From	To	Hrs	
			Crew to location. Dug out 6ft. Cut off. Topped off with 5sks. Removed anchors. Welded on cap. Buried and smoothed out
			location.
			Job Complete
			Note: Replaced washed out casing gate valve with new VT 1-13/16" 10m FE & new ring gaskets.
TOTAL HOURS:		0	

ITP	ICP	IFL	Flowing/Shut-In (?)	FTP	FCP	FFL	Flowing/Shut-In (?)

Perforation Record					TUBING DESC. (Top to Bottom)							
	DEPTH		PLUGS		# Jts.	Desc.	Size	Grade	Thread	Weight	Length	Set @
Formation	From	To	Frac Plug	CIBP								

Emissions information (per Day):				
	Model	Internal/ External (Check box)	HP	Hours operated
Rig engine	0	Click to choose:	0	
Flowback	→			

Other Equipment (Check if used - Input hours operated):		
Other Equipment	Checkbox	Hours operated
Dehy	Click to choose:	
Boiler	Click to choose:	
Heater	Click to choose:	
Compressor	Click to choose:	
Generator	Click to choose:	
Pump	Click to choose:	