SPN Well Services
E-LINE

JOB DATA SHEET

Company	NOBLE Energy	Well Name and No.	ROHN PC LD #04-03			Engineer	C JENSEN
County	WELD	Date	4/20/2021	Ticket No.	3813-0873	Unit No.	WL 3813
District	Greeley CO 0928-120	Line Size	9/32"	Line Length	21000		
Job Time:	9:30 AM	Shop Time:	7:00 AM	Leave Shop:	8:00 AM	Arrive Location:	9:30 AM
Field Hrs.	33:30:00	Standby Hours:	0:00:00	Total Hours	36:20:00	Travel Time Hrs.	2:50:00
Trip Miles	50	Leave Location:	2:40 PM	Arrive Shop:	4:00 PM		

Notice:* Engineer to monitor for stray voltage prior to rig up:** ***Wellhead volts: 0 ***Rig volts :*** 0

Were there any equipment or down hole failures?	Yes		No	X	If yes explain on Quality Control Analysis Form
Were there any hot shots required?	Yes		No	X	If yes explain on Quality Control Analysis Form
Were there any personnel problems?	Yes		No	X	If yes explain on Quality Control Analysis Form
Were there any accidents?	Yes		No	X	If yes explain on Quality Control Analysis Form
Were there any near misses?	Yes		No	X	If yes explain on Quality Control Analysis Form

**********Well Information**********

Casing Size	4.5"	Liner Size		Tubing Size	0	Drill Pipe Size	
Drill Collar		Minimum I.D.		Fluid Level	0	Deviation	
Max. Temp.		Max. Pressure					

**********Run Data**********

RUN INFORMATION				******REMARKS SECTION**********DESCRIBE RUN DETAILS IN FULL********	
1 Time in	10:30 AM	Out	11:00 AM	RIH WITH TUBING PUNCH 2 SPF, PERF @ 5870' , POOH	
From	SURFACE	To	5870'		$1425.00
Service	TUBING PUNCH				
2 Time in	1:10 PM	Out	1:50 PM	RIH WITH CIPB FOR 4.5" CASING,SET @ 5555',POOH	
From	SURFACE	To	5555'		$2375
Service	CIBP				
3 Time in	2:00 PM	Out	2:30 PM	RIH WITH CEMENT DUMP BAILER, DUMP CEMENT @ 5555',POOH	$332.50
From	SURFACE	To	5555'		
Service	CEMENT				
4 Time in	12:00 AM	Out	12:00 AM		
From	0	To	0		
Service	0				
5 Time in	12:00 AM	Out	12:00 AM		
From	0	To	0		
Service	0				
6 Time in	12:00 AM	Out	12:00 AM		
From	0	To	0		
Service	0				
7 Time in	12:00 AM	Out	12:00 AM		
From	0	To	0		
Service	0				
8 Time in	12:00 AM	Out	12:00 AM		
From	0	To	0		
Service	0				