THE WIRELINE GROUP

CEMENT BOND LOG
GAMMA RAY/CCL
4.5" CASING

Company	RED MESA
Well	FERGUSON #2 F-11
Field	RED MESA
County	LA PLATA
State	CO.

Company RED MESA

Well FERGUSON #2 F-11

Field RED MESA

County LA PLATA State CO.

Location: API # : 05-067-06708

SEC TWP RGE

Other Services
PLUG
PERF

Permanent Datum	GROUND LEVEL	Elevation	6512'
Log Measured From	K.B. 6'		
Drilling Measured From	KELLY BUSHING		

Elevation
K.B.
D.F.
G.L. 6512'

Date	7/12/2021		
Run Number	ONE		
Depth Driller	3300'		
Depth Logger	3295' (PBTD)		
Bottom Logged Interval	3295'		
Top Log Interval	SURFACE		
Open Hole Size	?		
Type Fluid	WATER		
Density / Viscosity	N/A		
Max. Recorded Temp.	N/A		
Estimated Cement Top	SEE LOG		
Time Well Ready	ROA		
Time Logger on Bottom	SEE LOG		
Equipment Number	W-8030		
Location	FARMINGTON		
Recorded By	C.CALIENDO		
Witnessed By	A. GARCIA		

Borehole Record				Tubing Record			
Run Number	Bit	From	To	Size	Weight	From	To

Casing Record	Size	Wgt/Ft	Top	Bottom
Surface String	10-3/4"		0'	95'
Prot. String	7.00"	20LBS	0'	1320'
Production String	4.5"	10.5LBS	0'	3526'
Liner				

<<< Fold Here >>>

All interpretations are opinions based on inferences from electrical or other measurements and we cannot and do not guarantee the accuracy or correctness of any interpretation, and we shall not, except in the case of gross or willful negligence on our part, be liable or responsible for any loss, costs, damages, or expenses incurred or sustained by anyone resulting from any interpretation made by any of our officers, agents or employees. These interpretations are also subject to our general terms and conditions set out in our current Price Schedule.

Comments

THANK YOU FOR CHOOSING THE WIRELINE GROUP FARMINGTON
LOG WAS RAN WITH A 6' K.B.

Database File:	ferguson_2_f_11.db
Dataset Pathname:	pass8
Presentation Format:	cbldig
Dataset Creation:	Fri Jan 01 02:17:19 2010 by Log SCH 110223
Charted by:	Depth in Feet scaled 1:240

360 Travel Time (usec) 260

-20 Collar Locator 1

0 GR (GAPI) 200

0 Amplitude (mV) 100

0 Amplified Amplitude (mV) 10

200 Variable Density 1200

































360	Travel Time (usec)	260
-20	Collar Locator	1
0	GR (GAPI)	200

0	Amplitude (mV)	100
0	Amplified Amplitude (mV)	10

200 Variable Density 1200

Sensor	Offset (ft)	Schematic	Description	Len (ft)	OD (in)	Wt (lb)
			CHD-STNDRD (1) Standard Cable Head	1.00	1.69	10.00
			Probe Probe 2 3/4 Centralizer	2.88	2.75	20.00



WVF3	11.71	CBL-Probe275 (070849) Probe 2.75" Cement Bond Tool	8.75	2.75	92.00
WVF5	10.71				
		Probe Probe 2 3/4 Centralizer	2.88	2.75	20.00
CCL	3.63				
		GR-Probe275 (275_070818) Probe Gamma Ray CCL Analog Bottom Det.	4.58	2.75	57.00
GR	0.83				

Dataset:	ferguson_2_f_11.db: field/well/run1/pass8
Total Length:	20.08 ft
Total Weight:	199.00 lb
O.D.	2.75 in

Company	RED MESA
Well	FERGUSON #2 F-11
Field	RED MESA
County	LA PLATA
State	CO.