BISON OIL & GAS

Final - As Plugged Wellbore Schematic

Well Name:	Rauth G	Date Prepared:	11/27/2021
Location:	2310' FNL, 2310' FEL, SWNE Sec 13, T9N, R58W	Last Updated:	6/20/2022
County	Weld	Spud Date:	5/11/1952
API #:	05-123-05661	Completion Start Date:	N/A
Co-ordinates:	40.752505 / -103.811024	Last Workover Date:	N/A
Elevations:	GROUND: 4625'	Prepared by:	Jake Van Bramer
	KB: 4635'	Updated by:	--
Depths (KB):	PBTD: --		
	TD: 6218'		



Hole Size	
Unknown	0-283'
8.625	283'-6218'

Surface Casing:
Unknown Hole Size, assumed to be 15"
Landed 10-3/4", 32.75# casing at 270'
Cemented with 200 sks

Production Casing:
No production casing

Open Hole:
283'-6218', 8-5/8" hole size

Tubing:
None

Rods:
None

Perforations:
None

P&A Plugs:
1. 45 sks Class G (1.15 cuft/sk) from 5983'-6083' (TOC Calculated)
2. 200 sks Class G (1.15 cuft/sk) from 4880'-5478' (TOC Tagged)
3. 120 sks Class G (1.15 cuft/sk) from 1430'-1650' (TOC Tagged)
4. 174 sks Class G (1.15 cuft/sk) from 450' to Surface
5. 12 sks Top Off

Additional Notes:

Initial Potential Test:

Formation Tops:

Niobrara	5365'
D Sand	6134'

PBTD - --'
TD - 6218'