API:	**05-123-19290**	**CREATED BY:**	**K. MILAM**	**DATE:**	**Nov 17, 2022**
WELL NAME:	**SELBY 7-32**	**ELEVATION:**	**4788**	**QTRQTR:**	**SWNE**
COUNTY:	**WELD**	**GROUND LEVEL:**	**4778**	**SEC:**	**32**
LATITUDE:	**40.3583995**	**MD:**	**7123**	**TWN:**	**5N**
LONGITUDE:	**-104.914288**	**PBMD:**	**7077**	**RNG:**	**67W**

Existing

DATUM: RKB
KB=10'

Proposed

Hole Size/Depth 12-1/4" / 745'

Deepest water well in 1 mile - 300'

550 Sx Cmt

Surface Casing 8-5/8", 24#, J-55 set @ 728'

Sussex NOT productive in 1 mile
Top 3840'
Base 4041'
Shannon Base 4456' - NOT productive in 1 mile

TOC (from CBL) 6220'

Niobrara Top 6636'
Niobrara Perfs 6639' - 6769'

Codell Perfs 6955' - 6965'

130 Sx Cmt

Production Casing 4-1/2", 11.6#, I-80 set @ 7104'
Hole Size/Depth 7-7/8" / 7123'



678' TOC
830' BOC/Cut casing
1100' TOC in csg
1100' TOC behind csg
1800' Perfs/BOC
2100' TOC in csg
2100' TOC behind csg
2800' Perfs/BOC
3440' TOC in csg
3640' Perfs/TOC
4510' Perfs/BOC
6545' TOC in csg
6639' Perfs/BOC

New Cement
Existing Cement
New CICR
Existing CICR
New CIBP
Existing CIBP
Treated Water
Brine
Mud
Sand Plug