FORM 6 Rev. 6/99

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
(303)894-2100 Fax: (303)894-2109

FOR OGCC USE ONLY

Date Received: *12/15/2000*
Doc Num: *200012283*

WELL ABANDONMENT REPORT

Submit original plus one copy. This form is to be submitted as an intent whenever a plugging is planned on a borehole. The approved intent shall be valid for six.(6) months after the approval date; after that period a new intent will be required. After the plugging is complete, this form and one copy shall again be submitted along with third party cement verification as a subsequent report of the work as actually completed.

OGCC Operator Number: *5*
Name of Operator: ***COLORADO OIL & GAS CONSERVATION COMMI***
Address: *SUITE 801 1120 LINCOLN S*
City: *DENVER* State: *CO* Zip: *80203*

Contact Name and Telephone
JAIME ADKINS
Phone: *303 894-2100*
Fax:

24-hour Contact (required)
Tel:

API Number: ***05-107-05095 00*** OGCC Lease No.: Other wells in this lease?
Well Name: ***BRADLEY*** Well Number: ***5***
Location (QtrQtr, Sec, Twp, Rng, Mer): ***NENW Sec 18 T 6N R 86W PM 6***
County: *ROUTT* Federal, Indian, or State Lease Number:
Field Name: *TOW CREEK* Field Number: *83100*

Attachment Checklist	Doc Num

Notice of Intent to Abandon

Only Complete the Following Background Information for Intent to Abandon

Reason for Abandonment: *PRODUCTION*
Casing to Be Pulled: *No* Top of Casing Cement: *2000*
Fish in Hole: *No*
Wellbore has Uncemented Casing Leaks: *No*
Details: *WELL BEING PLUGGED AS PART OF CLAUDE ALLEN BOND CLAIM*

Current and Previously Abandoned Zones

Formation code	Perf Top	Perf Bottom	Date Abandoned	Method of Isolation	Plug Depth

Casing History

Casing String	Casing Size	Casing Depth	Cement Top	Stage Cement Top
SURF	10 3/4	220	0	
1ST	5 1/2	2736	2000	

Plugging Procedure for Intent and Subsequent Report

CIBP # 1: Depth ***2550*** ft. with ***3*** sacks cement on top.
NOTE: Two(2) sacks cement required on all CIBPs.
Perforate and squeeze at ***240*** ft. with ***50*** sacks. Leave at least 100 ft. in casing.
Set ***10*** sacks at surface.
Cut all casing strings four feet below ground level, weld on plate Dry-Hole Marker :
Set sacks in rat hole. Set sacks in mouse hole.

Additional Plugging Information for Subsequent Report Only

Casing Recovered: ft. of inch casing. **Plugging Date:**
*Wireline Contractor: *Cementing Contractor:
Type of Cement and Additives Used: ***Attach Job Summaries**

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.
Print Name: *JAIME ADKINS*
Signed? Title: *AREA ENGINEER* Date: *12/15/2000*

OGCC Approved: *DIMATTEE* Title: Date: *12/15/2000*

CONDITIONS OF APPROVAL, IF ANY:
WELL BEING PLUGGED AS PART OF CLAUDE ALLEN BOND CLAIM