P&A Wellbore For State

Well Name: MILLAGE C11-07

Land, Original Hole, 9/8/2023 8:20:54 AM



Well Header

Surface UWI	Business Unit	Gov Auth Dist	Prod Tree Loc
0512322641	Rockies		Land

Orig. KB to Gnd (ft)	Original Spud Date	Abandon Date	Well Sub-Status	High…
16.00	1/25/2005		PR	N

Comment
STAGE TOOL @ 4020'. STATE SHOWS SHUT IN SINCE JAN 2017.

Surface Location (Congressional)

Qtr 3	Qtr 4	Section	Twnshp	Twnsh…	Range	Rng E/…	Latitude (°)	Longitude (°)
SW	NE	11	4	N	64	W	40.32819112	-104.515697776

Wellbore Sections

Section Des	Hole Size (in)	Act Top (ftKB)	Act Btm (ftKB)
SURFACE	12 1/4	16.0	568.0
PRODUCTION	7 7/8	568.0	6,916.0

Casing Strings

Csg Des	Run Date	OD (in)	Wt/Len (lb/ft)	Grade	Top Depth (MD) (ftKB)	Set Depth (MD) (ftKB)
Surface	1/25/2005	8 5/8	24.00	J-55	16	548
Production Casing	1/29/2005	4 1/2	11.60	M-80	16	6908

Cement

Des	Start Date	Top (ftKB)	Btm (ftKB)
SURFACE CASING CEMENT	1/26/2005	16.0	548.0
PRODUCTION CASING CEMENT	1/29/2005	6,010.0	6,908.0

Zone Statuses

Zone Name	Status Date	Status	Fluid Type	Job	Prod Method
CODELL	2/18/2005	PR	Oil		Flowing
CODELL	7/24/2009	PR	Water		Flowing

Perforation Data

Linked Zone	Explosive Type	Entered Shot Total	Top (ftKB)	Btm (ftKB)	Date
CODELL, Original Hole		40	6,751.0	6,761.0	2/8/2005

Stimulation Intervals

Zone	Start Date	Top (ftKB)	Btm (ftKB)
CODELL, Original Hole	2/15/2005	6,751.0	6,761.0

Other In Hole

Run Date	Des	Make	OD (in)	Top (ftKB)	Btm (ftKB)

Logs

Date	Type	Depth Top (MD) (ftKB)	Btm (ftKB)
1/29/2005	COMPENSATED DENSITY	4,050	6,893.0
1/29/2005	INDUCTION	548	6,913.0
2/7/2005	CEMENT BOND	5,850	6,874.0

Plug Back Total Depths

Date	Type	Com	PBTD (ftKB)
1/29/2005	FLOAT COLLAR	TOP OF FLOAT COLLAR	6,891
2/7/2005	FILL	DEPTH LOGGER ON CBL	6,874